

পশ্চিমাঞ্চল গ্যাস কোম্পানী লিমিটেড
(পেট্রোবাংলার একটি কোম্পানি)
প্রধান কার্যালয়, নলকা, সিরাজগঞ্জ।
Website: www.pgcl.org.bd

Annual Procurement Plan for the year 2025-2026

Ministry/Division/Agency:

Energy and Mineral Resources Division

Procuring Entity Name & Code:

Department: Planning

Package No.	Description of the procurement Package/ Services/ Works	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million TK	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval Award	Notification of Award	Signing Contract	Total Time to contract Signature	Time Completion for of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Valve Pit maintenance and ancillary works on existing gas pipeline (up to 150 psig pressure) in Bogura & Rajshahi area under Pashchimanchal Gas Company Limited (PGCL).	No	1	OTM(NCT)	MD, PGCL	Own Fund	8	24.07.25	23.08.25	07.09.25	21.09.25	28.09.25	11.10.25	79 Days	180 days
2	Construction of 25MMSCFD capacity new DRS beside the existing DRS in Bogura regional office campus	No	1	OTM(NCT)	MD, PGCL	Own Fund	15	24.09.25	23.10.25	07.11.25	21.11.25	28.11.25	11.12.25	78 Days	180 days
3	Construction of 8" dia x 140 psig x 7Km Pipeline in Bogura (Including Road Cutting Compensation)	No	1	OTM(NCT)	MD, PGCL	Own Fund	12	12.10.25	11.11.25	25.11.25	09.01.26	16.01.26	30.01.26	110 Days	180 days
4	Construction of sodanondopur DRS Modification	No	1	OTM(NCT)	MD, PGCL	Own Fund	17.5	12.11.25	11.12.25	25.12.25	09.02.26	16.02.26	02.03.26	110 Days	180 days
5	Construction of Inter Connecting Pipeline from sodanondapur DRS to Mulibari GTCL CGS	No	1	OTM(NCT)	MD, PGCL	Own Fund	10	12.12.25	11.01.26	25.01.26	09.03.26	16.03.26	30.03.26	108 Days	180 days

Department: Civil Engineering

1	Construction of Two-storied Mosque at PGCL Head office campus, Nalka, Sirajganj.	Nos	1	OTM (NCT)	HOPE	Own Fund	20	26-08-25	16-09-25	17-10-25	21-10-25	27-10-25	15/11/2025	83 days	230 days
2	Vertical Extension (2nd, 3rd & 4th Floor) of Dormitory Building at PGCL Nalka Complex. Sirajganj.	Nos	1	OTM (NCT)	HOPE	Own Fund	32	24-08-25	14-09-25	15-10-25	22-10-25	29-10-25	12/11/2025	80 days	230 days
3	Refurbishment of DLO Office (MD's room, board room & others) at	Nos	1	OTM (NCT)	HOPE	Own Fund	2.5	20-10-25	10/11/2025	25-12-25	1/1/2026	8/1/2026	22-01-26	94 days	120 days

Package No.	Description of the procurement Package/ Works	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million TK	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval Award	Notification of Award	Signing of Contract	Total Time to contract Signature	Time Completion for of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
4	Construction of Capsul Lift for Operation Building at PGCL Nalka Complex, Sirajganj.	Nos	1	OTM (NCT)	HOPE	Own Fund	3	3/10/2025	24-10-25	9/12/2025	16-12-25	23-12-25	6/1/2026	95 days	120 days
5	Construction of Unified Main Gate of six Regional Office of PGCL.	Nos	1	OTM (NCT)	HOPE	Own Fund	10	10/10/2025	31-10-25	16-12-25	23-12-25	30-12-25	13-01-26	95 days	120 days
6	Construction, Repair and Maintenance Works of Approach Road, Main Gate, Boundary Wall & Godown Building at Sadanandapur Godown of PGCL.	Nos	1	OTM (NCT)	HOPE	Own Fund	1.5	3/10/2025	24-10-25	9/12/2025	16-12-25	23-12-25	6/1/2026	95 days	120 days
7	Construction of Main Gate, Digital Signboard along the Highway, Security and Waiting Room at the Entrance of PGCL Head Office Complex, Nalka, Sirajganj.	Nos	1	OTM (NCT)	HOPE	Own Fund	10	17-10-25	7/11/2025	23-12-25	30-12-25	6/1/2026	20-01-26	95 days	120 days
8	Construction of Boundary Wall at the Front Side of PGCL Head Office Complex, Nalka, Sirajganj.	Nos	1	OTM (NCT)	HOPE	Own Fund	11	20-10-25	10/11/2025	25-12-25	1/1/2026	8/1/2026	22-01-26	94 days	120 days
9	Construction of Boundary Wall at Pipe yard, PGCL Head Office Complex, Nalka, Sirajganj.	Nos	1	OTM (NCT)	HOPE	Own Fund	6	23-10-25	13-11-25	28-12-25	4/1/2026	11/1/2026	25-01-26	94 days	120 days
10	Extention of Anser Shade and Other Ancillary Works at PGCL Head office Complex, Nalka, Sirajganj.	Nos	1	OTM (NCT)	HOPE	Own Fund	2	16-04-25	4/5/2025	8/7/2025	15-07-25	22-07-25	5/8/2025	111 days	120 days
11	Areaa Lighting	Nos	1	OTM (NCT)	HOPE	Own Fund	1	17-07-25	7/8/2025	22-09-25	29-09-25	6/10/2025	20-10-25	95days	120 days
12	Land Development & Wire fencing of Sirajganj R/O office Area, Chalk-sialcoal, Sirajganj	Nos	1	OTM (NCT)	HOPE	Own Fund	2	10/10/2025	31-10-25	16-12-25	23-12-25	30-12-25	13-01-26	95 days	120 days
13	Beautification and gardening works at front side of PGCL Head Office, Nalka, Sirajganj	Nos	1	OTM (NCT)	HOPE	Own Fund	2	12/11/2025	30-10-25	18-12-25	22-12-25	31-12-25	20-01-26	102 days	120 days

Package No	Description of the procurement Package/ Services/ Works	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million TK	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval Award	to Notification of Award	Signing of Contract	Total Time to contract Signature	Time Completion for of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16

Department: IT Department

1	Installation, Configuration, Testing & Commissioning of required Hardware, Software & Network Connectivity to implement Outsource based Call Center Service.	Lot	1	OTM (NCT)	MD	PGCL	3	10/7/2025	31/07/2025	31/08/2025	7/9/2025	14/09/2025	21/09/2025	74 Days	1 Month
2	Procurement of necessary equipment for IP-PABX System and related service.	Lot	1	OTM (NCT)	MD	PGCL	1.5	20/07/2025	10/8/2025	7/9/2025	14/09/2025	21/09/2025	28/09/2025	71 Days	1 Month
3	Procurement of necessary equipment for IP Camera System, LAN, WAN and related service.	Lot	1	OTM (NCT)	MD	PGCL	4	20/08/2025	10/9/2025	8/10/2025	15/10/2025	22/10/2025	27/10/2025	69 Days	1 Month
4	Procurement of Computer and necessary IT equipment.	Lot	1	OTM (NCT)	MD	PGCL	10	20/10/2025	45758	45728	45942	17/12/2025	24/12/2025	66 Days	1 Month


Section: GMRS C & M Section

1	Construction Of Metering Run & Filter Separator run with Installation of Meter and Filter Separator, Painting of 6 Nos DRS/TBS with maintenance and associated works.	Nos.	1	OTM, NCT	HOPE	Own	1	20.07.2025	12.08.2025	26.08.2025	03.09.2025	10.09.2025	08.10.2025	80	60
2	Painting Of Power hub CMS unit-1, unit-2 & Unit-3 with associated works at Soydabad power hub, Sirajganj.	Nos.	1	OTM, NCT	HOPE	Own	4	15.08.2025	07.09.2025	21.09.2025	30.09.2025	07.10.2025	05.11.2025	81	60

Section: Pipeline Maintenance

1	Procurement of Pipe Locator, GNSS RTK Machine and Coating Defect Identification Machine.	Nos	1	OTM(NCT)	MD	OWN	15	8/20/2025	9/10/2025	10/1/2025	10/8/2025	10/15/2025	11/12/2025	84 Days	90 Days
2	Procurement of Portable Laser Methane Detector	Nos	1	OTM(NCT)	MD	OWN	6	7/20/2025	8/4/2025	8/25/2025	9/1/2025	9/8/2025	10/6/2025	78 Days	45 Days












Package No.	Description of the procurement Package/ Services/ Works	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million TK	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval Award	Notification of Award	Signing of Contract	Total Time to contract Signature	Time Completion for of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
3	Emergency maintenance gas leakage repairs and ancillary works on existing gas pipeline up to 150 psig pressure in Sirajganj area under Pashchimanchal Gas Company Limited for the financial year up to 2025-2026 and 2026-2027 (Group 1).	Nos	1	OTM(NCT)	MD	OWN	2	9/22/2025	10/13/2025	11/3/2025	11/10/2025	10/17/2025	12/15/2025	84 Days	550 Days
4	Emergency maintenance gas leakage repairs and ancillary works on existing gas pipeline up to 150 psig pressure in Baghabari & Bera-Santhia area under Pashchimanchal Gas Company Limited for the financial year up to 2025-2026 and 2026-2027 (Group 2).	Nos	1	(OTM) e-GP System	MD	Revenue Budget	2	9/22/2025	10/13/2025	11/3/2025	11/10/2025	10/17/2025	12/15/2025	84 Days	550 Days
5	Emergency maintenance gas leakage repairs and ancillary works on existing gas pipeline up to 150 psig pressure in Pabna and Ishwardi area under Pashchimanchal Gas Company Limited for the financial year up to 2025-2026 and 2026-2027 (Group 3).	Nos	1	(OTM) e-GP System	MD	Revenue Budget	2	9/22/2025	10/13/2025	11/3/2025	11/10/2025	10/17/2025	12/15/2025	84 Days	550 Days
6	Emergency maintenance gas leakage repairs and ancillary works on existing gas pipeline up to 150 psig pressure in Bogura area under Pashchimanchal Gas Company Limited for the financial year up to 2025-2026 and 2026-2027 (Group 4).	Nos	1	(OTM) e-GP System	MD	Revenue Budget	2	9/22/2025	10/13/2025	11/3/2025	11/10/2025	10/17/2025	12/15/2025	84 Days	550 Days





Engr. S M Mohibur Rahman
General Manager (P&D), C.C
Pashchimanchal Gas Company Ltd.
Nalka, Sirajganj.



Package No.	Description of the procurement Package/ Services/ Works	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million TK	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval Award	Notification of Award	Signing of Contract	Total Time to contract Signature	Time Completion for of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
7	Emergency maintenance gas leakage repairs and ancillary works on existing gas pipeline up to 150 psig pressure in Rajshahi area under Pashchimanchal Gas Company Limited for the financial year up to 2025-2026 and 2026-2027 (Group 5).	Nos	1	(OTM) e-GP System	MD	Revenue Budget	2	7/20/2025	8/4/2025	8/25/2025	9/1/2025	9/8/2025	10/6/2025	78 Days	550 Days
8	Construction and Placement of Marker Post.	Nos	1	(OTM) e-GP	MD	Revenue	1.5	20-Jul-25	4-Aug-25	25-Aug-25	1-Sep-25	8-Sep-25	6-Oct-25	78 Days	60 Days
9	Valve Pit Maintenance and ancillary works in Siraganj, Pabna, Ishwardi, Baghabari, Ullapara, Shahjapur, Bera & Santhia area.	Nos	1	(OTM) e-GP	MD	Revenue	8	20-Sep-25	10-Oct-25	1-Nov-25	8-Nov-25	15-Nov-25	12-Dec-25	84 Days	120 Days

Section: CP & Emergency

1	Implementation of Cathodic Protection Station and Upgradation Of Cathodic Protection System at PGCL Franchise Area.	Nos.	1	(OTM)	HOPE	Own Fund	5	10/9/2025	24/09/25	15/10/25	29/10/25	6/11/2025	3/12/2025	84	150
2	Repair & Maintenance of CP System under PGCL Franchise area.	Nos.	1	(OTM)	HOPE	Own Fund	1.5	1/12/2025	15/12/25	5/1/2026	19/01/26	26/01/26	23/02/26	84	120

Department: Procurement Department

Procurement of Goods:															
1	Linepipe, Fittings & Ball Valve	Lot	1	OTM (ICT)	MD	Own Fund	49	12.08.2025	23.09.2025	24.12.2025	07.01.2026	14.01.2026	10.02.2026	183	120
2	Gas Meter	Lot	1		MD	Own Fund		12.08.2025	23.09.2025	24.12.2025	07.01.2026	14.01.2026	10.02.2026	183	120
3	Gas Regulator & Valve	Lot	1		MD	Own Fund		19.08.2025	30.09.2025	31.12.2025	14.01.2026	21.01.2026	18.02.2026	184	120
4	Tape & Primer	Lot	1		MD	Own Fund		19.08.2025	30.09.2025	31.12.2025	14.01.2026	21.01.2026	18.02.2026	184	120
5	Filter Cartridge	Lot	1	OTM (NCT)	MD	Own Fund	9	15.07.2025	06.08.2025	07.09.2025	21.09.2025	28.09.2025	26.10.2025	103	120
6	Temperature Calibrator	Lot	1		MD	Own Fund	12	02.09.2025	06.10.2025	20.11.2025	04.12.2025	14.12.2025	10.01.2026	130	120
7	Stationery Goods	Lot	1		MD	Own Fund	2.1	07.09.2025	28.09.2025	12.10.2025	20.10.2025	27.10.2025	10.11.2025	118	45

Package No.	Description of the procurement Package/ Services/ Works	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million TK	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval Award to	Notification of Award	Signing of Contract	Total Time to contract Signature	Time Completion for of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Procurement Non-Consulting Services:															
8	Appointment of Pre-Shipment Inspection Agent	Lot	1	OTM (NCT)	MD	Own Fund	2.8	18.06.2025	31.07.2025	30.08.2025	15.09.2025	21.09.2025	18.10.2025	123	
9	Appointment of C&F and Carrying Agent	Lot	1	OTM (NCT)	MD	Own Fund	8.4	08.07.2025	30.07.2025	28.08.2025	10.09.2025	15.09.2025	13.10.2025	98	

Department: Human Resource Department

1	Outsourcing Manpower Contractor for supplying Security Guard	1	64 Person	OTM	Board	Own	40	27-07-25	19-08-25	31-08-25	15-09-25	20-09-25	15-10-25	81 Days	
---	--	---	-----------	-----	-------	-----	----	----------	----------	----------	----------	----------	----------	---------	--

Department: Services Department

1	Jeep Purchase	Nos	1	OTM (NCT)/DPM	PGCL Board	Own Fund	15	14.09.25	15.10.25	29.10.25	12.11.25	19.11.25	10.12.25	88 days	150 days
2	Car Purchase	Nos	3	OTM (NCT)/DPM	PGCL Board	Own Fund	15	18.09.25	19.10.25	02.10.25	16.11.25	23.11.25	17.12.25	91 days	150 days
3	AC Purchase	Nos	30	OTM (NCT)/DPM	MD, PGCL	Own Fund	4.5	24.08.25	23.09.25	07.10.25	21.10.25	28.10.25	15.11.25	84 days	150 days
4	Office Furniture Purchase	Lot	1	OTM (NCT)/DPM	MD, PGCL	Own Fund	4	12.09.25	13.10.25	27.10.25	10.11.25	17.11.25	13.12.25	93 days	150 days





Engr. S M Mohibur Rahman
General Manager (P&D), C.C
Pashchimanchal Gas Company Ltd.
Nalka, Sirajganj.



Ministry/Division/Agency: Ministry of Power, Energy and Mineral Resources / Energy and Mineral Resource/ Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Pashchimanchal Gas Company Limited (PGCL)

Project Name & Code: Installation of Smart Prepaid Gas Meters, SCADA & GIS at PGCL Franchise Area Project & 224390600

Package No. (as per DPP)	Description of Procurement Package (as per DPP)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (taka in million)	Time Code for process	Not used in GOODS	Invitation of Tender	Tender opening	Tender Evaluation	Approval to award	Notification of award	Signing of Contract	Total Time to sign contract	Time for Completion of Contract
	GOODS																
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Motorcycle	nos	12	DPM	PD	GoB	1.76	Planned Dates		01/10/2025	-	-	-	-	31/10/2025		30/12/2025
								Planned Days		-	-	-	-	-	30	30	60
								Actual Dates		-	-	-	-	-	-	-	-
2	Supply, Installation & Commissioning of Smart Prepaid Gas Meters, Meter calibration system, Web system (Data center, Data recovery center) & Automated Grievance Redress center with design & drawing with necessary hardware & software on EPC	Set	1	OTM (ICT)	PGCL Board	GoB & WB	3301.13	Planned Dates		30/07/2025	13/09/2025	27/11/2025	12/12/2025	15/12/2025	30/12/2025		31/07/2027
3	Supply, Installation & Commissioning of SCADA System (for 10 nos Stations) with design & drawing with necessary hardware & software on EPC Basis	Set	1	OTM (ICT)	PGCL Board	GoB & WB	1325.85	Planned Dates		15/10/2025	29/11/2025	12/02/2026	27/02/2026	02/03/2026	17/03/2026		31/07/2027
								Planned Days			45	75	15	3	15	153	501
								Actual Dates		-	-	-	-	-	-	-	-

4	Supply, Installation & Commissioning of GIS (for 10 nos Stations & its related pipeline) with design & drawing with necessary hardware & software on EPC Basis	Set	1	OTM (ICT)	PGCL Board	WB	33.98	Planned Dates	15/10/2025	29/11/2025	12/02/2026	27/02/2026	02/03/2026	17/03/2026	31/07/2027
---	--	-----	---	-----------	------------	----	-------	---------------	------------	------------	------------	------------	------------	------------	------------

SERVICES (non consulting)

1	Car Rent	Months	26	OTM (NC)	PGCL Board	own fund (PGCL)	39.58	Planned dates	22/05/2025	18/06/2025	18/07/2025	02/08/2025	05/08/2025	25/08/2025		30/09/2027
								Planned Days	0	27	30	15	3	20	95	766
								Actual Days	-	-	-	-	-	-	-	-

Project Name & Code : Installation of Smart Prepaid Gas Meters, SCADA & GIS at PGCL Franchise Area & 224390600.

Package No. (as per DPP)	Description of Procurement Package (as per DPP)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (taka in million)	Time Code for Process	Indicative Dates								
									Advertise Prequel (if applicable)	Invite/advertise tender	Tender opening	Tender Evaluation	Approval to award .	Notification of award	Signing of Contract	Total Time to sign contract	Time for Completion of Contract
	Works																
1	2	3	4	5	6	7	8	9	11	12		13	14	17	18	19	
1	Construction of Buildings for Meter Testing Bench. Total 1 no. buildings (Meter)	Sq. Meter	460	OTM (NC)	PGCL Board	Own Fund (PGCL)	20.00	Planned Dates	-	30/08/2025	19/09/2025	09/10/2025	24/10/2025	27/10/2025	16/11/2025	15/05/2026	
								Planned Days			20	20	15	3	20	78	180
								Actual Dates					-	-	-	-	-

[Signature]
20-09-2024
Engr. Kishalay Maitra
Assistant Engineer
Strategic & Project Planning Section
PGCL, Nalka, Sirajganj

[Signature]
20/09/2024
Engr. Md. Zakir Hossain
Deputy General Manager
Planning Department
Pashchimanchal Gas Company Ltd.
Nalka, Sirajganj

[Signature]
Engr. S M Monibur Rahman
General Manager (P&D), C.C
Pashchimanchal Gas Company Ltd.
Nalka, Sirajganj

[Signature]
Md. Zakir Hossain
Managing Director
Pashchimanchal Gas Company Ltd
Nalka, Sirajganj