

ANNUAL PROCUREMENT PLAN (2024 - 2025)

সংস্করণ: ১/১

Ministry/Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Railways
Bangladesh Railway
Project Director
Padma Bridge Rail Link Project (1st Revised)

Budget Development

Code: 224090000

Package No	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost (Taka)	Time Code for Process	Advertise Prequalification Application	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Completion of contract
1	Office Furniture [Item B1 of Annexure-F]		LS	OTM (ACG)/RFO	PO	GOB	4.00	Planned Date		17/10/24	08/11/24	23/11/24	30/11/24	05/12/24	04/01/25	17
As Required	Office Furniture [Item B1 of Annexure-F]		LS	OTM (ACG)/RFO	PO	GOB	4.00	Planned Date		17/10/24	08/11/24	23/11/24	30/11/24	05/12/24	04/01/25	17
As Required	Small Office Equipments [Item A15 of Annexure-F]		LS	RFO or Direct cash purchase	PO	GOB	18.00	Planned Date		07/09/24	29/09/24	14/10/24	21/10/24	24/10/24	24/11/24	30
As Required	Office Stationeries [Item B2 of Annexure-F]		LS	RFO or Direct cash purchase	PO	GOB	20.00	Planned Date		11/11/24	29/11/24	14/11/24	21/11/24	24/11/24	24/12/24	77
As Required	Maintenance/repair of office equipment and facilities, furniture, office room and Transport Vehicles etc. and replacement of Tyre, Battery etc. parts of vehicles [Item B15 of Annexure-F]		LS	RFO, TMD/Direct cash purchase	PO	GOB	8.00	Planned Date							30	77
Total value of goods procurement							50.00			As and When Required						

8.9.07.24

Auditor

(স্বাক্ষরিত)

অতিরিক্ত
পদ্মা সেতু রেল যন্ত্রাংশ সরবরাহ
সংকল্পন প্রকল্প, কোসম্বা, ঢাকা।

Divisional Accountant

(Md. Mehedi Hasan)

Divisional Accountant
Padma Bridge Rail Link Project
Bangladesh Railway, Railbhaban, Dhaka.

Deputy Director/HQ

Samima Nasrin

Deputy Director/HQ (A.C.)
Padma Bridge Rail Link Project
Bangladesh Railway, Dhaka.

Addl. Chief Engineer (Track & Works)

(Abu Yousuf Mohammad Shamim)
Addl. Chief Engineer (Track & Works)
Padma Bridge Rail Link Project
Bangladesh Railway, Dhaka

Project Director

(Md. Afzal Hossain)

Project Director
Padma Bridge Rail Link Project
Bangladesh Railway, Dhaka.

ADG (I)

(Md. Arifuzzaman)
Addl. Director General (Infrastructure)
Bangladesh Railway
Railbhaban, Dhaka.

ANNUAL PROCUREMENT PLAN (2024-2025)
PROCUREMENT IMPLEMENTATION REPORT

Ministry/Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Railways
Bangladesh Railway
Bangladesh Railway
Padma Bridge Rail Link Project (1st Revised)

Budget ☒ Development

Code: 224090000

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost (in Lakh Taka)	Time Code for Process	Advantage EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time in Contract signature	Time for Completion of contract
1	SD1 Engagement of Construction Supervision Consultant (CSC) call of Corps of Engineers, Bangladesh Army in association with BRTC, BUET.	LS	Annex-G	DPM	CCGP	GOB	124227.76	Planned Date	N/A	N/A	N/A	N/A	N/A	N/A	N/A	01.01.17		30.05.2025
	As Required Implementation Resettlement Plan Evaluation Consultancy	LS		OTM	PD	GOB	195.45	Planned Date								01.01.17		
								Planned Days										
								Actual Date										
								Actual Date	N/A	21.09.21	17.01.22	17.01.22	17.01.22	17.01.22	17.01.22	07.02.22	10.02.22	31.12.24
	Total Value of Service Procurement						124423.21											

Handwritten signature
09.10.24
Auditor
(অভ্যন্তরীণ স্যেকশন)
অডিটর
গণিত সচিব সচিবালয়
কাজী সচিব, সচিবালয়, ঢাকা।

Handwritten signature
21.09.24
Divisional Accountant
(Md. Mehedi Hasan)
Divisional Accountant
Padma Bridge Rail Link Project
Bangladesh Railway, Railbhan, Dhaka.

Handwritten signature
21.09.24
Deputy Director/HQ
Samima Nasrin
Deputy Director/HQ (A.C.)
Padma Bridge Rail Link Project
Bangladesh Railway, Dhaka.

Handwritten signature
21.09.24
Addl. Chief Engineer (Track & Works)
(Abu Yousuf Mohammad Shamin)
Addl. Chief Engineer (Track & Works)
Padma Bridge Rail Link Project
Bangladesh Railway, Dhaka.

Handwritten signature
21.09.24
Project Director
(Md. Afzal Hossain)
Project Director
Padma Bridge Rail Link Project
Bangladesh Railway, Dhaka.

Handwritten signature
21.09.24
Addl. Director General (Infrastructure)
Bangladesh Railway
Railbhan, Dhaka.

ANNUAL PROCUREMENT PLAN: 2024-2025 (GOODS)

Ministry / Division : Ministry of Railways
 Agency : Bangladesh Railway
 Procuring Entity Name & Code : Bangladesh Railway & 15103
 Project / Programme Name & Code : Procurement of 200 MG Passenger Carriages for Bangladesh Railway under Tenderer's Financing, Project Code: 224088100

Package No	Description of procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1								9	10	11	12	13	14	15	16	17
								Planned Dates	03-09-2024	11-09-2024	18-09-2024	25-09-2024	01-10-2024	08-10-2024		26-10-2024
								Planned Days	0	8	7	7	6	7		
GD-4	Procurement of electrical equipments	LS	LS	RFQ	PD	GOB	2.00	Actual Dates								35
								Planned Dates	06-08-2024	14-08-2024	21-08-2024	27-08-2024	03-09-2024	10-09-2024		30-09-2024
								Planned Days	0	8	7	6	7	7		20
GD-5	Procurement of office furniture	LS	LS	RFQ	PD	GOB	3.00	Actual Dates								
								Planned Dates	08.08.2024	15.08.2024	22.08.2024	29.08.2024	05.09.2024	12.09.2024		28.09.2024
								Planned Days	0	7	7	7	7	7		
GD-6	Office Stationery and others	LS	LS	RFQ	PD	GOB	0.50	Actual Dates								35
								Actual Days								20
Total Value of Goods Procurement :							5.50									

SSAE (Mech.)

Additional Chief Mechanical Engineer (Project)

Project Director

Additional Director General (RS)

(Project Co-ordinator)

Ministry / Division : Ministry of Railways .

Agency : Bangladesh Railway.

Procuring Entity Name & Code : Chief Engineer(East) & Project Director, Bangladesh Railway Chattogram.

Project/Program Name & Code : Construction of Akhaura-Agartala Dual Gauge Railway link (Bangladesh Portion)

Annual Procurement Plan

Budget : Development

FY : 2024-25

Package No.	Description of Procurement package Works	Unit	Quantity	Procurement method & type	Contract approval authority	Source of Fund	Contract Agreement cost in Lakh Tk	Budget allocation 24-25	Time code for process	Advertise prequal (if applicable)	Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract (days)
1									5	10	11	12	13	14	15	16	17	18
WD1	Construction of 10.01 Km. DG main line Track and 4.25 Km. DG loop line track along with Bridge, Other civil works, General Requirements, Day works including supplying all requisite materials, equipments, plants & machineries, labour & Transportation costs (Bangladesh portion)			OTM (ICT) [Among the Indian Bidders]	CCGP	GOB & Grant GOI	24348.71	0.00	Planned Date Planned Days Actual days									
SD1	Engagement of NGO/Implementing Agency for implementation of Resettlement Plan (RP)			OCBS	DG	Grant GOI	150.00	0.00	Planned Date Planned Days Actual days									

Work is in progress

Work is in progress

TRACK SUPPLY OFFICER (EAST)

PROJECT DIRECTOR

General Manager (East)

২

ANNUAL PROCUREMENT PLAN (2024-2025)

সংস্করণ- ১/১

Ministry/Division
Agency
Procuring Entity Name & Code.
Project/ Programme Name & Code

Ministry of Railways
Bangladesh Railway
Project Director,
Bangabandhu Sheikh Mujib Railway Bridge Construction Project

Code: 15103
Code: 224088200

Budget Development

Package No	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimate Cost in Lakh Taka	Time Code for Process	Not Used in GOCDs	Invite/ Advertise Tender	Tender Opening	Technical Sub Committee & Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signature	Time for Completion of contract
1	Office Equipment	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD2	GD-2.8																
	Computer with UPS, Laser Printer, LCD Monitor and other accessories	L.S.	6	OTM (NCT)	PD	GOB	10.70	Planned Date		17.10.2024	31.11.2024	14.11.2024	21.11.2024	26.11.2024	26.12.2024		
	Laptop with other accessories		2					Planned Days			14	14	7	7		28	70
	Heavy duty Color Printer		1					Actual Date									25.02.2025
	GD-2.0																
	GD-2.02																
	Heavy Duty Digital Photocopier	L.S.	1	OTM (NCT)	PD	GOB	8.30	Planned Date		25.10.2024	03.11.2024	22.11.2024	29.11.2024	06.12.2024	03.01.2025		
	Spiral Binder		1					Actual Date			14	14	7	7		28	70
As Required	Office Stationeries	L.S.		RFQ or Direct Cash Purchase	PD	GOB	58.00	As and when required throughout the project period									
As Required	Small Office Equipments	L.S.		Direct Cash Purchase	PD	GOB	1.00	As and when required throughout the project period									
As Required	Maintenance of Motor Vehicle, Furniture etc.	L.S.		RFQ/OTM/ Direct Cash Purchase	PD	GOB	40.00	As and when required throughout the project period									
Total value of goods procurement							118.50										

০৭.০৭.২০২৪
Deputy Director/Bridge

০৭.০৭.২০২৪
Add. Chief Engineer

০৭/০৭/২৪
Chief Engineer

০৭/০৭/২৪
Project Director

০৮.০৭.২০২৪
Addl. Director General (Infrastructure)

ANNUAL PROCUREMENT PLAN (2024 - 2025)

স্মার্ট-১/২

Ministry/Division

Ministry of Railways

Agency

Bangladesh Railway

Procuring Entity Name & Code

Project Director

Project/ Programme Name & Code

Bangabandhu Sheikh Mujib Railway Bridge Construction Project

Code: 15103

Budget

Development

Code: 224083200

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estt Cost (in Lakh Taka)	Time Code for Process	Advertisement Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Technical Sub Committee & Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signature	Time for Completion of Contract		
1	WD1 BANGABANDHU SHEIKH MUJIB RAILWAY BRIDGE CONSTRUCTION PROJECT: EASTERN PART OF CIVIL WORKS including part construction of Bridge, Embankment, track, river training works, Station Buildings, Ancillary facilities, Level Crossing gates, Site Office, Godown, Site Laboratory, Staff Dormitory, Engineer's Facilities, Electrical Works, provision of gas pipes, relocation of services/utilities, and other physical works including supplying all necessary Labour, Materials, Equipment, Plants & Machinery, Transportation cost as described in Bid Documents including 1 year defect liability period excluding CD-VAT	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
WD2	BANGABANDHU SHEIKH MUJIB RAILWAY BRIDGE CONSTRUCTION PROJECT: WESTERN PART OF CIVIL WORKS including part construction of Bridge, Embankment, track, river training works, Station Buildings, Ancillary facilities, Level Crossing gates, Site Office, Godown, Site Laboratory, Staff Dormitory, Engineer's Facilities, Electrical Works, provision of gas pipes, relocation of services/utilities, and other physical works including supplying all necessary Labour, Materials, Equipment, Plants & Machinery, Transportation cost as described in Bid Documents including 1 year defect liability period excluding CD-VAT	LS	As per Annex-C of approved ROPP	International Competitive Bidding (Single-stage Two-Envelope, JICA Standard Bidding Document (Works))	CCGP	GOB & JICA	614,832.17	Planned Date	-	-	-	-	-	-	-	-	-		
								Planned Days	-	-	-	-	-	-	-	-	-	-	-
								Actual Date	17.10.2018	20.02.2019	11.12.2019	09.01.2020	05.03.2020	05.04.2020	536	48 months			
WD3	BANGABANDHU SHEIKH MUJIB RAILWAY BRIDGE CONSTRUCTION PROJECT: Signaling and Telecommunication Works (of the whole project section including supplying all necessary Labour, Materials, Equipment, Plants & Machinery, Transportation cost as described in Bid Documents including 1 year defect liability period excluding CD-VAT)	LS	As per Annex-C of approved ROPP	International Competitive Bidding (Single-stage Two-Envelope, JICA Standard Bidding Document (Design Build))	CCGP	GOB & JICA	5,465.37	Planned Date	-	-	-	-	-	-	-	-	559	28 months	
WD4	Outsourcing for Driver, Office Sonayok, Panchmotakarmi and Nigapata Paratan for BANGABANDHU SHEIKH MUJIB RAILWAY BRIDGE CONSTRUCTION PROJECT	Annex-M of approved ROPP	OTM (NCT)	PD	GOB	416.41	Planned Date	-	-	-	-	-	-	-	-	-	-		
							Planned Days	-	-	-	-	-	-	-	-	-	-	-	
							Actual Date	09.11.2020	26.01.2021	08.02.2022	31.03.2022	04.04.2022	22.05.2022	103	84 months				
WD5	Construction of Museum, Inspection Bungalow and Related Works as described in Bid Document including 1 year defect liability period excluding CD-VAT	Annex-C4 of approved ROPP	OTM (NCT)	CCGP	GOB & JICA	6,971.88	Planned Date	-	-	-	-	-	-	-	-	-	291	20 months	
As Reputed	Hiring event management organization and other costs for Ground Breaking ceremony/inauguration ceremony/similar occasions	LS	Annex-O1 of approved ROPP	OTM/RF/ODPM (NCT)	PD	GOB	250.00	As and when required throughout the project period											
As Reputed	Hiring organization for Publication, Documentation, Documentary for Archive, Museum, Souvenir etc. and related works on Bangabandhu Sheikh Mujib Railway Bridge Construction Project	LS	Annex-O1 of approved ROPP	OTM/RF/ODPM (NCT)	PD	GOB	75.00	As and when required throughout the project period											
As Reputed	Hiring organization for Preparation of Website, Digitalization & IT-related works on Bangabandhu Sheikh Mujib Railway Bridge Construction Project	LS	Annex-O1 of approved ROPP	OTM/RF/ODPM (NCT)	PD	GOB	75.00	As and when required throughout the project period											
Total Value							1,306,260.49												

07.07.24

04.07.2024

04/07/24

07/12/24

08.07.2024

Deputy Director/Bridge

Add: Chief Engineer

Chief Engineer

Project Director

Add: Director General (Infrastructure)

ANNUAL PROCUREMENT PLAN (2024-2025)

সংস্করণ- ১/১

Ministry/Division - Ministry of Railways
 Agency - Bangladesh Railway
 Procuring Entity Name & Code. - Project Director
 Project/ Programme Name & Code - Bangabandhu Sheikh Mujib Railway Bridge Construction Project

Budget - Development
 Code: 15103
 Code: 224088200

Package No	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signature	Time for Completion of contract
1	2 Consulting Services for Detailed Design Bid Assistance and Construction Supervision of Bangabandhu Sheikh Mujib Railway Bridge Construction Project	3	4	5 Quality-Based Selection (QBS) with short-listing (ICB)	6 CCGP	7 GOB & JICA	8 81,790.62	9 Planned Date Planned Days Actual Date	10 -	11 -	12 -	13 -	14 -	15 -	16 -	17 -	18 445	19 105 Months
Total value of service procurement							81,790.62											

৪৮৮৫ ০৪.০৭.২৪
 Deputy Director/Bridge

৪৮৮৫ ০৪.০৭.২৪
 Addl. Chief Engineer

৪৮৮৫ ০৪.০৭.২৪
 Chief Engineer

৪৮৮৫ ০৪.০৭.২৪
 Project Director

৪৮৮৫ ০৪.০৭.২৪
 Addl. Director General (Infrastructure)

ANNUAL PROCUREMENT PLAN: 2024-2025 (GOODS)

Ministry/Division: Ministry of Railways
 Agency: Bangladesh Railway
 Procuring Entity Name & Code: Bangladesh Railway
 Project/Programme Name & Code: Procurement of 20 nos Meter Gauge Diesel Electric Locomotives and 150 nos. Meter Gauge Carriages for Bangladesh Railway. Project Code 224136200

Code: 151

Code: 15103

Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Actual Contract Value in Lakh Taka	Time Code for Process	No used in GCODS	Invite/ Advertise Tender	Tender Opening	Technical sub-Committee & Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature days	Time for Completion of Contract days
GD-1	Procurement of 20 nos Meter Gauge Diesel Electric Locomotives including drawing parts catalogue, capital & maintenance spares, overseas training service engineer etc.	nos.	20	DPM (Within Korean Bidder)	CCGP	EDCF, Korea	67409.77	67409.77	Planned Dates		31.12.2017	14.02.2018	11.04.2018	23.05.2018	30.05.2018	27.06.2018	-	-
									Planned Days		0	45	56	42	7	28	178	2003
									Actual Dates		06.11.2018	03.12.2018	10.01.2019	30.01.2019	20.02.2019	18.03.2019	132	1957
GD-2	Procurement of 182 nos. MG Passenger Carriages (W/C-30 nos, W/C-50 nos, W/C-59 nos, W/C-20 nos, W/C-6, W/C-16 nos and CE-1 nos) drawing, spares & related service etc. (As per Proposed RDP)	nos.	182= 150-3+35	OTM (ICB) among Korean Suppliers	CCGP	EDCF, Korea	89430.00	89430.00	Planned Dates		23.07.2019	22.09.2019	03.11.2019	27.07.2020	30.07.2020	27.08.2020 for 150 nos. MG Carriages	-	-
									Planned Days		0	60	42	26+45	3+27	28+24	397+96	2040+365
									Actual Dates		06.08.2019	15.10.2019	02.12.2019	Revised PP of Extra 35 nos. MG Carriages approved on 15.05.2024	24.06.2024 for Extra 35 nos. MG Carriages	27.08.2020 for 150 nos. MG Carriages	96 days for Extra 35 nos. MG Carriages	345 days for Extra 35 nos. MG Carriages
GD-3	Procurement of one 5 doors jeep with necessary accessories.	no.	1 no	OTM	PD	GOB	69.11	-	Planned Dates		06.08.2019	20.08.2019	03.11.2019	10.11.2019	17.11.2019	24.11.2019	-	-
									Planned Days		0	14	14	7	7	0	42	407
									Actual Dates		30.09.2019	16.10.2019	-	-	04.11.2019	27.11.2019	-	05.01.2021
GD-4	Procurement of office stationary and others.	LS	LS	RFQ	PD	GOB	1.98	-	Planned Dates		20.05-2018	30-05-2018	-	-	-	05-06-2018	-	21.06.2018
									Planned Days		0	11	0	0	0	6	17	21
									Actual Dates		28.5.2018	-	-	-	-	04.06.2018	-	04.06.2018
GD-5	Procurement of office equipments and others. (As per Annexure-B/2).	no.	LS	RFQ	PD	GOB	5.00	-	Planned Dates		22.05.2018	-	-	-	-	07.06.2018	-	23.6.2018
									Planned Days		0	7	0	0	0	17	24	41
									Actual Dates		28-05-2018	04-06-2018	-	-	-	05-06-2018	-	07-06-2018

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Actual Contract Value in Lakh Taka	Time Code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender Opening	Technical sub-Committee & Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature days	Time for Completion of Contract days
GD-6	Procurement of office furniture and others (As per Annexure-B/2).	no.	LS	RFQ	PD	GOB	4.00	-	Actual Dates Planned Dates Planned Days Actual Dates	-	28-05-2018 10-10-2023 0	04-06-2018 7	- 0 -	- 0 -	- 0 -	05-06-2018 15-10-2023 6	- 0 -	07-06-2018 25.10.2023 24
GD-7	Procurement of office stationery and others.	LS	LS	RFQ	PD	GOB	1.98	-	Planned Dates Planned Days Actual Dates	-	15-04-2019 0	- 7	- 0	- 0	- 0	30-04-2019 16 13-05-2019	- 23 -	16-05-2019 22-05-2019 25.10.2023
GD-8	Maintenance of vehicle	LS	LS	LTM	PD	GOB	0.75	-	Planned Dates Planned Days Actual Dates	-	15.10.2023 14.05.2024	30.05.2024 28.05.2024	- 0	- 0	- 0	20.10.2023 04.06.2024	- 24 -	25.10.2023 25.10.2023 29
GD-9	Procurement of office stationery and others.	LS	LS	RFQ	PD	GOB	1.92	-	Planned Dates Planned Days Actual Dates	-	10-10-2022 0	17-10-2022 7	- 0	- 0	- 0	20-10-2023 17 07.03.2023	- 24 -	25.10.2023 28 12.3.2023
GD-10	Maintenance of Computer	LS	LS	RFQ	PD	GOB	2.00	-	Planned Dates Planned Days Actual Dates	-	10-07-2024 0	- 0	- 0	- 0	- 0	15-07-2024 7	7 -	20.07.2024 11
GD-11	Procurement of office stationery and others.	LS	LS	RFQ	PD	GOB	5.00	-	Planned Dates Planned Days Actual Dates	-	30-07-2024 0	- 7	- 0	- 0	- 0	05-08-2024 10	- 17 -	30.08.2024 42
GD-12	Maintenance of vehicle	LS	LS	LTM	PD	GOB	0.75	-	Planned Dates Planned Days Actual Dates	-	30-07-2024 0	- 0	- 0	- 0	- 0	05-08-2024 7	7 -	20.08.2024 22
Total Value of procurement of Goods and others: 156932.26																		

Works Manager (Project)

Project Director.

Additional Director General (Rolling Stock)

ANNUAL PROCUREMENT PLAN: 2024-2025 (SERVICE)

Ministry/Division : Ministry of Railways.
Agency : Bangladesh Railway.
Procuring Entity Name & Code : Bangladesh Railway.
Project/Programme Name & Code : Procurement of 20 nos Meter Gauge Diesel Electric Locomotives and 150 nos. Meter Gauge Carriages for Bangladesh Railway. Project Code: 224136/200

Code: 151

Code: 15103

Package No	Description of Procurement Package SERVICE	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est Cost in Lac Taka	Actual Contract Value in Lac Taka	0	Not used in GOODS	Issue of RFP/ Advertise Tender	RFP Opening	Evaluation of Proposals	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature days	Time for Completion of Contract days
1	Employment of consulting firm for supervision of locomotive design, preparation of bid document, assistance in bid evaluation and contract negotiation and supervision on manufacturing of DE locomotive.	M-M	43	Limited Competitive Bidding (QCBS) among South Korean Firms.	HOPE	EDCF, South Korea	646.26	646.26	10	-	12	13	14	15	16	17	18	19
SD1									Planned Dates	-	-	-	-	-	-	-	-	-
									Planned Days	-	-	-	-	-	-	-	-	-
									Actual Dates	-	14.03.2017	-	22.06.2017	-	-	21.06.2018	-	21.03.2022
SD2	Employment of consulting firm for supervision of Meter Gauge Passenger Carriage design, preparation of bid document, assistance in bid evaluation and contract negotiation and supervision on manufacturing of Meter Gauge Passenger Carriage.	M-M	72+13	Limited Competitive Bidding (QCBS) among South Korean Firms.	HOPE	EDCF, South Korea	635.00	640.04	Planned Dates	-	14.03.2017	12.09.2016	15.09.2017	25.09.2016 for 150 nos. MG Carriages 21.07.2024 for Extra 35 nos. MG Carriages	-	30.09.2017 for 150 nos. MG Carriages 28.07.2024 for Extra 35 nos. MG Carriages	-	-
									Planned Days	-	0	60	160	7+7	-	7+7	234+14	2100+395
									Actual Dates	-	14-03-2017	03-05-2017	05-04-2018	10-05-2018 for 150 nos. MG Carriages	-	05-06-2018 for 150 nos. MG Carriages	58 days for 150 nos. MG Carriages	2160 for 150 nos. MG Carriages
Total Value of Services Procurement:							1282.26	1286.30										

Works Manager (Project) *08.07.24*

Project Director. *8.7.24*

Additional Director General(Rolling Stock) *8.7.24*

ANNUAL PROCUREMENT PLAN: 2024-2025 (WORKS)

Ministry/Division : Ministry of Railways.
 Agency : Bangladesh Railway.
 Procuring Entity Name & Code : Bangladesh Railway.
 Project/Programme Name & Code : Procurement of 20 nos Meter Gauge Diesel Electric Locomotives and 150 nos. Meter Gauge Carriages for Bangladesh Railway. Project Code: 224136200

Code: 151

Code: 15103

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lac Taka	Actual Contract Value in Lac Taka	Time Code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender Opening	Technical sub-Committee & Tender Evaluation.	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WD	Nil								Planned Dates									
									Planned Days									
									Actual Dates									
Total Value of Works Procurement									0.00									

[Signature]
 08.07.24
 Works Manager (Project)

[Signature]
 8.7.24
 Project Director.

[Signature]
 8.7.24
 Additional Director General (Rolling Stock)

nd

Ministry/Division
Agency
Procuring Entity
Project/Programme Name & Code

Revised Annual Procurement Plan & Procurement Implementation Report for the Year of 2024-2025

Ministry of Railways
Bangladesh Railway. (BR)
Director General. (BR)
Conversion of Metre Gauge Line into Dual Gauge Line from Parbatipur to Kaunia Section of Bangladesh Railway.

Budget: Development
2024-25

224149500

Package No	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estt Cost in Tk (as per Dep/Ca)	Time Cycles for Progress	Advertise Prequal (if applicable)	Invite Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
WD-1	Conversion of 57 Km mainline and 9.85 Km loop line Metre Gauge (MG) track into Dual Gauge (DG) with PSC Sleepers in Parbatipur-Kaunia section including conversion of DG standard embankment from existing MG standard. Construction of embankment & ballast protection wall at different places. Construction & upgradation of Level crossing gates. Construction of Curve post, km post, Creep post etc. and Other allied works with supplying of all requisite materials, equipments, plants & machineries, labour & transportation costs including one year free maintenance warranty	Km	57 Km (DG) & 9.85 Km Loop line (DG)	OTM (ICT) (Limited within Indian Contractors)	CCGP	GOB & PA	101262.86	Planned date	-	03 Nov 24 Sun	01 Dec 24 Sun	22 Dec 24 Sun	29 Dec 24 Sun	05 Jan 25 Sun	02 Feb 25 Sun	91	22 Jul 27 Thu
								Planned days	-		28	21	7	7	28		900
								Actual date	-								
WD-2	Construction of Major Bridges and minor bridges	No	602	OTM (ICT) (Limited within Indian Contractors)	CCGP	GOB & PA	34538.80	Planned date	-	03 Nov 24 Sun	01 Dec 24 Sun	22 Dec 24 Sun	29 Dec 24 Sun	05 Jan 25 Sun	02 Feb 25 Sun	91	22 Jul 27 Thu
								Planned days	-		28	21	7	7	28		900
								Actual date	-								
WD-3	Repair/Re-building/New construction of station building, Platform, Platform shed, Station approach road, Yard drain, Signal Cabin, Air light equipment & Generator room. Boundary wall, water hydrant & others at Parbatipur-Kaunia section including supply of all materials, equipment/machineries, labour and transportation cost.	-	-	OTM (ICT) (Limited within Indian Contractors)	MOR	GOB & PA	3187.61	Planned date	-	03 Nov 24 Sun	01 Dec 24 Sun	22 Dec 24 Sun	29 Dec 24 Sun	05 Jan 25 Sun	02 Feb 25 Sun	91	22 Jul 27 Thu
								Planned days	-		28	21	7	7	28		900
								Actual date	-								

(Md. Mostafizur Rahman)
Executive Engineer/Project
Bangladesh Railway
Rajshahi

(Md. Ahsan Jahan)
Addl. Chief Engineer/Track/West
Bangladesh Railway
Rajshahi

Project Director

(Md. Ashadul Haque)
Chief Engineer/West
Bangladesh Railway
Rajshahi

(Ahamed Hossain Masum)
General Manager/West (A.C.)
Bangladesh Railway
Rajshahi

Annual Procurement Plan & Procurement Implementation Report for the Year of 2024-2025

Ministry/Division
Agency
Procuring Entity
Project/Program/Name & Code

Ministry of Railways
Bangladesh Railway: (BR)
Director General: (BR).
Conversion of Metre Gauge Line into Dual Gauge Line from Parbatipur to Kaunia Section of Bangladesh Railway.

Budget: Development
2024-25

224149600

Package No	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Tk. (After Deduction)	Time Codes for Progress	Advertise EOI	Issue REP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Singing of contract	Total time to Contract signature	Time for Completion of Contract
SD-1	Consultancy Services for updating Feasibility Study, Detail Engineering Design, Bidding Services, Construction Supervision and Services during Defect Liability Period	LS		OCBS	CCGP	GOB & PA	7564.67	Planned date										08 Aug 25 Fri
								Planned days										1090
								Actual date		04 Feb 20 Tue	08 Mar 20 Sun	24 Jun 20 Wed	19 Jun 21 Sat	22 Dec 21 Wed	17 May 22 Tue	25 Aug 22 Thu		

(Md. Mostafizur Rahman)
Executive Engineer/Project
Bangladesh Railway
Rajshahi.

(Md. Anwarul Karim)
Addl. Chief Engineer/Track/West
Bangladesh Railway
Rajshahi
&
Project Director.

(Md. Ashadul Haque)
Chief Engineer/West
Bangladesh Railway
Rajshahi.

(Ahamed Hossain Massum)
General Manager/West (A.C.)
Bangladesh Railway
Rajshahi.

Annual Procurement Plan & Procurement Implementation Report for the Year of 2024-2025

1

Ministry/Division
Agency
Procuring Entity
Project/Program/Name & Code

Ministry of Railways
Bangladesh Railway (BR)
Director General, (BR).
Conversion of Metre Gauge Line into Dual Gauge Line from Parbatipur to Kaunia Section of Bangladesh Railway.

Budget: Development
2024-25
224149600

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Lakh (as Per DPP/CA)	Time Codes for Progress	Advertise Prequal (if applicable)	Invite Advertisse Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singning of contract	Total time to Contract signature	Time for Completion of Contract
GD-4 (A)	Procurement of Office Stationaries and other Consumables.	LS	-	RFO	PD	GOB	2.00	Planned date	-	-	-	-	-	-	-	-	-
								Planned days	-	-	-	-	-	-	-	-	-
								Actual date	-	03 Jun 24 Mon	09 Jun 24 Sun	09 Jun 24 Sun	09 Jun 24 Sun	09 Jun 24 Sun	11 Jun 24 Tue	-	13 Jun 24, Thu
GD-4 (B)	Procurement of Office Stationaries and other Consumables	LS	-	RFO	PD	GOB	2.00	Planned date	-	01 Jan 25, Wed	15 Jan 25, Wed	22 Jan 25, Wed	29 Jan 25, Wed	05 Feb 25, Wed	05 Mar 25, Wed	-	04 May 25, Sun
								Planned days	-	-	14	7	7	7	28	63	60
								Actual date	-	-	-	-	-	-	-	-	-
GD-5	Track Tamping Machine, Rail Sawing machine, Rail drilling machine, Rail bending & strengthening machine, Track lifting jack (15 ton)	Nos.	-	OTM (ICT)	MOR	GOB & PA	2118.19	Planned date	-	01 Jan 25, Wed	29 Jan 25, Wed	19 Feb 25, Wed	26 Feb 25, Wed	05 Mar 25, Wed	02 Apr 25, Wed	-	28 Mar 26, Sat
								Planned days	-	-	29	21	7	7	28	91	360
								Actual date	-	-	-	-	-	-	-	-	-

(Md. Mostafizur Rahman)
Executive Engineer/Project
Bangladesh Railway
Rajshahi.

(Md. Ahsan Jabir)
Addl. Chief Engineer/Track/West
Bangladesh Railway
Rajshahi
&
Project Director.

(Md. Ashadul Haque)
Chief Engineer/West
Bangladesh Railway
Rajshahi.

(Ahmed Hossin Massum)
General Manager/West (A.C.)
Bangladesh Railway
Rajshahi.

20/06/2024
30.06.2024

৩৫

০৭/০৬/২০২১

Annual Procurement Plan: 2024-25 (Works)

Ministry/Division	Ministry of Railways
Agency	Bangladesh Railway.
Procuring Entity Name & Code	Bangladesh Railway.
Project/Programme Name & Code	Construction of Broad Gauge Rail Line From Madhukhali to Magura Via Kamarkhali

15103
224269100

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Tk. (as per DPR)	Time Code for Process	Advertise Prospect (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singning of Contract	Total time to Contract signature	Time for Completion of Contract
WD1	WD1:- Construction of Broad Gauge Rail Line from Madhukhali to Magura Via Kamarkhali including Station Building, Platform, Shed, Approach Road & Car Parking Area, R.C.C Box Culvert, Level King Gate, Embankment, Bank Protection wall, Boundary Wall, Ballast Wall, curve post, KM post, creep post, Signaling, Telecom, Electric Works & other Ancillary Works.	KM	Mainline =19 km(BG) and Loop line =4.90 km (BG)	OTM (Single stage two envelop) NCT	CCGP	GOB	43464.82 (CA Value 43378.32)	Planned date	-	24.8.2020	07.12.2020	05.1.2021 19.1.2021 09.2.2021 25.2.2021	01.5.2021	11.5.2021	23.5.2021	-	31-12-2025
WD2	WD2:- Construction of 02 nos. BG Standard Major Bridge with 25 ton axle loading (Major Bridge#1 650 m with Varduct & Major Bridge#2 100m) including H Beam.	m	750	OTM (Single stage two envelop) NCT	CCGP	GOB	45000.00 (CA Value 44894.92)	Planned date	-	28.10.2020	07.12.2020	19.1.2021 09.2.2021 25.2.2021	01.5.2021	11.5.2021	23.5.2021	-	31-12-2025

(Md. Anover Hossain)
Executive Engineer (Project)
Construction of Broad Gauge Rail Line From Madhukhali to Magura Via Kamarkhali Project
Bangladesh Railway, Rajshahi.

(Md. Ashadul Haque)
Project Director
&
Chief Engineer (West)
Bangladesh Railway, Rajshahi.

(Ahmed Hossin Masum)
General Manager (West) (A.C.)
Bangladesh Railway, Rajshahi.

of	Total time to Contract Signature	Time for Completion of Contract
17	-	18
-	-	-
-	-	-

Budget : Development

4269000

Budget: Development

224269000		
ng of act	Total time to Contract Signature	Time for Completion of Contract
6	17	18
-	-	-
-	-	-
-	-	-
-	-	-

24/04/20
20.04.20

(Ahamed Hossin Massum)
General Manager (West) (A.C.C.)
Bangladesh Railway, Rajshahi.

ANNUAL PROCUREMENT PLAN: 2024-2025 (WORKS)

Budget : Development

Ministry / Division	8	Ministry of Railways
Agency	8	Bangladesh Railway
Procuring Entity Name & Code	8	Bangladesh Railway & 15103
Project / Programme Name & Code	8	Rolling Stock Operations Improvement of Bangladesh Railway (Rolling Stock Procurement). Project Code: 224269000

Package No.	Description of procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Advertise prequal (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
-	Nil	-	-	-	-	-	-	Planned Dates		-	-	-	-	-	-	-	-
								Planned Days		-	-	-	-	-	-	-	-
								Actual Dates									

Note: The revised Annual Procurement Plan 2024-25 does not include any packages of Goods, Works and Services.

Works Manager (Project, C&W)

Addl. Project Director (Chief Mechanical Engineer)

Project Director

ANNUAL PROCUREMENT PLAN: 2024-2025 (SERVICE)

Budget : Development

Ministry / Division	§	Ministry of Railways
Agency	§	Bangladesh Railway
Procuring Entity Name & Code	§	Bangladesh Railway & 15103
Project / Programme Name & Code	§	Rolling Stock Operations Improvement of Bangladesh Railway (Rolling Stock Procurement). Project Code: 224269000

Package No.	Description of procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue RFP/ Invite / Advertise Tender	Technical Proposal Opening	Technical Proposal Evaluation	Technical Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
-	Nil	-	-	-	-	-	-	Planned Dates		-	-	-	-	-	-	-	-	-
								Planned Days		-	-	-	-	-	-	-	-	-
								Actual Dates										

Note: The revised Annual Procurement Plan 2024-25 does not include any packages of Goods, Works and Services.

Works Manager (Project, C&W)

Addl. Project Director (Chief Mechanical Engineer)

Project Director

ANNUAL PROCUREMENT PLAN: 2024-2025 (GOODS)

Budget: Development

Ministry / Division	:	Ministry of Railways
Agency	:	Bangladesh Railway
Procuring Entity Name & Code	:	Bangladesh Railway & 15103
Project / Programme Name & Code	:	Rolling Stock Operations Improvement of Bangladesh Railway (Rolling Stock Procurement). Project Code: 224269000

Package No.	Description of procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Not used in GOODS	Invite / Advertise Tender	Tender Opening	Technical Sub-Committee & Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	Nil	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: The Annual Procurement Plan 2024-25 does not include any packages of Goods, Works and Services.

Works Manager (Project, C&W)

Addl. Project Director (Chief Mechanical Engineer)

Project Director

ANNUAL PROCUREMENT PLAN : 2024-25

Ministry/Division	Ministry of Railways
Agency	Bangladesh Railway (BR)
Procuring Entity Name & Code	Project Director, Bangladesh Railway, Railbhaban, Dhaka
Project/Programme Name & Code	Construction of Double Line Track Between Khulna Darsana Junction Section of Bangladesh Railway Project.
	224269200

Development Budget.

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est'd Cost in Lakh Tk.	Time Codes for Progress	Not used in GOODS	Invite/Advertise Tender	Tender Opening	Technical Sub-Committee & Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-1	Procurement of one Jeep and One Double Cabin Pickup for PMU.	Nos	2	OTM (MCT)	MOR	GOB	145.00	Planned Dates		10 Dec, 24, Tue	07 Jan, 25, Tue	04 Feb, 25, Tue	18 Feb, 25, Tue	25 Feb, 25, Tue	25 Mar, 25, Tue		45 Days
								Planned Dates			28	28	14	7	28		105
								Actual Dates									
GD-2	Supply and Commissioning of Ballast Tamping Machine.	No	1	OTM (ICT)	MOR	GOB & PA (LOC 2)	2027.00	Planned Dates		20 Aug, 24, Tue	01 Oct, 24, Tue	12 Nov, 24, Tue	19 Nov, 24, Tue	26 Nov, 24, Tue	24 Dec, 24, Tue		365 Days
								Planned Dates			42	42	7	7	28		126
								Actual Dates									
GD-7	Procurement of Motor trolley	Nos	2	LTM	PD	GOB	30.00	Planned Dates		10 Aug, 24, Sat	24 Aug, 24, Sat	07 Sep, 24, Sat	14 Sep, 24, Sat	21 Sep, 24, Sat	19 Oct, 24, Sat		45 Days
								Planned Dates			14	14	7	7	28		70
								Actual Dates									

(Md. Moniruzzaman)
XEN/HO/KDDL
Bangladesh Railway
Railbhaban, Dhaka

(Md. Monirul Islam Frozi)
Project Director/KDDL
Bangladesh Railway
Railbhaban, Dhaka

(Md. Arifuzzaman)
ADG (Infrastructure)
Bangladesh Railway
Railbhaban, Dhaka

18.07.2024

ANNUAL PROCUREMENT PLAN : 2024-25

Development Budget

Ministry/Division	Ministry of Railways
Agency	Bangladesh Railway (BR)
Procuring Entity Name & Code	Project Director, Bangladesh Railway, Railnabin, Dhaka
Project/Programme Name & Code	Construction of Double Line Track Between Khulna-Darasana Junction Section of Bangladesh Railway Project.

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Cycles for Progress	Not used in GOODS	Invitation/advertise Tender	Tender Opening	Technical Sub-Committee & Tender Evaluation	Approval to Award	Notification of Award	Singning of contract	Total time to Contract signature	Time for completion of Contract	
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD-1	Construction of Broad Gauge Double Line Track in Khulna to Jessore Cant. Section(KM 0.00-65.00) including construction/re-construction/renovation of station building, Platform shed, Foot over Bridge, Approach Road and Car parking Area, construction/re-construction of BG standard major and minor bridges, Upgradation/construction/renovation of L-ling gates, construction of BG double line standard embankment, curve post, KM post, creep post etc & other ancillary works including supply of all requisite material, labour & equipment, including construction of Air light and surge protected equipment room, Battery room and Generator room/1 nos., each 112 sqm and 9 nos., each 75 sqm) and construction of 48 sqm warehouse for Senior Sub Assistant Engineer Jessore with electrical work.	KM	Main Line 65.00 km	OTM (ICT) (limited within Indian Contractors)	CCGP	GOB & PA (LOC 2)	141165.74	Planned Dates		09 Oct.24.Wed	20 Nov.24.Wed	01 Jan.25.Wed	31 Jan.25.Fri	07 Feb.25.Fri	07 Mar.25.Fri	28	149	42 Months
WD-2	Construction of Broad Gauge Double Line Track in Jessore Cant. to Darasana Junction Section(KM 65.00-126.25) including construction/re-construction/renovation of station building, Platform shed, Foot over Bridge, Approach Road and Car parking Area, construction/re-construction of BG standard major and minor bridges, Upgradation/construction/renovation of L-ling gates, construction of BG double line standard embankment, curve post, KM post, creep post etc & other ancillary works including supply of all requisite material, labour & equipment, including construction of Air light and surge protected equipment room, Battery room and Generator room/1 nos., each 112 sqm and 7 nos., each 75 sqm) and construction of 208 sqm warehouse for Senior Sub Assistant Engineer Jessore with electrical work.	KM	Main Line 61.25 km	OTM (ICT) (limited within Indian Contractors)	CCGP	GOB & PA (LOC 2)	130843.14	Planned Dates		09 Oct.24.Wed	20 Nov.24.Wed	01 Jan.25.Wed	31 Jan.25.Fri	07 Feb.25.Fri	07 Mar.25.Fri	28	149	42 Months
WD-3	Design, supply, installation, Testing, Commissioning & Documentation of computer Based Signaling & Interlocking System of 18 (Eighteen) stations of Khulna-Darasana Junction Section of Bangladesh Railway including all necessary electrical work for station.	Station	18	OTM (ICT) (limited within Indian Contractors)	CCGP	GOB & PA (LOC 2)	20260.53	Planned Dates		10 Oct.24.Thu	21 Nov.24.Thu	02 Jan.25.Thu	01 Feb.25.Sat	08 Feb.25.Sat	08 Mar.25.Sat	28	149	30 Months
WD-4	Procurement of Non-Consulting Service for Outsourcing of Man power connection with construction of Double Line Track Between Khulna-Darasana Junction Section of Bangladesh Railway Project.	MM	120	OTM (NCT)	PD	GOB	27.65	Planned Dates Planned Actual		16 Jul.23.Sun	31 Jul.23.Mon	03 Dec.23.Sun	18 Dec.23.Mon	18 Dec.23.Mon	26 Dec.23.Tue		163	12 Months

(Md. Moniruzzaman)
XEN/HO/CDLP
Bangladesh Railway
Railnabin, Dhaka

(Md. Monirul Islam) Financial
Project Director/CDLP
Bangladesh Railway
Railnabin, Dhaka

(Md. Arifuzzaman)
ADG (Infrastructure)
Bangladesh Railway
Railnabin, Dhaka

ANNUAL PROCUREMENT PLAN : 2024-25

Ministry/Division	Ministry of Railways
Agency	Bangladesh Railway (BR)
Purchasing Entity Name & Code	Project Director, Bangladesh Railway, Railbhaban, Dhaka
Project/Programme Name & Code	Construction of Double Line Track Between Khulna-Darsana Junction Section of Bangladesh Railway Project
	224269200

Development Budget.

Packing e No.	Description of Procurement Package Service	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est'd. Cost in Lakh Tk.	Time Codes for Progress	Not used in GOODS	Invite/Advertise Tender	Tender Opening	Technical Sub- Committee & Tender Evaluation	Approval to Award	Notification of Award	Singling of contract	Total time to Contract signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD-1	Consultancy Services for Updating Feasibility Study, Detailed Design, Bidding Services, Construction Supervision and Services during Defect Liability Period including implementation of SMP and RP for Construction of Double Line Track Between Khulna-Darsana Junction Section of Bangladesh Railway.	MM	998	OCBS (International) (Limited within Indian Consultants)	CCGP	GOB & PA (LOC 2)	87.37	Planned Dates Planned Days Actual Dates		08 Sep, 20, Tue	10 Dec, 20, Thu	31 Mar, 21, Wed	19 Jul, 21, Mon	10 Nov, 21, Wed	20 Apr, 22, Wed	25 Aug, 22, Thu	31 Dec, 23, Wed

(Md. Moniruzzaman)
XEN/HQ/KDLP
Bangladesh Railway
Railbhaban, Dhaka

(Md. Monirul Islam)
Project Director/KDLP
Bangladesh Railway
Railbhaban, Dhaka

(Md. Arifuzzaman)
ADG (Infrastructure)
Bangladesh Railway
Railbhaban, Dhaka

ANNUAL PROCUREMENT PLAN : 2024-25

DEVELOPMENT BUDGET

Ministry/Division	Ministry of Railways
Agency	Bangladesh Railway (BR)
Procuring Entity Name & Code	Project Director, Bangladesh Railway, Railbhaban, Dhaka
Project/Programme Name & Code	Construction of Dual Gauge Railway Line from Begra to Shahid M. Mansur Ali Station, Singair of Bangladesh Railway

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estid Cost in Lakh Tk.	Time Codes for Progress	Not used in GOODS	Invite/advertise Tender	Tender Opening	Technical Sub-Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to complete Contract signature	Time to complete Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-1/A	Procurement of one Jeep for PMU	Nos	1	DPA from Prigati Industries	MOR	GOB	85.00	Planned Dates		10 Aug,24 Sat	07 Sep,24 Sat	05 Oct,24 Sat	19 Oct,24 Sat	28 Oct,24 Sat	23 Nov,24 Sat	105	45 Days
								Planned Days			28	28	14	7	28		
								Actual Dates									
GD-3	Supply and Commissioning of EG Ballast Tamping Machine.	Nos	1	OTM (ICT)	MOR	GOB & PA	2545.00	Planned Dates		20 Aug,24 Tue	01 Oct,24 Tue	12 Nov,24 Tue	19 Nov,24 Tue	26 Nov,24 Tue	24 Dec,24 Tue	126	365 Days
								Planned Days			42	42	7	7	28		
								Actual Dates									
GD-6	Procurement of Two Nos Motor Cycle for SSAEs.	Nos	2	OTM(NCT)	PD	GOB	5.00	Planned Dates		10 Aug,24 Sat	17 Aug,24 Sat	24 Aug,24 Sat	31 Aug,24 Sat	07 Sep,24 Sat	05 Oct,24 Sat	56	45 Days
								Planned Days			7	7	7	7	28		
								Actual Dates									
GD-10	Procurement of Motor trolley	Nos	1	LTM(NCT)	PD	GOB	20.00	Planned Dates		10 Aug,24 Sat	24 Aug,24 Sat	07 Sep,24 Sat	14 Sep,24 Sat	21 Sep,24 Sat	19 Oct,24 Sat	70	45 Days
								Planned Days			14	14	7	7	28		
								Actual Dates									

(Md. Moniruzzaman)
XEN/Project/BSRLP
Bangladesh Railway
Railbhaban, Dhaka

(Md. Moniruzzaman)
Project Director/BSRLP
Bangladesh Railway
Railbhaban, Dhaka

(Md. Arifuzzaman)
ADG (Infrastructure)
Bangladesh Railway
Railbhaban, Dhaka

ANNUAL PROCUREMENT PLAN : 2024-25

DEVELOPMENT BUDGET

Ministry/Division	Ministry of Railways
Agency	Bangladesh Railway (BR)
Procuring Entity Name & Code	Project Director, Bangladesh Railway, Raibhaban, Dhaka
Project/Programme Name & Code	Construction of Dual Gauge Railway Line from Bogura to Shahid M. Mansur Ali Station, Sirajganj of Bangladesh Railway.
	224269900

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est'd Cost in Lakh Tk.	Time Codes for Progress	Not used in GOODS	Invited/Adverts e Tender	Tender Opening	Technical Sub-Committee & Tender Evaluation	Approval to Award	Notification of Award	Singling of contract	Total time to Contract signature	Time for completion of Contract
1																	
WD-1	Construction of Dual Gauge Railway Track from Bogura (Ch. 0000 Km) to Chandakona (Ch. 44500 Km) and Dual Gauge Track from Khatia (Ch. 10000 Km) to Ramtari Jn. (Ch. 0000 Km) including construction / reconstruction / renovation of Station Buildings, Platform, Platform Shed, Foot Over Bridge, Approach Roads & Car Parking Area; Construction and / or Reconstruction of DG Standard Bridges & Culverts; Upgradation / construction / renovation of L-King Gates; Construction of DG standard Embankment, Curve post, KM post, Creep post etc., Electrical works and other ancillary works including supply of all requisite materials, labour and equipment, training and transportation.	KM	Main Line 50.70 km, Station buildings and others.	OTM (CT) (Limited within Indian Contractor)	CCGP	GOB & LOC	83229.34	Planned Dates		10 Oct. 24, Thu	21 Nov. 24, Thu	02 Jan. 25, Thu	01 Feb. 25, Sat	08 Feb. 25, Sat	08 Mar. 25, Sat	17	36 Months
								Planned Dates			42	42	30	7	28	149	
WD-2	Construction of Dual Gauge Railway Track from Chandakona (Ch. 44500 Km) to west outer signal of Bangladesh Railway West Station (Ch. 75005 Km) including construction / reconstruction / renovation of Station Buildings, Platform, Platform Shed, Foot Over bridge, Approach Roads & Car Parking area; Construction and / or Reconstruction of DG Standard Minor Bridges and culverts; Upgradation / Construction / Renovation of L-King Gates; Construction of DG Standard Embankment, Curve Post, KM Post, Creep Post etc., including Signalling and Telecommunications works of entire section including electrical works and other ancillary works including supply of all requisite materials, labour & equipment, training and transportation.	KM	Main Line 35.81 km, Station buildings, and others.	OTM (CT) (Limited within Indian Contractor)	CCGP	GOB & LOC	127502.45	Planned Dates		10 Oct. 24, Thu	21 Nov. 24, Thu	02 Jan. 25, Thu	01 Feb. 25, Sat	08 Feb. 25, Sat	08 Mar. 25, Sat	149	36 Months
								Planned Dates			42	42	30	7	28	149	
WD-3	Construction of Important Bridges, Major Bridges, Road Over Railway line (ROB), Road Under Railway line (RUB) and other associated works under Construction of New Dual Gauge Rail line from Bogura to Shahid M. Mansur Ali Station, Sirajganj Project of Bangladesh Railway	M	02 Important Bridges, Major Bridges, 01 Road Over Railway line (ROB), 01 Road Under Railway line (RUB) and other associated works	OTM (CT) (Limited within Indian Contractor)	CCGP	GOB & LOC	\$3080.00	Planned Dates		10 Oct. 24, Thu	21 Nov. 24, Thu	02 Jan. 25, Thu	01 Feb. 25, Sat	08 Feb. 25, Sat	08 Mar. 25, Sat	149	30 Months
								Planned Dates			42	42	30	7	28	149	
WD-5	Procurement of Non-Consulting Services for outsourcing of main power in connection with Construction of New Dual Gauge Rail line from Bogura to Shahid M. Mansur Ali Station, Sirajganj Project of Bangladesh Railway	MM	84	OTM (CT)	PD	GOB	17.59	Planned Dates		10 Jul. 23, Mon	28 Jul. 23, Wed	23 Oct. 23, Mon	23 Oct. 23, Mon	25 Oct. 23, Wed	15 Nov. 23, Wed	128.00	12 Months
								Planned Dates									

(Md. Moniruzzaman)
XEN/Project/BSRCP
Bangladesh Railway
Raibhaban, Dhaka

(Md. Ashraf Islam, Project Director)
Project Director/BSRCP
Bangladesh Railway
Raibhaban, Dhaka

(Md. Afroz Zahid)
ADG (Infrastructure)
Bangladesh Railway
Raibhaban, Dhaka

ANNUAL PROCUREMENT PLAN: 2024-25

DEVELOPMENT BUDGET

Ministry/Division	Ministry of Railways
Agency	Bangladesh Railway (BR)
Procuring Entity Name & Code	Project Director, Bangladesh Railway, Railbhaban, Dhaka
Project/Programme Name & Code	Construction of Dual Gauge Railway Line from Bogra to Shahid M. Mansur Ali Station, Sirajganj of Bangladesh Railway.
	224269900

Package No.	Description of Procurement Package Service	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estid. Cost in Lakh Tk.	Time Codes for Progress	Not used in GOODS	Invite/Advertise Tender	Tender Opening	Technical Sub-Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD-1	Consultancy Services for Updating Feasibility Study, Detailed Design, Mathematical Modeling, Tendering Services and Construction Supervision Services for Construction of Dual Gauge Railway Line from Bogra to Shahid M. Mansur Ali Station, Sirajganj of Bangladesh Railway.	-	-	OCBS (ICB) (Limited within Indian Consultants)	CCGP	GOB & PA (LOC 3)	9756.37	Planned Dates									
								Planned Dates									
								Actual Dates		10 Feb, 20, Mon	04 Aug, 20, Tue	15 Sep, 20, Tue	15 Dec, 20, Tue	13 Apr, 21, Tue	27 Sep, 21, Mon	595	30 Jun, 26, Tue
SD-2	Consultancy and Services for Land Acquisition for Construction of Dual Gauge Railway Line from Bogra to Shahid M. Mansur Ali Station, Sirajganj of Bangladesh Railway.	-	-	Single Source Selection	DG/RR	GOB	79.90	Planned Dates									
								Planned Dates									
								Actual Dates		25 Sep, 23, Mon	09 Oct, 23, Mon	20 Nov, 23, Mon	20 Nov, 23, Mon	20 Nov, 23, Mon	26 Nov, 23, Sun	62	24 months

(Md. Moniruzzaman)
XEN/Project/BSRLP
Bangladesh Railway
Railbhaban, Dhaka

(Md. Monirul Islam Firozi)
Project Director/BSRLP
Bangladesh Railway
Railbhaban, Dhaka

(Md. Arifuzzaman)
ADS (Infrastructure)
Bangladesh Railway
Railbhaban, Dhaka

২

ANNUAL PROCUREMENT PLAN

Ministry / Division : Ministry of Railways
Agency : Bangladesh Railway.

Budget: Development
FY: 2024-2025

Procuring Entity Name & Code : Project Director.
Project / Programme Name & Code: Construction of Dual Gauge Double Line Between Joydebpur-Ishurdi Section of Bangladesh Railway.

Project Code: 224271800

Sl. No	Package No.	Description of Procurement (Goods)	Unit	Qty	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Lakh Taka	Start to Prepare Tender Document	Invite/Advertisement Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature (days)	Time for completion of contract
1	2	3	4	5	6	7	8	10	12	13	14	15	16	17	18	19	
1	As Required	Small Office Equipments	L.S		Direct Cash Purchase	PD	GOB	2.00									
2	As Required	Office Stationeries and Printing	L.S		Direct Cash Purchase	PD	GOB	16.50									
3	As Required	Procurement of Tyre and Spare Parts for Transport Vehicles	L.S		RFO/Direct Cash Purchase	PD	GOB	2.25									
4	As Required	Repair and maintenance of furniture, Office Equipment and Others.	L.S		RFO/Direct Cash Purchase	PD	GOB	7.50									
5	As Required	Repair and maintenance of Transport Vehicle	L.S		RFO/Direct Cash Purchase	PD	GOB	1.25									

[Signature]
01.07.2024

(Md. Iftakhar Islam)
Executive Engineer (I/O)
Joydebpur-Ishurdi Dual Gauge
Double Line Construction Project
Bangladesh Railway, Rail Bhaban, Dhaka.

[Signature]
01.07.2024

(Md. Golam Mostafiz)
Project Director
Joydebpur-Ishurdi Dual Gauge
Double Line Construction Project
Bangladesh Railway, Rail Bhaban, Dhaka.

[Signature]
01.07.2024

(Md. Arifuzzaman)
Add. Director General (Finance)
Bangladesh Railway
Railbhaban, Dhaka.

2

০৯/০৯-১০/১০

Annual Procurement Plan-2024-2025 (Service)

Ministry/Division
Agency
Procurement Entity Name & Code
Project/Programme Name & Code

Ministry of Railways
Bangladesh Railway
Bangladesh Railway
Feasibility study and detailed design for
introduction of electric traction (including
overhead catenary, sub-station)
in between Narayanganj-Dhaka-Chattogram
section of Bangladesh Railway" Project (1st
phase)

Code : 15103
Code (9 Digit) : 222012900

Package No	Description of Service	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Invite/Adv ertise EOI	Issue RFP	Tender Proposal Opening	Tender Proposal Evaluation	Financial Proposal Opening and Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1																		
SD1	Feasibility Study And Detailed Design For Introduction Of Electric Traction (Including Overhead Catenary & Sub Station) In Between Narayanganj - Dhaka - Chattogram Section Of Bangladesh Railway (Annexure-B) (Including It-Val).	LS		GCBS (ICB)	MOR	GOB	1438.27	Planned Dates Planned Days Actual Dates	18.11.2021 0 18.11.2021	23.06.2022 216 23.06.2022	29.08.2022 52 29.08.2022	15.10.2022 47 07.11.2022	07.11.2022 13 29.11.2022	21.11.2022 23 05.01.2023	30.11.2022 10 03.05.2023	15.12.2022 16 16.07.2023	392 604	31.03.2025
Total Value of Goods Procurement				1,438.27														

বিঃ দ্রঃ সরকারী ছাউনি কিংবা অন্য কোন অনিবার্য কারণবশত, নির্ধারিত তারিখে সাংগ্রহ করা সম্পাদন করা সম্ভব না হলে পরবর্তী কার্যক্রম একই সময় ও স্থানে আ সম্পাদন করা হবে।

Signature
PD (FSETNC)

Signature
ADG (RS)

১৭/০২/২০ - ১০

Annual Procurement Plan-2024-2025 (Service)

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code

Ministry of Railways
Bangladesh Railway
Bangladesh Railway
Feasibility study and detailed design for
introduction of electric traction (including
overhead catenary, sub station)
in between Narayanganj-Dhaka-
Chattogram section of Bangladesh
Railway" Project (1st Revised)

Code : 15103
Code: (9 Digit) : 222012900

Package No	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Adverse Pre qualification applicable	Invite/Adverse Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
MCS-1	Rental of vehicles for Project Management	Vehicle Months	16	OTM	PD	GOB	18.92	Planned Dates		29.03.2022	11.04.2022	25.04.2022	26.04.2022	07.05.2022	20.06.2022	83	31.12.2024
	Unit							Actual Dates		29.03.2022	11.04.2022	25.04.2022	26.04.2022	07.05.2022	20.06.2022		633
Total Value of Goods Procurement							18.92										

বিঃ সরকারী ছুটি কিংবা অন্য কোন আনিয়ার কারাবন্দ্য; নির্ধারিত তারিখে সংশ্লিষ্ট কার্য সম্পাদন করা সত্ত্বে না হলে পরবর্তী কার্য নির্ধারিত একই সময় ও স্থানে জা সম্পাদন করা হবে।

[Signature]
০১/০২/২০২৭
PD (FSETNC)

[Signature]
ADG (RS)
৭.২.২৭

ANNUAL PROCUREMENT PLAN: 2024-2025

Budget: Development

Ministry / Division	§	Ministry of Railways
Agency	§	Bangladesh Railway
Procuring Entity Name & Code	§	Bangladesh Railway & 5131
Project / Programme Name & Code	§	Procurement of 200 Broad Gauge (BG) Passenger Carriages for Bangladesh Railway, Project Code: 224363600

Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-1	Procurement of 200 Broad Gauge (BG) Passenger Carriages (Inspection Car (AC)-3 nos., WJMC-4 nos., WJC-27 nos., WJCC-42 nos., WEC-80 nos., WECCD-16 nos. and WJPCR-28 nos.) including drawing, parts catalogue, capital & maintenance spares, overseas training, study tour, service engineers, de-processing and commissioning etc.	No.	200	OTM(CB)	CCGP	EIB	164786.85	Planned Dates		30-01-2023	06-06-2023	22-11-2023	19-12-2023	26-12-2024	24-01-2024	-	30-06-2026
								Planned Days		0	125	170	27	7	29	358	905
								Actual Dates		30-01-2024	06-06-2023	28-11-2023	03-04-2024	29-04-2024	20-05-2024	476	
GD-3	Office Stationary and others.	No.	LS	RFQ	PD	GOB	4.00	Planned Dates		01-08-2024	08-08-2024	15-08-2024	22-08-2024	26-08-2024	02-09-2024	-	16-09-2024
								Planned Days		0	7	7	7	4	7	32	14
								Actual Dates									
Total Value of Goods Procurement :								164790.85									

Handwritten signature and date 21/07/24

SSAE (Project, Mech)

Foreign Training

Deputy Project Director

Handwritten signature and date 8/8/2024

Project Director

Handwritten signature and date 8/8/24

Additional Director General/RS (Project Co-ordinator)

ANNUAL PROCUREMENT PLAN: 2024-2025

Budget : Development

Ministry / Division	8	Ministry of Railways
Agency	8	Bangladesh Railway
Procuring Entity Name & Code	8	Bangladesh Railway & 15103
Project / Programme Name & Code	8	Procurement of 200 Broad Gauge (BG) Passenger Carriages for Bangladesh Railway (Project Code: 224363600).

Package No	Description of procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Supply of 02 (two) nos. Office Assistant Cum-Computer Operator. 02 (two) nos. ML Driver and 02 (two) nos. Office Support Staff.	No.	6	OTM	DG	GOB	46.76	Planned Dates		10-04-2023	08-05-2023	26-06-2023	26-06-2023	16-07-2023	23-07-2023	-	31.01.2026
WD1								Planned Dates		0	28	49	0	20	7	104	912
								Actual Dates		10-04-2023	08-05-2023	26-06-2023	26-06-2023	16-07-2023	23-07-2023	-	
Total value of works procurement:							46.76										

Amrob
8/10/24
SSAE (Project, Mech)

Foreign Training
Deputy Project Director

8/17/2024
Project Director

8/17/24
Additional Director General(RS)
(Project Co-ordinator)