


গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
মহাপরিচালকের কার্যালয়
পরিকল্পনা কোষ
বাংলাদেশ রেলওয়ে
রেলভবন, ঢাকা।

নং-৫৪.০১.০০০০.৪২৮.২৮.০২৮.১৪

তারিখ : ২৬.০৭.২০২৪।

বিষয়: উন্নয়ন প্রকল্পের ক্রয় পরিকল্পনা ওয়েব সাইটে আপলোডকরণ প্রসঙ্গে।

উপর্যুক্ত বিষয়ে প্রেক্ষিতে জানানো যাচ্ছে যে, বাংলাদেশ রেলওয়ের ২০২৪-২৫ অর্থবছরের উন্নয়ন প্রকল্পসমূহের বার্ষিক ক্রয় পরিকল্পনা (APP) ওয়েব সাইটে আপলোডকরণের জন্য ই-মেইলে (cstet@railway.gov.bd, dstethq@railway.gov.bd উক্ত ই-মেইলে) প্রেরণ করা হলো।


(রুপা রানী কুন্ডু)
সিনিয়র প্ল্যানিং অফিসার-৪
সেল ফোন নং-০১৭১১-৬৯২৯৭০

প্রাপক: সিএসটিই (টেলিকম)
বাংলাদেশ রেলওয়ে,
রেলভবন, ঢাকা।

অনুলিপি সদয় অবগতির জন্য প্রেরণ করা হলো।

- ১। মহাপরিচালক মহোদয়ের একান্ত সচিব, বাংলাদেশ রেলওয়ে, রেলভবন, ঢাকা।
- ২। অতঃমহাপরিচালক (আরএস, অবকাঠামো, অপারেশন, এমএন্ডসিপি ও অর্থ), বাংলাদেশ রেলওয়ে, রেলভবন, ঢাকা।
- ৩। ডিএসটিই (টেলিকম সদর), বাংলাদেশ রেলওয়ে, রেলভবন, ঢাকা।

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
মহাপরিচালকের কার্যালয়
পরিকল্পনা কোষ
বাংলাদেশ রেলওয়ে
রেলভবন, ঢাকা।


নং-৫৪.০১.০০০০.৪২৮.২৮.০২৮.১৪

তারিখ : ২৪.০৭.২০২৪।

বিষয়: ২০২৪-২৫ অর্থবছরের বার্ষিক ক্রয় পরিকল্পনা (APP) ও বার্ষিক কর্ম পরিকল্পনা (AWP) সংক্রান্ত।

উপর্যুক্ত বিষয়ের প্রেক্ষিতে জানানো যাচ্ছে যে, ২০২৪-২৫ অর্থবছরের এডিপিভুক্ত উন্নয়ন প্রকল্পসমূহের বার্ষিক ক্রয় পরিকল্পনা (APP) ও বার্ষিক কর্ম পরিকল্পনা (AWP) প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য (নির্ধারিত ছক মোতাবেক) এতৎসঙ্গে প্রেরণ করা হলো।

সংযুক্তি: বর্ণনামত।


(মোঃ আরিফুজ্জামান)
মহাপরিচালক (অঃদাঃ)

সচিব
রেলপথ মন্ত্রণালয়
রেলভবন, ঢাকা।

অনুলিপি অবগতির জন্য প্রেরণ করা হলো (কপি সংযুক্ত)

সহকারী সচিব, বাস্তবায়ন, পরিবীক্ষণ ও মূল্যায়ন-১ শাখা, রেলপথ মন্ত্রণালয়, রেলভবন, ঢাকা।

ক্রম	প্রকল্পের নাম	APP
১	দোহাজারী হতে রামু হয়ে কক্সবাজার এবং রামু হতে মায়ানমারের নিকটে গুনদুম পর্যন্ত সিজোল লাইন ডুয়েলগেজ ট্র্যাক নির্মাণ। (১ম সংশোধিত) ০১.০৭.২০১০ হতে ৩০.০৬.২০২৪	✓
২	খুলনা হতে মংলা পোর্ট পর্যন্ত রেলপথ নির্মাণ (৩য় সংশোধিত)। ৩১.১২.২০১০ হতে ৩০.০৬.২০২৫	✓
৩	বাংলাদেশ রেলওয়ের কুলাউড়া-শাহবাজপুর সেকশনের পুনর্বাসন (১ম সংশোধিত)। ০১.০৭.২০১১ হতে ৩১.১২.২০২৪	✓
৪	বাংলাদেশ রেলওয়ের ঢাকা-টঙ্গী সেকশনের ৩য় ও ৪র্থ ডুয়েল গেজ লাইন এবং টঙ্গী-জয়দেবপুর সেকশনে ডুয়েল গেজ ডাবল লাইন নির্মাণ (২য় সংশোধিত)। ০১.০৭.২০১২ হতে ৩০.০৬.২০২৭	✓
৫	আখাউড়া থেকে লাকসাম পর্যন্ত ডুয়েলগেজ ডাবল রেললাইন নির্মাণ এবং বিদ্যমান রেল লাইনকে ডুয়েলগেজে রূপান্তর (১ম সংশোধিত)। ০১.০৭.২০১৪ হতে ৩১.১২.২০২৪	✓
৬	ঢাকা-নারায়ণগঞ্জ সেকশনে বিদ্যমান মিটারগেজ রেল লাইনের সমান্তরাল একটি ডুয়েলগেজ রেল লাইন নির্মাণ (১ম সংশোধিত)। ০১.০৭.২০১৪ হতে ৩০.০৬.২০২৬	✓
৭	বাংলাদেশ রেলওয়ের পূর্বাঞ্চলের লেভেল ক্রসিং গেইটসমূহের পুনর্বাসন ও মান উন্নয়ন (৩য় সংশোধিত)। ০১.০৭.২০১৫ হতে ৩০.০৬.২০২৪	x
৮	বাংলাদেশ রেলওয়ের পশ্চিমাঞ্চলের লেভেল ক্রসিং গেইটসমূহের পুনর্বাসন ও মান উন্নয়ন (২য় সংশোধিত)। ০১.০৭.২০১৫ হতে ৩০.০৬.২০২৪	x
৯	পদ্মা সেতু রেল সংযোগ (১ম সংশোধিত)। ০১.০১.২০১৬ হতে ৩০.০৬.২০২৪	✓
১০	বাংলাদেশ রেলওয়ের জন্য ২০০ টি মিটার গেজ প্যাসেঞ্জার ক্যারেজ সংগ্রহ। ০১.০৭.২০১৬ হতে ৩০.০৬.২০২৪	✓
১১	আখাউড়া-আগরতলা ডুয়েলগেজ রেল সংযোগ নির্মাণ (বাংলাদেশ অংশ)। ০১.০৭.২০১৬ হতে ৩০.০৬.২০২৪	✓
১২	বঙ্গবন্ধু শেখ মুজিব রেলওয়ে সেতু। ০১.০১.২০১৬ হতে ৩১.১২.২০২৫	✓
১৩	বাংলাদেশ রেলওয়ের জন্য ২০টি মিটারগেজ লোকোমোটিভ এবং ১৫০টি মিটারগেজ যাত্রীবাহী ক্যারেজ সংগ্রহ (১ম সংশোধিত)। ০১.০৭.২০১৭ হতে ৩০.০৬.২০২৫	✓
১৪	বাংলাদেশ রেলওয়ের পার্বতীপুর হতে কাউনিয়া পর্যন্ত মিটারগেজ রেলওয়ে লাইনকে ডুয়েলগেজে রূপান্তর। ০১.০১.২০১৮ হতে ৩১.১২.২০২৫	✓
১৫	মধুখালী হতে কামারখালী হয়ে মাগুরা শহর পর্যন্ত ব্রডগেজ রেলপথ নির্মাণ। ০১.০৫.২০১৮ হতে ৩০.০৬.২০২৪	✓
১৬	বাংলাদেশ রেলওয়ের রোলিং স্টক অপারেশন উন্নয়ন (রোলিং স্টক সংগ্রহ)। ০১.০৭.২০১৭ হতে ৩০.০৬.২০২৪	✓
১৭	বাংলাদেশ রেলওয়ের খুলনা-দর্শনা জংশন সেকসনে ডাবল লাইন রেলপথ নির্মাণ। ০১.০১.২০১৮ হতে ৩১.১২.২০২৫	✓
১৮	বগুড়া হতে শহীদ এম মনসুর আলী স্টেশন, সিরাজগঞ্জ পর্যন্ত নতুন ডুয়েলগেজ রেলপথ নির্মাণ। ০১.০৭.২০১৮ হতে ৩০.০৬.২০২৪	✓
১৯	বাংলাদেশ রেলওয়ের জয়দেবপুর হতে ঈশ্বরদী পর্যন্ত ডুয়েল গেজ ডাবল লাইন নির্মাণ প্রকল্প। ০১.০১.২০১৯ হতে ৩১.১২.২০২৪	✓
২০	বাংলাদেশ রেলওয়ের নারায়ণগঞ্জ হতে ঢাকা হয়ে চট্টগ্রাম পর্যন্ত ইলেকট্রিক ট্রাকশন (ওভারহেড ক্যাটেনারি ও সাব-স্টেশন নির্মাণ সহ) প্রবর্তনের জন্য সম্ভাব্যতা সমীক্ষা। ০১.১১.২০২১ হতে ৩০.০৮.২০২৪	✓
২১	বাংলাদেশ রেলওয়ের জন্য ২০০ ব্রডগেজ (বিজি) প্যাসেঞ্জার ক্যারেজ সংগ্রহ। ০১.০৭.২০২২ হতে ৩০.০৬.২০২৬	✓
২২	বাংলাদেশ রেলওয়ের পশ্চিমাঞ্চলের জন্য ৫০টি বিজি ও ৫০টি এমজি যাত্রীবাহী ক্যারেজ পুনর্বাসন। ০১.০৭.২০২২ হতে ৩০.০৬.২০২৫	✓
২৩	২০২২ সালের বন্যায় মারাত্মকভাবে ক্ষতিগ্রস্ত বাংলাদেশ রেলওয়ের সিলেট-ছাতকবাজার সেকশন (মিটারগেজ) পুনর্বাসন। ০১.০৮.২০২৩ হতে ৩০.০৬.২০২৬	✓
২৪	বাংলাদেশ রেলওয়ের পশ্চিমাঞ্চলের ঈশ্বরদী-পার্বতীপুর সেকশনের স্টেশন সমূহের সিগন্যালিং ও ইন্টারলকিং ব্যবস্থার প্রতিস্থাপন ও আধুনিকীকরণ। ০১.০৭.২০২৩ থেকে ৩০.০৬.২০২৭	✓
২৫	দোহাজারী হতে রামু হয়ে কক্সবাজার এবং রামু হতে মায়ানমারের নিকটে গুনদুম পর্যন্ত সিজোল লাইন ডুয়েল গেজ ট্র্যাক নির্মাণ প্রকল্প এর প্রকল্প বাস্তবায়ন ব্যবস্থাপনায় বাংলাদেশ রেলওয়ের সামর্থ্য বৃদ্ধির লক্ষ্যে কারিগরি সহায়তা প্রকল্প। ০১.০১.২০১৮ হতে ৩১.১২.২০২৪	x
২৬	রেল যোগাযোগ ব্যবস্থার উন্নয়নে সুবিধাদি প্রস্তুতিমূলক কারিগরি সহায়তা। ০১.০৭.২০২০ হতে ৩১.১২.২০২৪	✓
২৭	রেলওয়ের মাধ্যমে কনটেইনার ফ্রেইট কার্গো পরিবহনের সুবিধা যাচাইয়ের জন্য কারিগরি সহায়তা। ০৬.০৮.২০২৩ হতে ৩০.০৬.২০২৫	✓
২৮	চট্টগ্রাম-দোহাজারী মিটার গেজ রেলপথকে ডুয়েল গেজ রেলপথে রূপান্তর। ০১.০৭.২০২৩ হতে ৩০.০৬.২০২৮	✓
২৯	(জয়দেবপুর-ঈশ্বরদী সেকশনের ডুয়েলগেজ ডাবল লাইন নির্মাণ (প্রকৌশল সেবা) সংক্রান্ত কারিগরি সহায়তা প্রকল্প) ০১.০৭.২০২৩ হতে ৩১.১২.২০২৫	✓
৩০	"ধীরাশ্রম আইসিডি নির্মাণের লক্ষ্যে জমি অধিগ্রহণসহ পুর্বাইল-ধীরাশ্রম রেল লিংক নির্মাণ"। ০১.১০.২০২৩ হতে ৩০.০৯.২০২৬	✓

ANNUAL PROCUREMENT PLAN

Budget: Development

2024-25

Ministry/Division	Ministry of Railways	
Agency	Bangladesh Railway	
Procuring Entity Name & Code	Director General, Bangladesh Railway.	
Project/Program Name & Code	Construction of Single Line Dual Gauge Railway Track from Dohazari to Cox's Bazar via Ramu and Ramu to Gundum near	1510301 224090200

Package No.	Description of Procurement Package Goods	Unit	Qty	Procurement method & type	Contract approving authority	Source of Fund	Estimated Cost in Tk (Lac)	Time code for process		Advertise tender	Tender Opening	Tender Evaluation	Approval to award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
As & when required	Maintenance of office equipments, furniture and transport vehicle	L.S	-	RFQ/Direct Cash purchase	PD	GOB	5.00	Planned dates	15-08-24	29-08-24	05-09-24	12-09-24	19-09-24	10-10-24			
								Planned days		14	7	7	7	21			
								Actual dates						56	16		

(Md. Ahasan Uddin)
Deputy Director (Way & Works)
Dohazari-Ramu-Cox's Bazar and
Ramu-Gundum Railway Project.
Bangladesh Railway, CRB
Chattogram

(Md. Abul Kalam Chowdhury)
Additional Project Director
Dohazari-Ramu-Cox's Bazar and
Ramu-Gundum Railway Project.
Bangladesh Railway, CRB
Chattogram

(Md. Shuboktagin)
Project Director
Dohazari-Ramu-Cox's Bazar and
Ramu-Gundum Railway Project.
Bangladesh Railway, CRB
Chattogram

Budget: Development

Ministry/Division	Ministry of Railways
Agency	Bangladesh Railway
Procuring Entity Name & Code	Director General, Bangladesh Railway.
Project/Program Name & Code	Construction of Single Line Dual Gauge Railway Track from Dohazari to Cox's Bazar via Ramu and Ramu to Gundum near Myannmar.
	1510301
	224090200

[illegible]

(Md. Shuboktagin)
Project Director
Dohazari-Ramu-Cox's Bazar and
Ramu-Gundum Railway Project
Bangladesh Railway, CRB
Chattogram

Budget: Development
2024-25

Ministry/Division	Ministry of Railways	
Agency	Bangladesh Railway	
Procuring Entity Name & Code	Director General, Bangladesh Railway.	1510301
Project/Program Name & Code	Construction of Single Line Dual Gauge Railway Track from Dohazari to Cox's Bazar via Ramu and Ramu to Gundum near Myanmar.	224090200

[illegible]

(Md. Abul Kalam Chowdhury)
Additional Project Director
Dohazai-Ramu-Cox's Bazar and
Ramu-Gundum Railway Project.
Bangladesh Railway, CRB
Chattogram

(Md. Shuboktagin)
Project Director
Dohazari-Ramu-Cox's Bazar and
Ramu-Gundum Railway Project.
Bangladesh Railway, CRB
Chattogram

Sub. Annual Procurement Plan for the Financial Year 2024-2025


Budget	Development
--------	-------------


Ministry/Division : Ministry of Railways
 Agency : Bangladesh Railway
 Procuring Entity Name & Code : Bangladesh Railway, Code -15103
 Object/Programme Name & Code : Construction of Khulna-Mongla Port Rail Line (3rd Revised) Project
 Code- 222000700

Sl No.	Description of Procurement Package/Goods/ Services	Unit	Quantity	Procurement Method & Type	Contract Accepting Authority	Source of Fund	Estimated cost Tk in lakh	Time cost for process	Not issued in Goods	RFP Issue	w.e.f	Approval of Contract	Signing of Contract	Exim Bank Approval	Notification of Award	Completion of Contract/End of the Year	Total time
1	Balance Consultancy Services Against Package No SD-1 (P)	L.S.	Under the approved agreement No. PD/KM/AGT/SD1(P) dated 28.11.2018				DPL BDT 645 lakh & GoB (IT-VAT) BDT 225.90 lakh	Planned date	-		01.07. 2024					28.05.2025 (covering DLP)	332 days
2	Construction of Embankment, Track all civil works, Major & Minor Bridge etc Against Package No WD1	L.S.	Under the approved agreement No. PD/KM/AGT/Track/02 dated 20.10.2015				DPL BDT 7805 lakh & GoB BDT 1240 Lakh	Planned date	-		01.07. 2024					28.04.2025 (covering DLP)	302 Days
4	Construction of Non interlocked Colour Light Signalling wks. & Telecom. System Against Pkg No WD-3	L.S.	Under the approved Agreement No. 54.01.0000.501.15.005.22- Package No. WD-03 Dated 06.09.20222				GoB BDT : Not Required Program taken in hand only to Refund 5% Retention money & 12% BG	Planned date	-		01.07. 2024					28.04.2025 (covering DLP)	302 Days

(P/2)

Description of Procurement Package/ Goods/ Services	Unit	Quantity	Procurement Method & Type	Contract Accepting Authority	Source of Fund	Estimated cost Tk in lakh	Time cost for process	Not issued in Goods	Advertise date	Tender Submission Date	Approval of Tender	Notification of Award	Signing of Contract	Work Order issued on	Completion of Contract/End of the Year	Total time
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Construction of Digraj Station Approach Road	LS	-	OTM (NCT)	PD	GoB	GoB BDT 173.89	Planned date		01.08.2024	28.08.2024	09.10.2024	16.10.2024	30.10.2024	31.10.2024	15.03.2025	23.06.2025
							Planned days			28 Days	42 Days	7 Days	14 Days	1 Days	135 Days	327 Days
							Actual date									Including 100 Days DLP


Project Director
Construction of Khulna-Mongla Port
Rail Line Project
Bangladesh Railway, Kamalapur
Dhaka,


Addl. Director General (I)
Bangladesh Railway
Railbhaban, Dhaka

(P/3)
Sub: Annual Procurement Plan for the Financial Year 2024-2025

Ministry/Division

: Ministry of Railways

Agency

: Bangladesh Railway

Procuring Entity Name & Code

: Bangladesh Railway, Code -15103

Object/Programme Name & Code

: Construction of Khulna-Mongla Port Rail Line (3rd Revised) Project Code- 222000700

Budget Development

Sl No.	Description of Procurement Package/Goods	Unit	Quantity	Procurement Method & Type	Contract Accepting Authority	Source of Fund	Estimated cost in Tk	Time cost for process	Not issued in Goods	Advertis e date	RFQ Opening	RFQ Evaluation	Approval of Tender	Notification of Award	Signing of Contract	Completion of Contract	Total time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Package- GD17 (P): Procurement of Office stationeries & other Consumables	L.S	-	DPM	PD	GOB	GOB BDT 3.00	Planned date	-	-	01.07. 2024					30.06. 2025	365
2	Package- GD17(P1): Procurement of Office stationeries & other Consumables.	L.S	-	RFQ/ DPM	PD	GOB	GOB BDT 1.08	Planned date	-	-	01.07. 2024					30.06. 2025	365
4	Package- GD18: Procurement against RDPP Item 4 & 9 of Annexure-G	L.S.	-	RFQ/ DPM	PD	GOB	GOB BDT 4.20	Planned date			01.07. 2024					30.06. 2025	365
4	TLR RDPP Item 11 (Annexure -H)	L.S.	-	DPM	PD	GOB	GOB BDT 5.00	Planned date			01.07. 2023					30.06. 2025	365
								Actual date									

Project Director
Construction of Khulna-Mongla Port
Rail Line Project
Bangladesh Railway, Kamalapur
Dhaka,

30.06.2024
Addl. Director General (T)
Bangladesh Railway
Railbhaban, Dhaka

ANNUAL PROCUREMENT PLAN
For fiscal year-2024-2025(Works)

Ministry/Division : Ministry of Railways

Agency : Bangladesh Railway.

Procurement Entity Name & Code : Project Director

Project/Programme Name & code : Rehabilitation of Kulaura-Shahbazpur Section of Bangladesh Railway Project. Code: 224090800

Budget: Development

Package No	Description of Procurement Package Service	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh TK.	Time code for Process	Not Used in Goods	Advertise Prequal (if Applicable)	IFT	Tender Opening	Technical Sub committee & Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
RAILWAY INSTALLATION : 4111311																		
W/D-1	Rehabilitation of embankment, bridges, station buildings, platforms & sheds, level crossings and Railway track along with all associated works between Kulaura-Shahbazpur section in/c supply of all labor, materials, equipment, P-way tools, electrification works etc.			OTM	CCGP	LOC-1	RDPP (DPL): 50159.63 Agreeme nt Value (DPL): 54486.77	Planned Dates			Nov 2015						April 2016	June 2017
								Planned Dates						11 10 2017			15 11 2017	31 12 2024
W/D-2	Design, Supply, Installation, testing, commissioning and related services etc for non interlock color light signalling system & OFC Based telecommunication network of Kulaura Shahbazpur section of Bangladesh Railway			OTM	MOR	GOB	RDPP 411.00 Estimate d:1659.0 0	Planned Dates			02 08 2024	17 09 20124		17 11 2024			15 12 2024	31 12 2026
								Planned Dates										
								Actual										

[Signature]
15.07.2024
Project Director

[Signature]
ADG (Infrastructure)
25/09/2028

ANNUAL PROCUREMENT PLAN
For fiscal year-2024-2025(Service)

Ministry/Division : Ministry of Railways

Agency : Bangladesh Railway.

Procurement Entity Name & Code : Project Director

Project/Programme Name & code : Rehabilitation of Kulara-Shahbazpur Section of Bangladesh Railway Project. Code: 224090800

Budget: Development

Package No	Description of Procurement Package Service	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh TK	Time code for Process	Not Used in Goods	Advertise Prequal (If Applicable)	RFP send	Proposal Opening	Technical Sub committee & Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
Consultancy Supervision : 3257101																		
SD-1 (Balance Work)	Consultancy Services for Construction Supervision Services for Rehabilitation of Kulara-Shahbazpur Section of Bangladesh Railway			QCBS	Ministry of Railway	GOB	1089.10	Planned Dates			02.08.2024	17.09.2024		17.11.2024		15.12.2024		31.12.2026
								Planned Days										
								Actual Dates										

[Signature]
15.07.2024
Project Director

[Signature]
25/09/2028
ADG (Infrastructure)

ANNUAL PROCUREMENT PLAN
For fiscal year-2024-2025(Service)

Ministry/Division : Ministry of Railways
Agency : Bangladesh Railway.

Procurement Entity Name & Code : Project Director

Project/Programme Name & code : Rehabilitation of Kulaura-Shahbazpur Section of Bangladesh Railway Project. Code: 224090800

Budget: Development

Package No.	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh TK.	Time code for Process	Not Used in Goods	Advertise (if Prequal. (if Applicable)	Documents send	Proposal Opening	Technical Sub committee & Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
Out Sourcing : 3211131																		
NSDI:	Procurement of Non-Consulting Service for outsourcing project supporting staff of 8 Persons (2 LDA cum Computer Operator, 2 MLSS, 3 Security Guard, 1 Cleaner)for office Support			QCBS	PD	GOB	20.85	Planned Dates		25.10.2023	25.11.2023	15.12.2023	07.06.2022	25.12.2023	02.01.2024	09.01.2024		10.01.2025
								Planned Days										
								Actual Dates		06.06.2024	10.06.2024	27.06.2024	01.07.2024	23.07.2024	23.07.2024	07.08.2024		08.08.2025

[Signature]
15.07.2024
Project Director

[Signature]
23.07.2024
ADG (Infrastructure)

৫

৫৫৫০-৪

Annual Procurement Plan for Financial Year 2024-25

Ministry / Division : Ministry of Railways
 Agency : Bangladesh Railway
 Procuring Entity Name & Code : Project Director, Bangladesh Railway Kamtapur, Dhaka
 Project/Program Name & Code : Construction of 3rd and 4th Dual Gauge track between Dhaka-Tongi section and Doubling of Dual Gauge Track between Tongi-Joydebpur section including Signalling works.
 Financial Year 2024-25

Budget Development
 Code : 224089200

Description of Procurement Package (Goods)																	Unit	Quantity	Procurement method & type	Contract approving authority	Source of Fund	Estimated cost in Lakh Tk	Time code for process	Advertise tender (if applicable)	Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
Repairs and maintenance of Vehicle No-Dhaka Metro GH 13-9662																	Nos.	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	19
Repairs and maintenance of Vehicle No-Dhaka Metro THA 13-2071																	Nos.	1	1	2	DG	GOB	0.75	Planned Date	20 07 2024	27 07 2024	01 08 2024	03 08 2024	N/A	08 08 2024	5	19	10 days
Repairs and maintenance of Vehicle No-Dhaka Metro THA 13-2202																	Nos.	1	1	2	DG	GOB	0.75	Planned Date	20 07 2024	27 07 2024	01 08 2024	03 08 2024	N/A	08 08 2024	5	19	10 days
Supply of additional Ballast (imported) including all expenses for transportation upto designated site.																	Cum	85000	OTM (ICT) [Among the Indian Bidders]	CCGP	PA (Loc. India)	9774.15	Planned Date	01 12 2024	30 12 2024	13 02 2025	13 03 2025	21 04 2025	15 05 2025	28	113	30 11 2025	
Procurement of Furniture																	Nos.	2	2	3	PD	GOB	2.00	Planned Date	01 08 2024	15 08 2024	21 08 2024	23 08 2024	N/A	28 08 2023	5	22	10 days

৫৫৫০-৪

৫৫৫০-৪

৫৫৫০-৪

Annual Procurement Plan for Financial Year 2024-25

Ministry / Division : Ministry of Railways
 Agency : Bangladesh Railway
 Project Director, Bangladesh Railway Kamalapur, Dhaka
 Procuring Entity Name & Code : Construction of 3rd and 4th Dual Gauge track between Dhaka-Tongi section and Doubling of Dual Gauge Track between Tongi-Joydebpur section including Signalling works.
 Project/Program Name & Code :
 Financial Year: 2024-25
 Budget: Development
 Code : 224089200

Package No	Description of Procurement package Works	Unit	Quantity	Procurement method & type	Contract approving authority	Source of Fund	Estimated cost in Lakh Tk	Time code for process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD-2	Consultancy Services			Single Source Selection (from SD1 Consulting firm)	CCGP	GOB & PA (LOC, India)	6035.00	Planned Date Planned Days Actual date							25.07.2024	22.08.2024		31.05.2027

Approved

[Signature]
01.07.2024

[Signature]
01.07.2024

[Signature]
01.07.2024

(Md. Sultan Ali)
 Executive Engineer/Track/DTLJDL
 Bangladesh Railway, Kamalapur, Dhaka

(Najnin Ara Keya)
 Project Director/DTJDL
 Bangladesh Railway, Kamalapur, Dhaka

(Md. Arifuzzaman)
 ADG (Infrastructure)
 Bangladesh Railway, Raibharian, Dhaka

Annual Procurement Plan for Financial Year 2024-25

Ministry / Division : Ministry of Railways
 Agency : Bangladesh Railway
 Procuring Entity Name & Code : Project Director, Bangladesh Railway Kamalapur, Dhaka
 Project/Program Name & Code : Construction of 3rd and 4th Dual Gauge track between Dhaka-Tongi section and Doubling of Dual Gauge Track between Tongi-Joydebpur section including Signalling works


Budget Development


Code 224089200


Financial Year 2024-25

Package No	Description of Procurement Package	Unit	Quantity	Procurement method & type	Contract approving authority	Source of Fund	Estimated cost in Lakh Tk	Time code for process	Advertise prequel (if applicable)	Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	NSD: Procurement of Non-Consulting Services for outsourcing project supporting staff	L S	4	CTM	DG	GOB	69.93	9	10	11	12	13	14	15	16	17	19
								Panned Date									
								Planned Days									
								Actual date		24.11.2022	13.12.2022	29.03.2023	09.04.2023	04.03.2024	09.04.2024		12.04.2025

Approved


 01.07.2024
 (Md. Sultan Ali)
 Executive Engineer/Track/DT/JDLP
 Bangladesh Railway, Kamalapur, Dhaka


 01.07.2024
 (Najin Ara Keya)
 Project Director/DT/JDLP
 Bangladesh Railway, Kamalapur, Dhaka


 01.07.2024
 (Md. Arifuzzaman)
 ADG (Infrastructure)
 Bangladesh Railway, Railbhaban, Dhaka

Annual Procurement Plan for Financial Year 2024-25

Ministry / Division :
Agency :
Procuring Entity Name & Code :
Project/Program Name & Code :


Ministry of Railways
Bangladesh Railway
Project Director, Bangladesh Railway Kamalapur, Dhaka
Construction of 3rd and 4th Dual Gauge track between Dhaka-Tongi section and Doubling of Dual Gauge Track between Tongi-Joydebpur section including Signalling works.


Budget Development
Code : 224089200


Financial Year: 2024-25

Package No	Description of Procurement package Works	Unit	Quantity	Procurement method & type	Contract approving authority	Source of Fund	Estimated cost in Lakh Tk	Time code for process	Advertise prequel (if applicable)	Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	Construction of Railway Track, Embankment, Bridge & Culverts, Station Buildings, Platforms and Sheds and Level Crossings along with associated works in Dhaka-Joydebpur section including supply of all labour, materials, equipment etc. In connection with construction of 3rd and 4th Dual Gauge track in Dhaka-Tongi section and Doubling of Dual gauge track in Tongi-Joydebpur section as per drawing and specification			OSTEM (One Stage Two Envelope) (ICT) (Among the Indian Bidders)	CCGP	GOB & PA (Loc, India)	As per RDP/PA 208048 CB	Planned Date Planned Days									31 12 2025
WD2	Design, supply, installation, testing, commissioning of Computer Based Signaling & interlocking system at 7(Seven) stations including interlocking of selected level crossing, installation of optical fiber cable for block operation along with construction of signal service building on Turnkey basis and training in connection with construction of 3rd and 4th dual gauge track in Dhaka-Tongi section and doubling of dual gauge track in Tongi-Joydebpur section			OSTEM (One Stage Two Envelope) (ICT) (Among the Indian Bidders)	CCGP	GOB & PA (Loc, India)	As per RDP/PA 38449 26	Planned Date Planned Days Actual date									13 12 2026
							As per Agreement Value 139378.91			12 06 2021	01 11 2021	22 06 2022	22 06 2023	25 06 2023	23 07 2023		

Approved


(Md. Sultan Ali)
Executive Engineer/Track/DTJDL P
Bangladesh Railway, Kamalapur, Dhaka


(Najin Ara Keya)
Project Director/DTJDL P
Bangladesh Railway, Kamalapur, Dhaka


(Md. Arifuzzaman)
ADG (Infrastructure)
Bangladesh Railway, Railbhaban, Dhaka

24/07/2024

ANNUAL PROCUREMENT PLAN: 2024-25 (SERVICE)
PROCUREMENT IMPLEMENTATION REPORT

Ministry/Division : Ministry of Railways
Agency : Bangladesh Railway
Processing Entity Name & Code : General Manager/Project Director, Construction of Dual Gauge Double Rail Line and Conversion of existing rail line in to Dual gauge between Akhaura and Laksam.
Project/Programme Name & Code : Construction of Dual Gauge Double Rail Line and Conversion of existing rail line in to Dual Code: between Akhaura and Laksam.
Code : 224089600

Budget Development

Package No.	Description of Procurement Package (Service)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time Code for Process	Advertise Pre Qualification application	Invite/ Advertiser Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Commission of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Nil																	
Total value of SERVICE Procurement							0.00										

Deputy Director/HQ (a.c.)
04.07.24

Project Director
24/07/2024

ANNUAL PROCUREMENT PLAN: 2024-2025 (WORKS) PROCUREMENT IMPLEMENTATION REPORT

Budget Development

Ministry/Division : Ministry of Railways
Agency : Bangladesh Railway
Processing Entity Name & Code : General Manager/Project Director, Construction of Dual Gauge Double Rail Line and Conversion of existing rail line in to Dual gauge between Akhaura and Laksam.
Project/Programme Name & Code : Construction of Dual Gauge Double Rail Line and Conversion of existing rail line in to Dual Code: between Akhaura and Laksam. Code : 224089600

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Advertise Pre Qualification (if applicable)	Invite/ Advertiser Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Commission of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Nil																	
Total value of Works Procurement							0.00										

04.07.24
Deputy Director/HQ. (a.c.)

04/07/24
Project Director

ANNUAL PROCUREMENT PLAN: 2024-25 (GOODS)
PROCUREMENT IMPLEMENTATION REPORT

Ministry/Division	:	Ministry of Railways	Budget	Development
Agency	:	Bangladesh Railway		
Processing Entity Name & Code	:	General Manager/Project Director, Construction of Dual Gauge Double Rail Line and Conversion of existing rail line in to Dual gauge between Akhaura and Laksam.		
Project/Programme Name & Code	:	Construction of Dual Gauge Double Rail Line and Conversion of existing rail line in to Dual Code: between Akhaura and Laksam.	Code :	224089600

Package No.	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lakh Taka	Time Code for Process	Advertise Pre Qualification (if applicable)	Invite/ Advertiser Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Commission of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Nil																	
Total value of GOODS Procurement							0.00										


 Deputy Director/HQ (a.c.)


 04/07/24
 Project Director

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code
Financial Year

Ministry of Railways
Bangladesh Railway
Project Director (PD)
Construction of a Dual Gauge Line Parallel to the Existing Meter Gauge Line in Dhaka-Narayanganj Section (1st Revised)
2024-25

Budget : Development

Code : 224089700

ANNUAL PROCUREMENT PLAN

Package No.	Description of Procurement Package(Works)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh taka	Time Code for Process	Invite/ Advertiser's Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
WD-3	Conversion of existing meter gauge line into dual gauge line and completion of balance work of new dual gauge line in Dhaka-Narayanganj Section.	Lot	1	Single stage two envelope (NCT)	CCGP	DRGA-CF & GOB	35833.29	Planned Dates Planned Days				07-08-24 41	14-08-24 7	11-09-24 28	262	540
								Actual Dates	24-12-23	08-02-24	27-06-24					
WD-7	Supplying manpower of different positions by outsourcing for PD office	Month	18	OTM	DG	GOB	40.05	Planned Dates Planned Days Actual Dates	08-09-24 0 Actual Dates	22-09-24 14	20-11-24 59	27-11-24 7	04-12-24 7	01-01-25 28	115	540
Total Value of Works Procurement							35873.34									

Approved

Project Director
Bangladesh Railway, Kamalapur, Dhaka

ADG (Infrastructure)
Bangladesh Railway, Rail Bhaban, Dhaka

30/6/2024

30/06/2024