

**ANNUAL PROCUREMENT PLAN  
[WORKS]**


Financial Year : 2023-2024  
Budget : Revenue


Name of Ministry : Ministry of Railway.  
Agency : Bangladesh Railway  
Name of Procuring Entity : Senior Assistant Executive Engineer (I.C)/SDP

Works Portion	0
Rev	Date

Economic Code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost/ Balance Payment Tk.(Lakh)	Time code for Process.		Advise Request (if applicable)	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Completion of Contract
							Planned Dates	Actual Dates								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>4111501 (Railway Track)</b>																
4111501	AEN/IC/SDP/WR-1	Construction of loading unloading platform beside the line no 5 at Saidpur station yard	OTM (NCT)	GM/W	GOB	120.00	Planned Dates Planned Days		15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	9-Sep-23 28	24-Oct-23 45
			Sub-Total =			120.00	Actual Dates									
<b>4111308 (Sinking of tube well)</b>																
4111308	AEN/IC/SDP/WR-2	Installation of 20 Nos Hand pump at different bungalow and workshop with other ancillary works at Saidpur.	OTM (NCT)	DS/W	GOB	10.00	Planned Dates Planned Days		15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	9-Sep-23 28	24-Oct-23 45
			Sub-Total =			10.00	Actual Dates									
<b>3258106 (Residential Building)</b>																
3258106	AEN/IC/SDP/WR-3	Repairs to Quarter no 774 with providing boundary wall and providing boundary wall of Quarter No G/770 at Guardpara, Saidpur.	OTM (NCT)	DS/W	GOB	16.25	Planned Dates Planned Days		15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	9-Sep-23 28	24-Oct-23 45
			Sub-Total =			16.25	Actual Dates									
3258106	AEN/IC/SDP/WR-4	Repair of Quarter No. L/26 and L/123 including roof treatment with other ancillary works at sahebpura, saidpur.	OTM (NCT)	DS/W	GOB	28.00	Planned Dates Planned Days		15-Jul-23 0	29-Jul-23 14	12-Aug-23 14	19-Aug-23 7	26-Aug-23 7	23-Sep-23 28	23-Sep-23 28	22-Dec-23 90
			Sub-Total =			28.00	Actual Dates									
3258106	AEN/IC/SDP/WR-5	Repair works of Quarter No. 1037 (10 units), 1040 (14 units) and 873 (8 units) including changing rusted C.I sheet (partial) with other ancillary works at Mistripura, Saidpur.	OTM (NCT)	DS/W	GOB	19.50	Planned Dates Planned Days		15-Jul-23 0	29-Jul-23 14	12-Aug-23 14	19-Aug-23 7	26-Aug-23 7	23-Sep-23 28	23-Sep-23 28	22-Dec-23 90
			Sub-Total =			19.50	Actual Dates									
3258106	AEN/IC/SDP/WR-6	Repairs to Bungalow/quarter no. Sahebpura = L/23, L/115, Golahat=923, 990, 1076, 856, Islambag= 216, 235, Atrar Colony= 170, 310, (Total 40 unit single/double quarter) with repairing boundary wall including roof treatment and other ancillary works at Saidpur.	OTM (NCT)	GM/W	GOB	55.00	Planned Dates Planned Days		15-Jul-23 0	29-Jul-23 14	12-Aug-23 14	19-Aug-23 7	26-Aug-23 7	23-Sep-23 28	23-Sep-23 28	22-Dec-23 90
			Sub-Total =			55.00	Actual Dates									
3258106	AEN/IC/SDP/WR-7	Repairs to Bungalow no. M/51, L/28, S/33, L/50, E/132, S/240 (Total 13 unit double quarter) with repairing boundary wall including roof treatment and other ancillary works at Sahebpura, Saidpur.	OTM (NCT)	GM/W	GOB	52.00	Planned Dates Planned Days		15-Jul-23 0	29-Jul-23 14	12-Aug-23 14	19-Aug-23 7	26-Aug-23 7	23-Sep-23 28	23-Sep-23 28	22-Dec-23 90
			Sub-Total =			52.00	Actual Dates									
3258106	AEN/IC/SDP/WR-8	Repair to 1075/A (1 unit) including roof treatment and repairing of boundary wall with providing main gate at bungalow No.E/639 with other ancillary works at Golahat/officers colony Saidpur.	OTM (NCT)	DS/W	GOB	19.50	Planned Dates Planned Days		15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	9-Sep-23 28	24-Oct-23 45
			Sub-Total =			19.50	Actual Dates									


  
AEN/IC/SDP


  
DS/M/SDP


  
CE/W/R/JH

GM/V/SDP

Economic Code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost Balance payment Tk (Lakh)	Time code for Process	Advise Request (if applicable)	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
			4	5	6	7	8	9	10	11	12	13	14	15	16	17
							Planned Dates Planned Days Actual Dates									
3258106	AENIC/SDP/WR-9	Repairs to Bungalow no P/158 with providing RCC boundary wall including roof treatment and other ancillary works at Officer's colony, Saidpur.	OTM (NCT)	GMW	GOB	75.00			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	56	24-Oct-23 45
3258106	AENIC/SDP/WR-10	Repair to quarter No 988 (7 units) and 989 (6 units) including providing boundary wall and other ancillary works at golahat saidpur.	OTM (NCT)	DSW	GOB	20.00			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	56	24-Oct-23 45
3258106	AENIC/SDP/WR-11	Repair to Bungalow No 231, T/120 including roof treatment with other ancillary works at Officer's Colony, Saidpur.	OTM (NCT)	CEW	GOB	30.00			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	56	24-Oct-23 45
3258106	AENIC/SDP/WR-12	Repair works of Quarter No. 854 (4 units), 856 (4 units) and 1085 (6 units) including roof treatment with other ancillary works at Golahat, Saidpur.	OTM (NCT)	DSW	GOB	18.50			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	56	24-Oct-23 45
3258106	AENIC/SDP/WR-13	Repair to quarter No. 548 (2 units) with other ancillary works at officers colony Saidpur.	OTM (NCT)	DSW	GOB	15.25			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	23-Sep-23 28	70	22-Dec-23 90
3258106	AENIC/SDP/WR-14	Repair to quarter No. 137 (8 units) and 454 (6 units) with other ancillary works at Islambag, Saidpur.	OTM (NCT)	DSW	GOB	17.50			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	23-Sep-23 28	70	22-Dec-23 90
3258106	AENIC/SDP/WR-15	Repair to Bungalow No T/85/B including providing boundary wall with other ancillary works at Guardpara, Saidpur.	OTM (NCT)	DSW	GOB	10.50			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	56	24-Oct-23 45
3258106	AENIC/SDP/WR-16	Repair to boundary wall of bungalow No. E/31 and E/164 with other ancillary works at guardpara saidpur.	OTM (NCT)	DSW	GOB	19.50			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	23-Sep-23 28	70	22-Dec-23 90
3258106	AENIC/SDP/WR-15	Repair to Bungalow No. E/9 including boundary wall with other ancillary works at officer colony, saidpur.	OTM (NCT)	DSW	GOB	19.50			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	23-Sep-23 28	70	22-Dec-23 90
3258106	AENIC/SDP/WR-17	Repair of bungalow No. 113 (4 units) and quarter No. T/10 (2 units) and 2.16 with other ancillary works at Officer's colony/Rasulpur.	OTM (NCT)	DSW	GOB	18.50			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	23-Sep-23 28	70	22-Dec-23 90
<b>3258107 (Non-Residential Building)</b>			Sub-Total =			434.50										
3258107	AENIC/SDP/WR-18	Construction of Walkway at VIP Rest house at officers colony, Saidpur.	OTM (NCT)	GMW	GOB	70.00			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	56	24-Oct-23 45
3258107	AENIC/SDP/WR-19	Construction of RCC boundary wall with barbed wire fencing of VIP rest house at officers colony, Saidpur	OTM (NCT)	GMW	GOB	90.00			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	56	24-Oct-23 45
3258107	AENIC/SDP/WR-20	Repair of DSA building with Saluting dias including roof treatment and other ancillary works at guardpara, saidpur	OTM (NCT)	DSW	GOB	18.00			15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	56	24-Oct-23 45

10/10/23  
10/10/23  
AENIC/SDP

DSW/SDP 08/09/23

CEW/R/IHI

GMW/R/IHI

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Economic Code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost Balance Payment Tk (Lakh)	Time code for Process	Advertise Request (if applicable)	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
3258107	AEN/IC/SDP/WR-21	Repair and renovation of Stage and sitting arrangement of auditorium of Murtuza Institute at Saidpur.	OTM (NCT)	DSW	GOB	20.00	Planned Dates Planned Days Actual Dates		15-Jul-23 0	22-Jul-23 7	29-Jul-23 7	5-Aug-23 7	12-Aug-23 7	9-Sep-23 28	16	24-Oct-23 45
3258107	AEN/IC/SDP/WR-22	Repair to Power house including roof treatment and other ancillary works at Saidpur.	OTM (NCT)	DSW	GOB	19.50	Planned Dates Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45
3258107	AEN/IC/SDP/WR-23	Construction of Main Entry Gate and Surface Drain with Entry road of Railway school at Saidpur.	OTM (NCT)	GMW	GOB	60.00	Planned Dates Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45
3258107	AEN/IC/SDP/WR-24	Repair to RNB Barrack including roof treatment with other ancillary works at Saidpur.	OTM (NCT)	DSW	GOB	19.50	Planned Dates Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258107	AEN/IC/SDP/WR-25	Repair of boundary wall with barbed wire fencing and other ancillary works at Senior AEN/IC/SDP office.	OTM (NCT)	DSW	GOB	19.00	Planned Dates Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258107	AEN/IC/SDP/WR-26	Repair of Railway hospital outdoor building with other ancillary works at saidpur.	OTM (NCT)	CEW	GOB	45.00	Planned Dates Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258107	AEN/IC/SDP/WR-27	Supplying of Brick bats and Sand for maintenance of Track at Saidpur workshop	OTM (NCT)	DSW	GOB	18.50	Planned Dates Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258107	AEN/IC/SDP/WR-28	Repair to SSAE/WORKS & SAE/WAY godown building including C.I sheet changing with other ancillary works inside the Saidpur Workshop at Saidpur.	OTM (NCT)	DSW	GOB	19.50	Planned Dates Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
Sub-Total =							399.00									
<b>4112314 (Furniture)</b>																
4112314	AEN/IC/SDP/WR-30	Supplying of Furniture for Senior AEN/IC, SSAE/Works SAE/WAY/Workshop office and VIP rest house at Saidpur.	OTM (NCT)	DSW	GOB	20.00	Planned Dates Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45
<b>3258114 (Drainage System)</b>																
3258114	AEN/IC/SDP/WR-31	Construction of RCC Drain from Railway Field to Guardpara Quarter No.T/82 with related other ancillary works at Saidpur.	OTM (NCT)	GMW	GOB	60.00	Planned Dates Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45

05/07/2023  
AEN/IC/SDP

DSW/SDP

CE/W/R/JHI

GMW/JHI

Economic Code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost/Balance Payment Tk.(Lakh)	Time code for Process		Advertise Prequest (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Completion of Contract
							Planned Dates	Actual Dates								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
3258114	AENIC/SDP/WR-32	Repair and renovation of Workshop drain from canadian building to foundry shop to facilitate drainage facilities with other ancillary works at sdp.	OTM (NCT)	DSW GOB	GOB	19.75	Planned Dates Planned Days Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45
<b>3258110 (Road &amp; Highways)</b>																
3258110	AENIC/SDP/WR-33	Repair to Road surface from over head water tank to wagon shop with other ancillary works at SDP workshop	OTM (NCT)	DSW GOB	GOB	15.00	Planned Dates Planned Days Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45
3258110	AENIC/SDP/WR-34	Repair to Road surface from Mistrypara to Bridge workshop with other ancillary works at saidpur.	OTM (NCT)	DSW GOB	GOB	19.50	Planned Dates Planned Days Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45
3258110	AENIC/SDP/WR-35	Repair to Road surface from DCOS maint Gate to MB shed with other ancillary works at saidpur.	OTM (NCT)	DSW GOB	GOB	19.25	Planned Dates Planned Days Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45
3258110	AENIC/SDP/WR-36	Repair to road surface from workshop-DCOS connecting gate to canadian building through smithy shop with other ancillary works at SDP workshop.	OTM (NCT)	DSW GOB	GOB	20.00	Planned Dates Planned Days Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45
<b>3258207 (Railway Station and Workshop Building)</b>																
3258207	AENIC/SDP/WR-37	Construction of two Main Entry gate of Saidpur Railway Workshop with related other ancillary works.	OTM (NCT)	GMW GOB	GOB	75.00	Planned Dates Planned Days Actual Dates		20-Jul-23 0	27-Jul-23 7	3-Aug-23 7	10-Aug-23 7	17-Aug-23 7	14-Sep-23 28	56	29-Oct-23 45
3258207	AENIC/SDP/WR-38	Repairs to Loco Machine shop and High section of Smithy shop with repairs to road surface from Foundry shop to Millwright shop and Millwright shop to Loco Machine shop with other ancillary work at Saidpur workshop.	OTM (NCT)	GMW GOB	GOB	85.00	Planned Dates Planned Days Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258207	AENIC/SDP/WR-38	Repairs to C & W shop, CHR shop, Foundary shop, Crane shop and Boiler shop including changing glass panes with other ancillary works at Saidpur Workshop.	OTM (NCT)	GMW GOB	GOB	100.00	Planned Dates Planned Days Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258207	AENIC/SDP/WR-38	Construction of two nos Gas reservoir base with distribution pipe line network and other ancillary works.	OTM (NCT)	GMW GOB	GOB	90.00	Planned Dates Planned Days Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258207	AENIC/SDP/WR-38	Repair to Bridge Workshop Saidpur office with other ancillary works at Saidpur.	OTM (NCT)	CEW GOB	GOB	50.00	Planned Dates Planned Days Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90


*(Signature)*  
GMW/JR/HI


*(Signature)*  
CEW/JR/HI


*(Signature)*  
DSW/SDP

*(Signature)*  
AENIC/SDP

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Economic Code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost/ Balance payment Tk (Lakh)	Time code for Process.	Advertise Prequest (if applicable)	Invite/ Advetise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Contract Completion
3258207	AEN/IC/SDP/WR-39	Repair of Carriage shop, GOH shop and Paint shop incharge office chamber at Saidpur Railway Workshop with related other ancillary works.	OTM (NCT)	DSW	GOB	15.25	Planned Dates 20-Jul-23 Planned Days 0 Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	16	27-Dec-23 90
3258207	AEN/IC/SDP/WR-40	Workshop with different gate (5 nos) of Saidpur Railway Workshop with related other ancillary works.	OTM (NCT)	DSW	GOB	15.50	Planned Dates 20-Jul-23 Planned Days 0 Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258207	AEN/IC/SDP/WR-41	Repair to Fire Fighting pond including fire service vehicle placing position with other ancillary works at Saidpur Workshop.	OTM (NCT)	GMW	GOB	65.00	Planned Dates 20-Jul-23 Planned Days 0 Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258207	AEN/IC/SDP/WR-42	Establishment of two Breast feeding corner with day care center including female prayer room for female workers with other ancillary works at sdp workshop.	OTM (NCT)	DSW	GOB	19.50	Planned Dates 20-Jul-23 Planned Days 0 Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258207	AEN/IC/SDP/WR-43	Repair of Foundry, Schedule and Crane shop incharge office chamber at Saidpur Railway Workshop with related other ancillary works.	OTM (NCT)	DSW	GOB	15.25	Planned Dates 20-Jul-23 Planned Days 0 Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258207	AEN/IC/SDP/WR-44	Emergency Repairing of Saidpur Workshop boundary wall including Barbed wire and other ancillary works.	OTM (NCT)	CEW	GOB	45.00	Planned Dates 20-Jul-23 Planned Days 0 Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
3258207	AEN/IC/SDP/WR-45	Repair and Renovation of Drawing unit adjacent to DSW office at Saidpur Workshop.	OTM (NCT)	DSW	GOB	15.50	Planned Dates 20-Jul-23 Planned Days 0 Actual Dates		20-Jul-23 0	3-Aug-23 14	17-Aug-23 14	24-Aug-23 7	31-Aug-23 7	28-Sep-23 28	70	27-Dec-23 90
			Sub-Total =			591.00										
			<b>Grand Total =</b>			<b>1728.00</b>										

  
 Senior Assistant Executive Engineer / I.C./SDP  
 Bangladesh Railway, Saidpur.

  
 Divisional Superintendent/Workshop  
 Bangladesh Railway, Saidpur

  
 Chief Engineer/West  
 Bangladesh Railway, Rajshahi

  
 General Manager/West  
 Bangladesh Railway, Rajshahi

**BANGLADESH RAILWAY  
ANNUAL PROCUREMENT PLAN  
[GOODS]**

**Name of Ministry : Ministry of Communication**  
 Agency : Bangladesh Railway  
 Name of Procuring Entity : Senior Assistant Executive Engineer (I C)/SDP

**Financial year : 2023-2024**  
**Budget : Revenue**

Goods Portion	
Rev	0.00
Date	

Economic Code	Package/Code no	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Tk.(Lakh)	Time code for Process, Advertise (if applicable) Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract		
3258106	2	AENIC/S DP/GR-1 Emergency supply of cement and sand for departmental works of SSAE/WORKS/SDP's section.	4	5	RFQ	DS/W	GOB	3.00	10 Planned dates 25-Jul-23 Planned days 0	11 Advertise (if applicable) 25-Jul-23 Planned days 0	12 Tender 1-Aug-23 Planned days 7	13 Tender Opening 1-Aug-23 Planned days 7	14 Tender Evaluation 6-Aug-23 Planned days 5	15 Approval to Award 9-Aug-23 Planned days 3	16 Notification of Award 14-Aug-23 Planned days 5	17 Signing of Contract 19-Aug-23 Planned days 5	18 Total time to Contract Signature 19-Aug-23 Planned days 25	19 Time for Completion of Contract 3-Sep-23 Planned days 15
3255105	3	AENIC/S At SDP :- Purchase of printer & photocopier toner, developer, various size of offset papers & others stationary item for Senior AENIC/SDP section.			RFQ	DS/W	GOB	3.00	10 Planned dates 25-Jul-23 Planned days 0	11 Advertise (if applicable) 25-Jul-23 Planned days 0	12 Tender 1-Aug-23 Planned days 7	13 Tender Opening 1-Aug-23 Planned days 7	14 Tender Evaluation 6-Aug-23 Planned days 5	15 Approval to Award 9-Aug-23 Planned days 3	16 Notification of Award 14-Aug-23 Planned days 5	17 Signing of Contract 19-Aug-23 Planned days 5	18 Total time to Contract Signature 19-Aug-23 Planned days 25	19 Time for Completion of Contract 3-Sep-23 Planned days 15
3258106	4	AENIC/S At SDP :- Purchase of U PVC pipe various dia. & sanitary fittings for maintenance work of SSAE/WORKS SDP's section.			RFQ	DS/W	GOB	3.00	10 Planned dates 25-Jul-23 Planned days 0	11 Advertise (if applicable) 25-Jul-23 Planned days 0	12 Tender 1-Aug-23 Planned days 7	13 Tender Opening 1-Aug-23 Planned days 7	14 Tender Evaluation 6-Aug-23 Planned days 5	15 Approval to Award 9-Aug-23 Planned days 3	16 Notification of Award 14-Aug-23 Planned days 5	17 Signing of Contract 19-Aug-23 Planned days 5	18 Total time to Contract Signature 19-Aug-23 Planned days 25	19 Time for Completion of Contract 3-Sep-23 Planned days 15
3258106	5	AENIC/S At SDP :- Purchase of Painting materials etc. for maintenance work of SSAE/WORKS SDP's section.			RFQ	DS/W	GOB	3.00	10 Planned dates 25-Jul-23 Planned days 0	11 Advertise (if applicable) 25-Jul-23 Planned days 0	12 Tender 1-Aug-23 Planned days 7	13 Tender Opening 1-Aug-23 Planned days 7	14 Tender Evaluation 6-Aug-23 Planned days 5	15 Approval to Award 9-Aug-23 Planned days 3	16 Notification of Award 14-Aug-23 Planned days 5	17 Signing of Contract 19-Aug-23 Planned days 5	18 Total time to Contract Signature 19-Aug-23 Planned days 25	19 Time for Completion of Contract 3-Sep-23 Planned days 15
3256106	6	AENIC/S At SDP :- Purchase of Uniform for class IV staff under Senior AENIC/SDP's section.			RFQ	DS/W	GOB	3.00	10 Planned dates 25-Jul-23 Planned days 0	11 Advertise (if applicable) 25-Jul-23 Planned days 0	12 Tender 1-Aug-23 Planned days 7	13 Tender Opening 1-Aug-23 Planned days 7	14 Tender Evaluation 6-Aug-23 Planned days 5	15 Approval to Award 9-Aug-23 Planned days 3	16 Notification of Award 14-Aug-23 Planned days 5	17 Signing of Contract 19-Aug-23 Planned days 5	18 Total time to Contract Signature 19-Aug-23 Planned days 25	19 Time for Completion of Contract 3-Sep-23 Planned days 15
	7	AENIC/S Completing different types of emergency maintenance DP/GR-6 works of Senior AENIC/SDP's section (each case not to GR-25 exceeding Tk.25000/-)			DPM	DS/W	GOB	5.00	10 Planned dates 25-Jul-23 Planned days 0	11 Advertise (if applicable) 25-Jul-23 Planned days 0	12 Tender 1-Aug-23 Planned days 7	13 Tender Opening 1-Aug-23 Planned days 7	14 Tender Evaluation 6-Aug-23 Planned days 5	15 Approval to Award 9-Aug-23 Planned days 3	16 Notification of Award 14-Aug-23 Planned days 5	17 Signing of Contract 19-Aug-23 Planned days 5	18 Total time to Contract Signature 19-Aug-23 Planned days 25	19 Time for Completion of Contract 3-Sep-23 Planned days 15

05107  
2023

Senior Assistant Executive Engineer/I C  
 Bangladesh Railway, Saidpur.

Chief Engineer/West  
 Bangladesh Railway, Rajshahi

Divisional superintendent/ Workshop  
 Bangladesh Railway, Saidpur.

General Manager/West  
 Bangladesh Railway, Rajshahi

**ANNUAL PROCUREMENT PLAN  
[P-WAY]**

**Financial Year : 2023-2024  
Budget : Revenue**

**Name of Ministry : Ministry of Railway,  
Agency : Bangladesh Railway  
Name of Procuring Entity : Senior Assistant Executive Engineer (I C)/SDP**

Goods Portion	
Rev	0
Date	

Economic Code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost/ Balance payment Tk.(Lakh)	Time code for Process.		Advertise (if applicable)	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
							8	9									
3258206	AEN/IC/SDP/RAP P/WR-1	Thorough Sleeper Renewal of Main line from B-1 to B-4 with straight line of 0.927 km with 90 lb "R" Rail and SH PSC sleeper including 04 Nos points & Crossing at saidpur workshop.	OTM	DG/BR	GOB	370.00	Planned Dates	9	10	11	12	13	14	15	16	17	
							Planned Days		0	7	7	7	7	28	56	45	
							Actual Dates										
3258206	AEN/IC/SDP/RAP P/WR-2	Thorough Renewal of Main line from BOC of P-16 to BOC of P-25 with straight line of 0.800 km with 90 lb "R" Rail and SH PSC sleeper including 09 Nos points & Crossing at saidpur workshop.	OTM	DG/BR	GOB	410.00	Planned Dates		10	11	12	13	14	15	16	17	
							Planned Days		0	7	7	7	7	28	56	45	
							Actual Dates										
3258206	AEN/IC/SDP/RAP P/WR-2	Thorough Renewal of Main line from BOC of P-1 to BOC of P-16 with straight line of 0.565 km with 90 lb "R" Rail and SH PSC sleeper including 16 Nos points & Crossing at saidpur workshop.	OTM	DG/BR	GOB	750.00	Planned Dates		10	11	12	13	14	15	16	17	
							Planned Days		0	7	7	7	7	28	56	45	
							Actual Dates										
3258206	AEN/IC/SDP/RAP P/WR-2	Thorough Sleeper Renewal of Main line from BOC of P-25 to BOC of P-38 with 0.629 km straight line with 90 lb "R" Rail and SH PSC sleeper including 13 Nos points & Crossing at saidpur workshop.	OTM	DG/BR	GOB	800.00	Planned Dates		10	11	12	13	14	15	16	17	
							Planned Days		0	7	7	7	7	28	56	45	
							Actual Dates										

*(Signature)*  
05/07/23  
Senior Assistant Executive Engineer / I C/SDP  
Bangladesh Railway, Saidpur.

*(Signature)*  
08/07/23  
Divisional Superintendent/Workshop  
Bangladesh Railway, Saidpur

*(Signature)*  
17-7-23  
Chief Engineer/West  
Bangladesh Railway, Rajshahi

*(Signature)*  
General Manager/West  
Bangladesh Railway, Rajshahi

4/2

**ANNUAL PROCUREMENT PLAN**  
[WORKS Carry over from FY 2022-2023]

Financial Year : 2023-2024  
Budget : Revenue

Name of Ministry : Ministry of Railway.  
Agency : Bangladesh Railway  
Name of Procuring Entity : Senior Assistant Executive Engineer (I.C)/SDP

Works Portion	0
Rev	
Date	

Economic Code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost/ Balance payment Tk. (Lakh)	Time code for Process.	Advertise Request (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
																	1
<b>3258107 (Non-Residential Building)</b>																	
3258107	AEN/IC/SDP/RAPP / WR-1	Repairs to SSAE/WORKS/SDP office godown including raising of boundary wall and other ancillary works at Saidpur.	OTM (NCT)	DS/W	GOB	17.90	Planned Dates Planned Days		0	7	7	7	7	7	7	7	45
3258107	AEN/IC/SDP/RAPP / WR-2	Construction of Shahid Minar and Wash block of Railway school at Saidpur.	OTM (NCT)	DS/W	GOB	18.00	Actual Dates Planned Dates		28-Apr-22	5-Jun-22	20-Jul-22	30-Aug-22	30-Aug-22	14-Sep-22	14-Sep-22		
3258107	AEN/IC/SDP/RAPP / WR-3	Renovation and Construction of SSAE/WAY/SDP office godown with other ancillary works at Saidpur.	OTM (NCT)	DS/W	GOB	18.00	Planned Dates Planned Days		0	7	7	7	7	7	7	7	45
3258107	AEN/IC/SDP/RAPP / WR-4	Repairs of Chief Inspector Office with gate Sergeant room with other ancillary works at DCOS/SDP	OTM (NCT)	DS/W	GOB	13.50	Planned Dates Planned Days		0	7	7	7	7	7	7	7	45
Sub-Total = 67.40																	
<b>3258207 (Railway Station and Workshop Building)</b>																	
3258207	AEN/IC/SDP/RAPP / WR-5	Repairs works of LC & W shop and PCCO shop with other ancillary works at Saidpur workshop, Saidpur.	OTM (NCT)	DS/W	GOB	18.00	Planned Dates Planned Days		0	7	7	7	7	7	7	7	45
3258207	AEN/IC/SDP/RAPP / WR-6	Repairs to Millwright, Tool room and PM shop with other ancillary works at Saidpur Workshop	OTM (NCT)	DS/W	GOB	16.20	Actual Dates Planned Dates		26-Dec-22	10-Jan-23	28-Mar-23	2-Apr-23	2-Apr-23	5-Apr-23	5-Apr-23		
3258207	AEN/IC/SDP/RAPP / WR-7	Repairs to Nut-Bolt section under Smithy shop including C I sheet changing with other ancillary works in Saidpur Workshop.	OTM (NCT)	DS/W	GOB	18.00	Planned Dates Planned Days		0	7	7	7	7	7	7	7	45
Sub-Total = 52.20																	

  
05/07/2023  
S. AEN/IC/SDP

  
DS/W/SDP 08/07/23  
DSW/SDP

  
GM/WR/PH

Economic Code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost/ Balance payment Tk.(Lakh)	Time code for Process.	Advertise Prequest (if applicable)	Invite/ Advetise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
3258207	AENIC/SD PIRAPP/ WR-8	Repairs to Wagon shop including changing rusted C.I sheet with other ancillary works at Saidpur Workshop.	OTM (NCT)	DS/W	GOB	18.00			0	7	7	7	7	28	56	45
3258207	AENIC/SD PIRAPP/ WR-9	Repairs and renovation of welding shop godown and incharge office with other ancillary works at Saidpur Workshop	OTM (NCT)	DS/W	GOB	15.00			0	7	7	7	7	28	56	45
Sub-Total =							85.20									
<b>3258106 (Residential Building)</b>																
3258106	AENIC/SD PIRAPP/ WR-10	Repairs to Dormatory building T/21 including roof treatment with other ancillary works at Sahebbpara, Saidpur.	OTM (NCT)	DS/W	GOB	12.60			0	7	7	7	7	28	56	45
3258106	AENIC/SD PIRAPP/ WR-11	Repairs to Quarter no. 243 and 246 including roof treatment with other ancillary works at Atiar Colony, Saidpur.	OTM (NCT)	DS/W	GOB	17.00			0	7	7	7	7	28	56	45
3258106	AENIC/SD PIRAPP/ WR-12	Repairs to quarter No. 416, 420, 422 including changing C.I sheet with other ancillary works at Rasulpur, Saidpur.	OTM (NCT)	DS/W	GOB	18.00			0	7	7	7	7	28	56	45
3258106	AENIC/SD PIRAPP/ WR-13	Repairs to quarter No. 54, 219 and 413 with other ancillary works at Rusulpur, Saidpur.	OTM (NCT)	DS/W	GOB	17.05			0	7	7	7	7	28	56	45
3258106	AENIC/SD PIRAPP/ WR-14	Repairs to Bunglow No T/7 with others ancillary works at officer's colony, SDP	OTM (NCT)	DS/W	GOB	18.00			0	7	7	7	7	28	56	45
3258106	AENIC/SD PIRAPP/ WR-15	Repairs to Quarter No T/35 (Two Units) and T/141 (Four units) including roof treatment with other ancillary works at Guardpara, Saidpur.	OTM (NCT)	DS/W	GOB	17.07			0	7	7	7	7	28	56	45
3258106	AENIC/SD PIRAPP/ WR-16	Through Repairs works of Quarter No 150/B and Bunglow No. 143 with other ancillary work at guardpara, Saidpur.	OTM (NCT)	DS/W	GOB	17.00			0	7	7	7	7	28	56	45

S. AENIC/SDP

DS/W/SDP 08/07/23

CE/NI/F JHI

GM/WR/SDP

Economic code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost/ Balance payment Tk.(Lakh)	Time code for Process	Advertise Prequest (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
3258106	AENIC/SD/PIRAPP/WR-17	Repairs to Quarter No 425,426, 427 and 559 including changing C.I sheet with other ancillary works at Sanebpara, Saidpur.	OTM (NCT)	DS/W/GOB	GOB	17.90	Planned Dates Planned Days Actual Dates		0 21-Mar-23	7 6-Apr-23	7 26-Apr-23	7 2-May-23	7 2-May-23	28 3-May-23	56	45
<b>3258114 (Drainage System)</b>			Sub-Total =			134.62										
3258114	AENIC/SD/PIRAPP/WR-18	Construction and Renovation of workshop drain to facilitate the drainage facilities at Saidpur Workshop.	OTM (NCT)	DS/W/GOB	GOB	18.00	Planned Dates Planned Days Actual Dates		0 4-Jan-23	7 19-Jan-23	7 28-Mar-23	7 2-Apr-23	7 2-Apr-23	28 5-Apr-23	56	45
<b>4111325 (Internal Decoration)</b>			Sub-Total =			18.00										
4111325	AENIC/SD/PIRAPP/WR-19	Internal Decoration work of VIP rest house room no.01 with other ancillary works at officers colony, Saidpur.	OTM (NCT)	DS/W/GOB	GOB	18.00	Planned Dates Planned Days Actual Dates		0 21-Mar-23	7 6-Apr-23	7 26-Apr-23	7 2-May-23	7 2-May-23	28 3-May-23	56	45
			Sub-Total =			18.00										
			<b>Grand Total =</b>			<b>323.22</b>										

05107  
1023  
Senior Assistant Executive Engineer / I.C/SDP  
Bangladesh Railway, Saidpur.

Divisional superintendent/Workshop  
Bangladesh Railway, Saidpur.

Chief Engineer/West  
Bangladesh Railway, Rajshahi

General Manager/West  
Bangladesh Railway Rajshahi


**ANNUAL PROCUREMENT PLAN**  
[GOODS Carry over from FY 2022-2023]


Name of Ministry : Ministry of Railway.  
Agency : Bangladesh Railway  
Name of Procuring Entity : Senior Assistant Executive Engineer (I.C)/SDP


Financial Year : 2023-2024  
Budget : Revenue

Goods Portion	
Rev	0
Date	

Economic Code	Package/Code no	Description of Procurement Package Works	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost/ Balance payment Tk. (Lakh)	Time code for Process.		Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
							8	9								
4112202	AEN/IC/SDP/RAP/PI GR-1	At SDP :- Purchase of printer & photocopier toner, developer, various size of offset papers & stationary for AEN/IC/Office SDP.	RFQ	DSW	GOB	2.00	Planned Dates Planned Days	9	10	11	12	13	14	15	16	17
3256106	AEN/IC/SDP/RAP/PI GR-2	At SDP :- Purchase of Uniform for class IV staff under AEN/IC/SDP's section.	RFQ	DSW	GOB	3.00	Actual Dates Planned Dates	25 Nov-19	1-Dec-19	1-Dec-19	2-Dec-19	2-Dec-19	8-Dec-19	8-Dec-19		
							Planned Dates Actual Dates		0	7	7	7	7	28	56	45
							Planned Dates Actual Dates		0	7	7	7	7	28	56	45
							Actual Dates	23-Mar-23		2-Apr-23	2-Apr-23	9-Apr-23	16-Apr-23	14-May-23		

  
Senior Assistant Executive Engineer / I.C/SDP  
Bangladesh Railway, Saidpur.

  
Divisional Superintendent/Workshop  
Bangladesh Railway, Saidpur

  
Chief Engineer/West  
Bangladesh Railway, Rajshahi

  
General Manager/West  
Bangladesh Railway, Rajshahi

AEN/IC/SDP

DS/W/SDP

CE/W/RJHI

GM/W/RJHI