

ANNUAL PROCUREMENT PLAN FOR Line Conversion, FY2022-2023

Ministry / Division	: Ministry of Power, Energy & Mineral Resources/ Power
Agency	: Bangladesh Rural Electrification Board
Project / Programme Name and Code	: Project Director Modernization and Capacity Enhancement of BREB Network (Barishal Division)

Project Cost (Lakh Tk.)	Total	101,227.24
	G2B	0
	PA	0
	BREB	101,227.24

Budget	Development
--------	-------------

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Completion of Contract
MCEP/BREB/BD-L-28	2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	20-Mar-23	03-Apr-23	10-Apr-23	17-Apr-23	24-Apr-23	22-May-23	17-Jan-24
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	01-Aug-23	17-Aug-23	28-Aug-23	30-Aug-23	30-Aug-23	07-Sep-23	17-Jan-24
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	01-Aug-23	17-Aug-23	28-Aug-23	30-Aug-23	30-Aug-23	05-Sep-23	29-Oct-24
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	29-Oct-24
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	29-Oct-24
Sub-Total=				130.00				194.35									
MCEP/BREB/BD-L-37		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates	NA	20-Mar-23	03-Apr-23	10-Apr-23	17-Apr-23	24-Apr-23	22-May-23	18-Dec-23
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates	NA	01-Aug-23	17-Aug-23	28-Aug-23	30-Aug-23	30-Aug-23	12-Sep-23	29-Sep-24
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	29-Sep-24
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	29-Sep-24
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	29-Sep-24
Sub-Total=				120.00				179.40									

M

Mabub

Mabub

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	MCEP/BREB/BD-L-41-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-41-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-41-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-41-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-41-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
		Sub-Total=		115.00				171.93										
	MCEP/BREB/BD-L-46-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	240
	MCEP/BREB/BD-L-46-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	240
	MCEP/BREB/BD-L-46-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	240
	MCEP/BREB/BD-L-46-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	240
	MCEP/BREB/BD-L-46-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	240
		Sub-Total=		130.00				194.35										

[Signature]

Mahbub

[Signature]

(Md. Helalur Rahman Bhuiyan)
Project Director
MCEP (BD), BREB, Dhaka.

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	24-Apr-23 7 30-Aug-23	22-May-23 28 13-Sep-23	63	17-Jan-24 240
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 21-Jan-24	21-Jan-24 7 21-Jan-24	28-Jan-24 7 28-Jan-24	04-Feb-24 7 04-Feb-24	03-Mar-24 28 03-Mar-24	63	29-Oct-24 240
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 21-Jan-24	21-Jan-24 7 21-Jan-24	28-Jan-24 7 28-Jan-24	04-Feb-24 7 04-Feb-24	03-Mar-24 28 03-Mar-24	63	29-Oct-24 240
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 21-Jan-24	21-Jan-24 7 21-Jan-24	28-Jan-24 7 28-Jan-24	04-Feb-24 7 04-Feb-24	03-Mar-24 28 03-Mar-24	63	29-Oct-24 240
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 21-Jan-24	21-Jan-24 7 21-Jan-24	28-Jan-24 7 28-Jan-24	04-Feb-24 7 04-Feb-24	03-Mar-24 28 03-Mar-24	63	29-Oct-24 240
		Sub-Total=		135.00				201.83										
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakhati PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 21-Jan-24	21-Jan-24 7 21-Jan-24	28-Jan-24 7 28-Jan-24	04-Feb-24 7 04-Feb-24	03-Mar-24 28 03-Mar-24	63	29-Oct-24 240
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakhati PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 21-Jan-24	21-Jan-24 7 21-Jan-24	28-Jan-24 7 28-Jan-24	04-Feb-24 7 04-Feb-24	03-Mar-24 28 03-Mar-24	63	29-Oct-24 240
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakhati PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 21-Jan-24	21-Jan-24 7 21-Jan-24	28-Jan-24 7 28-Jan-24	04-Feb-24 7 04-Feb-24	03-Mar-24 28 03-Mar-24	63	29-Oct-24 240
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakhati PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 21-Jan-24	21-Jan-24 7 21-Jan-24	28-Jan-24 7 28-Jan-24	04-Feb-24 7 04-Feb-24	03-Mar-24 28 03-Mar-24	63	29-Oct-24 240
		Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakhati PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 21-Jan-24	21-Jan-24 7 21-Jan-24	28-Jan-24 7 28-Jan-24	04-Feb-24 7 04-Feb-24	03-Mar-24 28 03-Mar-24	63	29-Oct-24 240
		Sub-Total=		130.00				194.35										
		Total (Carried over from 2022-2023)		760.00				1136.20										

[Signature]

Mahabub

[Signature]
(Md. Helalur Rahman Bhuiyan)
Project Director
MCEP (BD), BREB, Dhaka.

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	MCEP/BREB/BD-L-29-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	MCEP/BREB/BD-L-29-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	MCEP/BREB/BD-L-29-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	MCEP/BREB/BD-L-29-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	MCEP/BREB/BD-L-29-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	Sub-Total=			130.00				194.35										
	MCEP/BREB/BD-L-30-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	MCEP/BREB/BD-L-30-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	MCEP/BREB/BD-L-30-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	MCEP/BREB/BD-L-30-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	MCEP/BREB/BD-L-30-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	29-Oct-24
	Sub-Total=			130.00				194.35										





Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	MCEP/BREB/BD-L-31-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
	MCEP/BREB/BD-L-31-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
	MCEP/BREB/BD-L-31-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
	MCEP/BREB/BD-L-31-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
	MCEP/BREB/BD-L-31-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
		Sub-Total=		130.00				194.35										
	MCEP/BREB/BD-L-32-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
	MCEP/BREB/BD-L-32-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
	MCEP/BREB/BD-L-32-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
	MCEP/BREB/BD-L-32-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
	MCEP/BREB/BD-L-32-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	240
		Sub-Total=		130.00				194.35										

[Signature]

Mahmud

[Signature]

(Md. Helalur Rahman Bhuiyan)
Project Director
MCEP (BD), BREB, Dhaka.

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
MCEP/BREB/BD-L-33	MCEP/BREB/BD-L-33-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
	MCEP/BREB/BD-L-33-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
	MCEP/BREB/BD-L-33-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
	MCEP/BREB/BD-L-33-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
	MCEP/BREB/BD-L-33-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
	Sub-Total=			125.00				186.88										
	MCEP/BREB/BD-L-34-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
	MCEP/BREB/BD-L-34-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
	MCEP/BREB/BD-L-34-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
	MCEP/BREB/BD-L-34-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
	MCEP/BREB/BD-L-34-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
Sub-Total=				125.00				186.88										



 (Md. Helal Rahman Bhuiyan)

 Project Director

 MCEP (BD), BREB, Dhaka.

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
MCEP/BREB/BD-L-35	MCEP/BREB/BD-L-35-1	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-35-2	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-35-3	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-35-4	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-35-5	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	Sub-Total=			125.00				186.88										
MCEP/BREB/BD-L-36	MCEP/BREB/BD-L-36-1	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-36-2	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-36-3	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-36-4	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	MCEP/BREB/BD-L-36-5	Testing, Commissioning & Conversion of Electric Line(LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-1	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	210
	Sub-Total=			125.00				186.88										



Mahyub



Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	MCEP/BREB/BD-L-38-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
	MCEP/BREB/BD-L-38-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
	MCEP/BREB/BD-L-38-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
	MCEP/BREB/BD-L-38-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
	MCEP/BREB/BD-L-38-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
		Sub-Total=		120.00				179.40										
	MCEP/BREB/BD-L-39-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
	MCEP/BREB/BD-L-39-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
	MCEP/BREB/BD-L-39-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
	MCEP/BREB/BD-L-39-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
	MCEP/BREB/BD-L-39-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Sep-24 210
		Sub-Total=		120.00				179.40										

[Signature]

Muljib

Mes

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invited/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
MCEP/BREB/BD-L40	2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Barishal PBS-2	Km	24.00	LTM (NCT)	HOPE	REB Own	35.88	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Sub-Total=		120.00				179.40	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
MCEP/BREB/BD-L42		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Projpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Projpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Projpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Projpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Projpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63 63 NA	29-Sep-24 210 NA
		Sub-Total=		115.00				171.93										



Mahmud

Mahmud

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
MCEP/BREB/BD-L43	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	MCEP/BREB/BD-L43-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L43-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L43-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L43-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L43-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	Sub-Total=			115.00				171.93										
	MCEP/BREB/BD-L44-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L44-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
MCEP/BREB/BD-L44	MCEP/BREB/BD-L44-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L44-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L44-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	34.39	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	Sub-Total=			115.00				171.93										




Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	22.00	LTM (NCT)	HOPE	REB Own	32.89	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	18	29-Sep-24
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	22.00	LTM (NCT)	HOPE	REB Own	32.89	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	22.00	LTM (NCT)	HOPE	REB Own	32.89	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	22.00	LTM (NCT)	HOPE	REB Own	32.89	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	22.00	LTM (NCT)	HOPE	REB Own	32.89	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Pirojpur PBS	Km	22.00	LTM (NCT)	HOPE	REB Own	32.89	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Sub-Total=		110.00				164.45										
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates	NA	31-Dec-23	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	63	210
		Sub-Total=		125.00				186.88										



(Md. Helatur Rahman Bhuiyan)
Project Director
MCEP (BD), BKEB, Dhaka.

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
MCEP/BREB/BD-L-48	MCEP/BREB/BD-L-48-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-48-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-48-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-48-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-48-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	Sub-Total=			125.00				186.88										
	MCEP/BREB/BD-L-49-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-49-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-49-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-49-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-49-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63 63	29-Sep-24 210 210
	Sub-Total=			125.00				186.88										

[Signature]

Mahbub

[Signature]

(Md. Helalur Rahman Bhuiyan)
Project Director
MCEP (BD), BREB, Dhaka.

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210
MCEP/BREB/BD-L-50	MCEP/BREB/BD-L-50-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-50-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-50-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-50-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210
	MCEP/BREB/BD-L-50-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Patuakhali PBS	Km	25.00	LTM (NCT)	HOPE	REB Own	37.38	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210
Sub-Total=				125.00				186.88										
MCEP/BREB/BD-L-52	MCEP/BREB/BD-L-52-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Oct-24 240 240
	MCEP/BREB/BD-L-52-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Oct-24 240 240
	MCEP/BREB/BD-L-52-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Oct-24 240 240
	MCEP/BREB/BD-L-52-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Oct-24 240 240
	MCEP/BREB/BD-L-52-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	27.00	LTM (NCT)	HOPE	REB Own	40.37	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Oct-24 240 240
Sub-Total=				135.00				201.83										



Md. Helalur Rahman Bhuiyan

Project Director
MCEP (BD), BREB, Dhaka.


Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	MCEP/BREB/BD-L-53-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
	MCEP/BREB/BD-L-53-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
	MCEP/BREB/BD-L-53-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
	MCEP/BREB/BD-L-53-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
	MCEP/BREB/BD-L-53-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
		Sub-Total=		130.00				194.35										
	MCEP/BREB/BD-L-54-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
	MCEP/BREB/BD-L-54-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
	MCEP/BREB/BD-L-54-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
	MCEP/BREB/BD-L-54-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
	MCEP/BREB/BD-L-54-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 NA	21-Jan-24 7 NA	28-Jan-24 7 NA	04-Feb-24 7 NA	03-Mar-24 28 NA	63	29-Oct-24 240
		Sub-Total=		130.00				194.35										

[Signature]


Mahbub


[Signature]
(Md. Helalur Rahman Bhuiyan)
Project Director
MCEP (BD), BREB, Dhaka.

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to complete Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	MCEP/BREB/BD-L-55-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
	MCEP/BREB/BD-L-55-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
	MCEP/BREB/BD-L-55-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
	MCEP/BREB/BD-L-55-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
	MCEP/BREB/BD-L-55-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Bhola PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
		Sub-Total=		130.00				194.35										
	MCEP/BREB/BD-L-57-1	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakathi PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
	MCEP/BREB/BD-L-57-2	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakathi PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
	MCEP/BREB/BD-L-57-3	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakathi PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
	MCEP/BREB/BD-L-57-4	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakathi PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
	MCEP/BREB/BD-L-57-5	Testing, Commissioning & Conversion of Electric Line (LT to HT/HT Single Phase to Three Phase/ Installation of Insulated Conductor) in Jhalakathi PBS	Km	26.00	LTM (NCT)	HOPE	REB Own	38.87	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63	29-Oct-24 240
		Sub-Total=		130.00				194.35										
		Total (For Fiscal Year 2023-2024)		2990.00				4470.05										
		Grand Total (For Fiscal Year 2023-2024)		3750.00				5606.25										


18.12.2023

(Saad Ahmed Akanda)
Assistant Engineer
MCEP (BD), BREB, Dhaka


18.12.2023
(Md. Mahtubur Rahman)
Deputy Director (Technical)
MCEP (BD), BREB, Dhaka.


18.12.2023
মোঃ হেলালুর রহমান ভূঁইয়া
প্রকল্প পরিচালক
এমসিএপি (বিডি), বামবিদ্যোদাঙ্গ।