

ANNUAL PROCUREMENT PLAN FOR GOODS, 2025-2026

Ministry/ Division

Ministry of Energy & Mineral Resources / Power

Agency

Bangladesh Rural Electrification Board

Total TK. In lac

231,330.680

Procuring Entity Name & Code

Directorate of Procurement, BREB

Project Name & Code

Fund for Procurement of O&M Materials for the PBS

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-131	-	Purchase of Fuse Cut-out for storing at CWH (Dhk/Kln/Ctg)	Nos.	45000	e-gp OTM (NCT)	BREB	BREB	2,279.90	Planned Dates	27-Feb-25	27-Mar-25	03-Apr-25	10-Apr-25	17-Apr-25	15-May-25	04-Sep-25	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates		06-Aug-25						
		Sub-Total		45000				2,279.90									
PBSF-G-189	-	Purchase of 33kV Circuit Breaker for storing at CWH (Dhk/Kln/Ctg)	Nos.	50	e-gp OTM (NCT)	HOPE	BREB	557.00	Planned Dates	20-Jul-25	17-Aug-25	24-Aug-25	31-Aug-25	7-Sep-25	5-Oct-25	25-Jan-26	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		50				557.00									
PBSF-G-218	-	Purchase of Insulator for storing at CWH (Dhk/Kln/Ctg)	Nos.	33000	e-gp OTM (NCT)	Member	BREB	257.40	Planned Dates	25-Mar-25	15-Apr-25	22-Apr-25	29-Apr-25	06-May-25	03-Jun-25	23-Sep-25	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates		06-Aug-25						
		Sub-Total		33000				257.40									
PBSF-G-203	Lot-1	Distribution Transformer	Nos.	1100	OTM (NCT)	BREB	BREB	2,149.62	Planned Dates	25-Mar-25	22-Apr-25	29-Apr-25	06-May-25	13-May-25	10-Jun-25	02-Sep-25	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates		22-May-25						
		Sub-Total		1100				2,149.62									
PBSF-G-211	Lot-1	33kV Isolator	Nos.	100	e-gp OTM (NCT)	CE (P&O)	BREB	199.50	Planned Dates	20-Jul-25	3-Aug-25	10-Aug-25	17-Aug-25	24-Aug-25	21-Sep-25	11-Jan-26	
									Planned Days	0	14	7	7	7	28	112	175
									Actual Dates								
		Sub-Total		100				199.50									
PBSF-G-207	-	Purchase of Fuse cutout & Barrel for storing at CWH (Dhk/Kln/Ctg)	Nos.	55000	e-gp OTM (NCT)	BREB	BREB	2,365.90	Planned Dates	20-Jul-25	17-Aug-25	24-Aug-25	31-Aug-25	07-Sep-25	05-Oct-25	25-Jan-26	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		55000				2,365.90									
PBSF-G-248	-	Purchase of Distribution Transformer (25 KVA) for storing at Dhaka Warehouse	Nos.	2700	OTM (NCT)	Ministry	BREB	3,892.05	Planned Dates	10-Mar-25	07-Apr-25	28-Apr-25	02-Jun-25	09-Jun-25	07-Jul-25	24-Nov-25	
									Planned Days	0	28	21	35	7	28	140	259
									Actual Dates		19-May-25						
		Sub-Total		2700				3,892.05									
PBSF-G-249	-	Purchase of Distribution Transformer (25 KVA) for storing at Khulna Warehouse	Nos.	2700	OTM (NCT)	Ministry	BREB	3,892.05	Planned Dates	10-Mar-25	07-Apr-25	28-Apr-25	02-Jun-25	09-Jun-25	07-Jul-25	24-Nov-25	
									Planned Days	0	28	21	35	7	28	140	259
									Actual Dates		19-May-25						
		Sub-Total		2700				3,892.05									

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 2 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-257	-	Purchase of Distribution Transformer (25 KVA) for storing at Chittagong Warehouse	Nos.	2700	OTM (NCT)	Ministry	BREB	3,892.05	Planned Dates	10-Mar-25	07-Apr-25	28-Apr-25	02-Jun-25	09-Jun-25	07-Jul-25	24-Nov-25	
									Planned Days	0	28	21	35	7	28	140	259
									Actual Dates		19-May-25						
		Sub-Total		2700				3,892.05									
PBSF-G-308	-	Purchase of Single Phase Electronic Meter for storing at Khulna Warehouse	Nos.	3750000	OTM (NCT)	Ministry	BREB	3,750.00	Planned Dates	11-Aug-24	8-Sep-24	29-Sep-24	27-Oct-24	3-Nov-24	1-Dec-24	23-Mar-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		5-Mar-25						
		Sub-Total		3750000				3,750.00									
PBSF-G-309	-	Purchase of Single Phase Electronic Meter for storing at Dhaka Warehouse	Nos.	1875000	OTM (NCT)	Ministry	BREB	1,875.00	Planned Dates	11-Aug-24	8-Sep-24	29-Sep-24	27-Oct-24	3-Nov-24	1-Dec-24	23-Mar-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		5-Mar-25						
	-	Purchase of Single Phase Electronic Meter for storing at Chittagong Warehouse	Nos.	1875000	OTM (NCT)	Ministry	BREB	1,875.00	Planned Dates	11-Aug-24	8-Sep-24	29-Sep-24	27-Oct-24	3-Nov-24	1-Dec-24	23-Mar-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		5-Mar-25						
		Sub-Total		3750000				3,750.00									
PBSF-G-310	-	Purchase of 37.5 KVA & 50 KVA Dist. Transformer for storing at Dhaka Warehouse	Nos.	1900	OTM (NCT)	Ministry	BREB	3,893.94	Planned Dates	10-Mar-25	7-Apr-25	28-Apr-25	2-Jun-25	9-Jun-25	7-Jul-25	27-Oct-25	
									Planned Days	0	28	21	35	7	28	112	231
									Actual Dates		19-May-25						
		Sub-Total		1900				3,893.94									
PBSF-G-311	-	Purchase of 37.5 KVA & 50 KVA Dist. Transformer for storing at Khulna Warehouse	Nos.	1900	OTM (NCT)	Ministry	BREB	3,893.94	Planned Dates	10-Mar-25	7-Apr-25	28-Apr-25	2-Jun-25	9-Jun-25	7-Jul-25	27-Oct-25	
									Planned Days	0	28	21	35	7	28	112	231
									Actual Dates		19-May-25						
		Sub-Total		1900				3,893.94									
PBSF-G-312	-	Purchase of 37.5 KVA & 50 KVA Dist. Transformer for storing at Chittagong Warehouse	Nos.	1900	OTM (NCT)	Ministry	BREB	3,893.94	Planned Dates	10-Mar-25	7-Apr-25	28-Apr-25	2-Jun-25	9-Jun-25	7-Jul-25	27-Oct-25	
									Planned Days	0	28	21	35	7	28	112	231
									Actual Dates		19-May-25						
		Sub-Total		1900				3,893.94									
PBSF-G-202	Lot-1	Purchase of Distribution Transformer (25 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	750	DPM	BREB	BREB	1,092.00	Planned Dates	11-Aug-24	08-Sep-24	29-Sep-24	27-Oct-24	03-Nov-24	01-Dec-24	23-Mar-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		07-Apr-25						
	Lot-2	Purchase of Distribution Transformer (37.5 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	750	DPM	BREB	BREB	1,480.50	Planned Dates	11-Aug-24	08-Sep-24	29-Sep-24	27-Oct-24	03-Nov-24	01-Dec-24	23-Mar-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		07-Apr-25						
		Sub-Total		1500				2,572.50									
PBSF-G-213	-	Purchase of Line Tools for storing at CWH (Dhk/Kln/Ctg)	Nos.	Lot	e-gp OTM (NCT)	BREB	BREB	1,650.00	Planned Dates	14-Mar-24	11-Apr-24	2-May-24	30-May-24	6-Jun-24	4-Jul-24	24-Oct-24	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		6-Aug-25						
		Sub-Total		Lot				1,650.00									
PBSF-G-300	-	Purchase of Fuse cutout & Barrel for storing at CWH (Dhk/Kln/Ctg)	Nos.	100000	e-gp OTM (NCT)	BREB	BREB	2,742.50	Planned Dates	11-Aug-24	08-Sep-24	29-Sep-24	27-Oct-24	03-Nov-24	01-Dec-24	23-Mar-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		06-Aug-25						
		Sub-Total		100000				2,742.50									
PBSF-G-214	-	Purchase of Line Tools for storing at CWH (Dhk/Kln/Ctg)	Nos.	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	11-Aug-24	08-Sep-24	29-Sep-24	27-Oct-24	03-Nov-24	01-Dec-24	23-Mar-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		6-Aug-25						
		Sub-Total		Lot				2,500.00									

Jeand

Am

Sam

Am

S

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 3 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-271	-	Purchase of Power Transformer (10/14 MVA) for storing at Chittagong & Dhaka WH (Phase-1)	Nos.	10	OTM (NCT)	BREB	BREB	2,732.08	Planned Dates	27-Feb-25	27-Mar-25	17-Apr-25	15-May-25	22-May-25	19-Jun-25	09-Oct-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		22-May-25						
		Sub-Total		10				2,732.08									
PBSF/24-25/G-3	-	Purchase of Line Hardware for storing at Khulna, Dhaka & Chittagong Ware House (Phase-3)	Nos.	Lot	e-gp OTM (NCT)	BREB	BREB	2,346.25	Planned Dates	1-Nov-24	29-Nov-24	20-Dec-24	17-Jan-25	24-Jan-25	21-Feb-25	13-Jun-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		12-Mar-25						
		Sub-Total		Lot				2,346.25									
PBSF/24-25/G-4	-	Purchase of Insulator for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-1)	Nos.	325000	e-gp OTM (NCT)	BREB	BREB	2,466.95	Planned Dates	27-Feb-25	27-Mar-25	17-Apr-25	15-May-25	22-May-25	19-Jun-25	09-Oct-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		06-Aug-25						
		Sub-Total		325000				2,466.95									
PBSF/24-25/G-5	-	Purchase of Insulator for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-2)	Nos.	68000	DPM	HOPE	BREB	508.55	Planned Dates	10-Mar-25	7-Apr-25	28-Apr-25	12-May-25	19-May-25	16-Jun-25	6-Oct-25	
									Planned Days	0	28	21	14	7	28	112	210
									Actual Dates		8-May-25						
		Sub-Total		68000				508.55									
PBSF/24-25/G-19	-	Purchase of D-11 Conductor for storing at Khulna/Dhaka/Chittagong Warehouse (Phase-4)	Km.	2500	DPM	BREB	BREB	1,142.43	Planned Dates	11-Aug-24	8-Sep-24	29-Sep-24	27-Oct-24	3-Nov-24	1-Dec-24	23-Mar-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		25-Aug-25						
		Sub-Total		2500				1,142.43									
PBSF/24-25/G-20	-	Purchase of D-11 Conductor for storing at Khulna/Dhaka/Chittagong Warehouse (Phase-5)	Km.	2500	DPM	BREB	BREB	1,142.43	Planned Dates	01-Jan-25	29-Jan-25	19-Feb-25	19-Mar-25	26-Mar-25	23-Apr-25	13-Aug-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		19-Apr-25						
		Sub-Total		2500				1,142.43									
PBSF/24-25/G-40	-	Purchase of Capacitor for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-1)	Nos.	1800	e-gp OTM (NCT)	Member	BREB	382.050	Planned Dates	20-Jul-25	10-Aug-25	24-Aug-25	31-Aug-25	07-Sep-25	05-Oct-25	25-Jan-26	
									Planned Days	0	21	14	7	7	28	112	189
									Actual Dates								
		Sub-Total		1800				382.05									
PBSF/24-25/G-41	-	Purchase of 11 KV CT/PT for storing at Dhaka, Chittagong & Khulna Warehouse	Nos.	1000	e-gp OTM (NCT)	HOPE	BREB	485.00	Planned Dates	20-Jul-25	10-Aug-25	31-Aug-25	14-Sep-25	21-Sep-25	19-Oct-25	08-Feb-26	
									Planned Days	0	21	21	14	7	28	112	203
									Actual Dates								
		Sub-Total		1000				485.00									
PBSF/24-25/G-45	-	Purchase of 10 KVA Transformer for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-2)	Nos.	3200	OTM (NCT)	BREB	BREB	2,439.36	Planned Dates	25-Mar-25	22-Apr-25	13-May-25	10-Jun-25	17-Jun-25	15-Jul-25	04-Nov-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		02-Jun-25						
		Sub-Total		3200				2,439.36									
PBSF/24-25/G-46	-	Purchase of 15 KVA Transformer for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-1)	Nos.	2700	OTM (NCT)	BREB	BREB	2,466.45	Planned Dates	27-Feb-25	27-Mar-25	17-Apr-25	15-May-25	22-May-25	19-Jun-25	09-Oct-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		28-Apr-25						
		Sub-Total		2700				2,466.45									

Scandis

om

Scm

Scm

Scm

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 4 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF/24-25/G-49	-	Purchase of 25 KVA Transformer for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-2)	Nos.	1700	OTM (NCT)	BREB	BREB	2,450.00	Planned Dates	25-Mar-25	22-Apr-25	13-May-25	10-Jun-25	17-Jun-25	15-Jul-25	04-Nov-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		02-Jun-25						
		Sub-Total		1700				2,450.00									
PBSF/24-25/G-51	-	Purchase of 37.5 KVA Transformer for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-2)	Nos.	1200	OTM (NCT)	BREB	BREB	2,345.04	Planned Dates	15-Apr-25	13-May-25	3-Jun-25	1-Jul-25	8-Jul-25	5-Aug-25	25-Nov-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		02-Jun-25						
		Sub-Total		1200				2,345.04									
PBSF/24-25/G-55	-	Purchase of Fuse Cut out & Fuse Barrel for storing at Chittagong Warehouse	Nos.	60000	e-gp OTM (NCT)	BREB	BREB	1,645.500	Planned Dates	01-Oct-24	29-Oct-24	19-Nov-24	17-Dec-24	24-Dec-24	21-Jan-25	13-May-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates	05-Jan-25	05-Feb-25						
		Sub-Total		60000				1,645.50									
PBSF/24-25/G-57	-	Purchase of Fuse Cut out for storing at Khulna Warehouse	Nos.	40000	e-gp OTM (NCT)	BREB	BREB	1,894.000	Planned Dates	01-Dec-24	29-Dec-24	19-Jan-25	16-Feb-25	23-Feb-25	23-Mar-25	13-Jul-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		25-Mar-25						
		Sub-Total		40000				1,894.00									
PBSF/24-25/G-59	-	Purchase of Fuse Cut out for storing at Dhaka Warehouse	Nos.	35000	e-gp OTM (NCT)	BREB	BREB	1,657.250	Planned Dates	01-Dec-24	29-Dec-24	19-Jan-25	16-Feb-25	23-Feb-25	23-Mar-25	13-Jul-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		12-Mar-25						
		Sub-Total		35000				1,657.25									
PBSF/24-25/G-62	-	Purchase of Supper Enamel for storing at Dhaka, Khulna & Chittagong Warehouse (Phase-1)	Kg.	90000	e-gp OTM (NCT)	BREB	BREB	1,126.900	Planned Dates	20-Jul-25	17-Aug-25	07-Sep-25	05-Oct-25	12-Oct-25	09-Nov-25	01-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		90000				1,126.90									
PBSF/24-25/G-64	-	Purchase of Air Break Switch for storing at Dhaka, Khulna & Chittagong Warehouse	Nos.	100	e-gp OTM (NCT)	CE	BREB	199.500	Planned Dates	20-Jul-25	3-Aug-25	17-Aug-25	24-Aug-25	31-Aug-25	28-Sep-25	18-Jan-26	
									Planned Days	0	14	14	7	7	28	112	182
									Actual Dates								
		Sub-Total		100				199.50									
PBSF/24-25/G-66	-	Purchase of 10/14 MVA OLTC Power Transformer for storing at Khulna Warehouse (Phase-2)	Nos.	10	OTM (NCT)	BREB	BREB	2,732.08	Planned Dates	25-Mar-25	22-Apr-25	13-May-25	10-Jun-25	17-Jun-25	15-Jul-25	04-Nov-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		22-May-25						
		Sub-Total		10				2,732.08									
PBSF/24-25/G-67	-	Purchase of 10 MVA Off load Tap Changer Power Transformer for storing at Dhaka, Khulna & Chittagong Warehouse	Nos.	12	OTM (NCT)	BREB	BREB	1,380.000	Planned Dates	01-Oct-24	29-Oct-24	19-Nov-24	17-Dec-24	24-Dec-24	21-Jan-25	13-May-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		12				1,380.00									

Jeandir

A

B

C

D

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 5 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF/24-25/G-70	-	Purchase of Line Man Tools for storing at Dhaka, Khulna & Chittagong Warehouse (Phase-1)	Nos.	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.000	Planned Dates	1-Oct-24	29-Oct-24	19-Nov-24	17-Dec-24	24-Dec-24	21-Jan-25	13-May-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		06-Aug-25						
		Sub-Total		Lot				2,500.00									
PBSF/24-25/G-71	-	Purchase of Line Man Tools for storing at Dhaka, Khulna & Chittagong Warehouse (Phase-2)	Nos.	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.000	Planned Dates	20-Jul-25	17-Aug-25	07-Sep-25	05-Oct-25	12-Oct-25	09-Nov-25	01-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		Lot				2,500.00									
PBSF/24-25/G-72	-	Purchase of 11 KV ACR for storing at Dhaka, Khulna & Chittagong Warehouse	Nos.	120	e-gp OTM (NCT)	BREB	BREB	1,425.600	Planned Dates	1-Oct-24	29-Oct-24	19-Nov-24	17-Dec-24	24-Dec-24	21-Jan-25	13-May-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates	05-Jan-25	05-Feb-25						
		Sub-Total		120				1,425.60									
PBSF/24-25/G-73	-	Purchase of 33 KV ACR for storing at Dhaka, Khulna & Chittagong Warehouse	Nos.	100	e-gp OTM (NCT)	BREB	BREB	1,815.000	Planned Dates	20-Jul-25	17-Aug-25	07-Sep-25	05-Oct-25	12-Oct-25	09-Nov-25	01-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		100				1,815.00									
PBSF/24-25/G-74	-	Purchase of Protective Relay for storing at Dhaka, Khulna & Chittagong Warehouse	Nos.	Lot	e-gp OTM (NCT)	CE	BREB	183.000	Planned Dates	1-Oct-24	15-Oct-24	29-Oct-24	05-Nov-24	12-Nov-24	10-Dec-24	01-Apr-25	
									Planned Days	0	14	14	7	7	28	112	182
									Actual Dates								
		Sub-Total		Lot				183.00									
PBSF/24-25/G-75	-	Purchase of Conductor & Guy accessories (E-15) for storing at Dhaka, Khulna & Chittagong Warehouse	Set.	28500	e-gp OTM (NCT)	Member	BREB	239.400	Planned Dates	3-Aug-25	24-Aug-25	07-Sep-25	14-Sep-25	21-Sep-25	19-Oct-25	08-Feb-26	
									Planned Days	0	21	14	7	7	28	112	189
									Actual Dates								
		Sub-Total		28500				239.40									
PBSF/24-25/G-76	-	Purchase of J-39 for storing at Dhaka Warehouse (Phase-3)	Nos.	250000	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	03-Feb-25	03-Mar-25	24-Mar-25	21-Apr-25	28-Apr-25	26-May-25	15-Sep-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		06-Aug-25						
		Sub-Total		250000				2,500.00									
PBSF/24-25/G-77	-	Purchase of J-39 for storing at Khulna Warehouse (Phase-3)	Nos.	250000	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	03-Feb-25	03-Mar-25	24-Mar-25	21-Apr-25	28-Apr-25	26-May-25	15-Sep-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		06-Aug-25						
		Sub-Total		250000				2,500.00									
PBSF/24-25/G-78	-	Purchase of J-39 for storing at Chittagong Warehouse (Phase-3)	Nos.	250000	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	03-Feb-25	03-Mar-25	24-Mar-25	21-Apr-25	28-Apr-25	26-May-25	15-Sep-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		06-Aug-25						
		Sub-Total		250000				2,500.00									
PBSF/24-25/G-79	-	Purchase of D-11 Conductor for storing at Khulna Warehouse	Km.	5500	e-gp OTM (NCT)	BREB	BREB	2,513.34	Planned Dates	3-Feb-25	03-Mar-25	24-Mar-25	21-Apr-25	28-Apr-25	26-May-25	15-Sep-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		06-Aug-25						
		Sub-Total		5500				2,513.34									

Leads

am

am

am

am

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 6 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF/24-25/G-80	-	Purchase of D-11 Conductor for storing at Dhaka & Chittagong Warehouse	Km.	5500	e-gp OTM (NCT)	BREB	BREB	2,513.34	Planned Dates	3-Feb-25	03-Mar-25	24-Mar-25	21-Apr-25	28-Apr-25	26-May-25	15-Sep-25	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates		06-Aug-25						
		Sub-Total		5500				2,513.34									
PBSF/25-26/G-1	-	Purchase of Line Hardware for storing at Khulna, Dhaka & Chittagong Ware House (Phase-1)	Nos.	Lot	e-gp OTM (NCT)	BREB	BREB	1,497.23	Planned Dates	05-Oct-25	02-Nov-25	23-Nov-25	21-Dec-25	28-Dec-25	25-Jan-26	17-May-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		Lot				1,497.23									
PBSF/25-26/G-2	-	Purchase of Line Hardware for storing at Khulna, Dhaka & Chittagong Ware House (Phase-2)	Nos.	Lot	DPM	BREB	BREB	1,080.62	Planned Dates	1-Dec-25	29-Dec-25	19-Jan-26	16-Feb-26	23-Feb-26	23-Mar-26	13-Jul-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		Lot				1,080.62									
PBSF/25-26/G-3	-	Purchase of Insulator for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-1)	Nos.	400000	e-gp OTM (NCT)	BREB	BREB	2,403.50	Planned Dates	05-Oct-25	02-Nov-25	23-Nov-25	21-Dec-25	28-Dec-25	25-Jan-26	17-May-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		400000				2,403.50									
PBSF/25-26/G-4	-	Purchase of Insulator for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-2)	Nos.	170000	DPM	BREB	BREB	982.00	Planned Dates	1-Dec-25	29-Dec-25	19-Jan-26	16-Feb-26	23-Feb-26	23-Mar-26	13-Jul-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		170000				982.00									
PBSF/25-26/G-5	-	Purchase of D-11 for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-1)	Km.	5500	e-gp OTM (NCT)	BREB	BREB	2,513.34	Planned Dates	01-Sep-25	29-Sep-25	20-Oct-25	3-Nov-25	10-Nov-25	8-Dec-25	30-Mar-26	
									Planned Days	0	28	21	14	7	28	112	210
									Actual Dates								
		Sub-Total		5500				2,513.34									
PBSF/25-26/G-6	-	Purchase of D-11 for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-2)	Km.	2500	DPM	BREB	BREB	1,142.43	Planned Dates	2-Nov-25	30-Nov-25	21-Dec-25	18-Jan-26	25-Jan-26	22-Feb-26	14-Jun-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		2500				1,142.43									
PBSF/25-26/G-7	-	Purchase of 5 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse	Nos.	4500	OTM (NCT)	BREB	BREB	2,526.30	Planned Dates	01-Sep-25	29-Sep-25	20-Oct-25	17-Nov-25	24-Nov-25	22-Dec-25	13-Apr-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		4500				2,526.30									
PBSF/25-26/G-8	-	Purchase of 10 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-1)	Nos.	3200	OTM (NCT)	BREB	BREB	2,439.36	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		3200				2,439.36									

Scandiz

Am

Sm

Sm

Sm

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 7 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF/25-26/G-9	-	Purchase of 10 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-2)	Nos.	3200	DPM	BREB	BREB	2,439.36	Planned Dates	05-Oct-25	2-Nov-25	23-Nov-25	21-Dec-25	28-Dec-25	25-Jan-26	17-May-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		3200				2,439.36									
PBSF/25-26/G-10	-	Purchase of 10 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-3)	Nos.	3200	OTM (NCT)	BREB	BREB	2,439.36	Planned Dates	1-Dec-25	29-Dec-25	19-Jan-26	16-Feb-26	23-Feb-26	23-Mar-26	13-Jul-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		3200				2,439.36									
PBSF/25-26/G-11	-	Purchase of 10 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-4)	Nos.	3200	OTM (NCT)	BREB	BREB	2,439.36	Planned Dates	1-Feb-26	01-Mar-26	22-Mar-26	19-Apr-26	26-Apr-26	24-May-26	13-Sep-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		3200				2,439.36									
PBSF/25-26/G-12	-	Purchase of 15 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-1)	Nos.	2700	OTM (NCT)	BREB	BREB	2,466.45	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		2700				2,466.45									
PBSF/25-26/G-13	-	Purchase of 15 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-2)	Nos.	2700	DPM	BREB	BREB	2,466.45	Planned Dates	2-Nov-25	30-Nov-25	21-Dec-25	18-Jan-26	25-Jan-26	22-Feb-26	14-Jun-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		2700				2,466.45									
PBSF/25-26/G-14	-	Purchase of 15 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-3)	Nos.	2700	OTM (NCT)	BREB	BREB	2,466.45	Planned Dates	1-Feb-26	01-Mar-26	22-Mar-26	19-Apr-26	26-Apr-26	24-May-26	13-Sep-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		2700				2,466.45									
PBSF/25-26/G-15	-	Purchase of 25 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-1)	Nos.	1700	OTM (NCT)	BREB	BREB	2,450.55	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		1700				2,450.55									
PBSF/25-26/G-16	-	Purchase of 25 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-2)	Nos.	1700	OTM (NCT)	BREB	BREB	2,450.55	Planned Dates	2-Nov-25	30-Nov-25	21-Dec-25	18-Jan-26	25-Jan-26	22-Feb-26	14-Jun-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		1700				2,450.55									
PBSF/25-26/G-17	-	Purchase of 25 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-3)	Nos.	1700	OTM (NCT)	BREB	BREB	2,450.55	Planned Dates	1-Jan-26	29-Jan-26	19-Feb-26	19-Mar-26	26-Mar-26	23-Apr-26	13-Aug-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		1700				2,450.55									

Jeant

am

am

hug

hy

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 8 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF/25-26/G-18	-	Purchase of 37.5 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase 1)	Nos.	1300	OTM (NCT)	BREB	BREB	2,540.46	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		1300				2,540.46									
PBSF/25-26/G-19	-	Purchase of 37.5 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase 2)	Nos.	1300	OTM (NCT)	BREB	BREB	2,540.46	Planned Dates	2-Nov-25	30-Nov-25	21-Dec-25	18-Jan-26	25-Jan-26	22-Feb-26	14-Jun-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		1300				2,540.46									
PBSF/25-26/G-20	-	Purchase of 37.5 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase 3)	Nos.	1300	OTM (NCT)	BREB	BREB	2,540.46	Planned Dates	1-Jan-26	29-Jan-26	19-Feb-26	19-Mar-26	26-Mar-26	23-Apr-26	13-Aug-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		1300				2,540.46									
PBSF/25-26/G-21	-	Purchase of 50 KVA Distribution Transformer for storing at Khulna, Dhaka & Chittagong Warehouse	Nos.	1000	OTM (NCT)	BREB	BREB	2,406.60	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		1000				2,406.60									
PBSF/25-26/G-22	-	Purchase of 10/14 MVA OLTC Power Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase 1)	Nos.	10	OTM (NCT)	BREB	BREB	2,732.08	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		10				2,732.08									
PBSF/25-26/G-23	-	Purchase of 10/14 MVA OLTC Power Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase 2)	Nos.	10	OTM (NCT)	BREB	BREB	2,732.08	Planned Dates	01-Sep-25	29-Sep-25	20-Oct-25	17-Nov-25	24-Nov-25	22-Dec-25	13-Apr-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		10				2,732.08									
PBSF/25-26/G-24	-	Purchase of 10/14 MVA OLTC Power Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase 3)	Nos.	10	OTM (NCT)	BREB	BREB	2,732.08	Planned Dates	05-Oct-25	02-Nov-25	23-Nov-25	07-Dec-25	14-Dec-25	11-Jan-26	03-May-26	
									Planned Days	0	28	21	14	7	28	112	210
									Actual Dates								
		Sub-Total		10				2,732.08									
PBSF/25-26/G-25	-	Purchase of 10/14 MVA OLTC Power Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase 4)	Nos.	10	OTM (NCT)	BREB	BREB	2,732.08	Planned Dates	01-Dec-25	29-Dec-25	19-Jan-26	16-Feb-26	23-Feb-26	23-Mar-26	13-Jul-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		10				2,732.08									
PBSF/25-26/G-26	-	Purchase of 10/14 MVA OLTC Power Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase 5)	Nos.	10	OTM (NCT)	BREB	BREB	2,732.08	Planned Dates	01-Feb-26	01-Mar-26	22-Mar-26	19-Apr-26	26-Apr-26	24-May-26	13-Sep-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		10				2,732.08									

Leads

am

am

am

am

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 9 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF/25-26/G-27	-	Purchase of 10/14 MVA OLTC Power Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-6)	Nos.	10	OTM (NCT)	BREB	BREB	2,732.08	Planned Dates	01-Mar-26	29-Mar-26	19-Apr-26	03-May-26	10-May-26	07-Jun-26	27-Sep-26	
									Planned Days	0	28	21	14	7	28	112	210
									Actual Dates								
		Sub-Total		10				2,732.08									
PBSF/25-26/G-28	-	Purchase of 10/14 MVA OLTC Power Transformer for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-7)	Nos.	10	OTM (NCT)	BREB	BREB	2,732.08	Planned Dates	3-May-26	31-May-26	21-Jun-26	19-Jul-26	26-Jul-26	23-Aug-26	13-Dec-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		10				2,732.08									
PBSF/25-26/G-29	-	Purchase of Fuse cutout for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-1)	No.	50000	e-gp OTM (NCT)	BREB	BREB	2,533.23	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		50000				2,533.23									
PBSF/25-26/G-30	-	Purchase of Fuse cutout for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-2)	No.	50000	DPM	BREB	BREB	2,533.23	Planned Dates	01-Sep-25	29-Sep-25	20-Oct-25	17-Nov-25	24-Nov-25	22-Dec-25	13-Apr-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		50000				2,533.23									
PBSF/25-26/G-31	-	Purchase of Fuse cutout for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-3)	No.	50000	e-gp OTM (NCT)	BREB	BREB	2,533.23	Planned Dates	1-Feb-26	01-Mar-26	22-Mar-26	05-Apr-26	12-Apr-26	10-May-26	30-Aug-26	
									Planned Days	0	28	21	14	7	28	112	210
									Actual Dates								
		Sub-Total		50000				2,533.23									
PBSF/25-26/G-32	-	Purchase of Fuse cutout for storing at Khulna, Dhaka & Chittagong Warehouse (Phase-4)	No.	50000	DPM	BREB	BREB	2,533.23	Planned Dates	1-Mar-26	29-Mar-26	19-Apr-26	17-May-26	24-May-26	21-Jun-26	11-Oct-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		50000				2,533.23									
PBSF/25-26/G-33	-	Purchase of Lightning arrester for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-1)	No.	80000	e-gp OTM (NCT)	BREB	BREB	2,520.00	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		80000				2,520.00									
PBSF/25-26/G-34	-	Purchase of Lightning arrester for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-2)	No.	80000	DPM	BREB	BREB	2,520.00	Planned Dates	2-Nov-25	30-Nov-25	21-Dec-25	18-Jan-26	25-Jan-26	22-Feb-26	14-Jun-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		80000				2,520.00									
PBSF/25-26/G-35	-	Purchase of Lightning arrester for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-3)	No.	80000	e-gp OTM (NCT)	BREB	BREB	2,520.00	Planned Dates	1-Feb-26	01-Mar-26	22-Mar-26	19-Apr-26	26-Apr-26	24-May-26	13-Sep-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		80000				2,520.00									
PBSF/25-26/G-36	-	Purchase of Fuse Link for storing at Dhaka, Chittagong & Khulna Warehouse	No.	Lot	e-gp OTM (NCT)	BREB	BREB	1,292.00	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		Lot				1,292.00									

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 10 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF/25-26/G-37	-	Purchase of Disconnect switch for storing at Dhaka, Chittagong & Khulna Warehouse	No.	3500	e-gp OTM (NCT)	BREB	BREB	1,176.00	Planned Dates	01-Sep-25	29-Sep-25	20-Oct-25	17-Nov-25	24-Nov-25	22-Dec-25	13-Apr-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		3500				1,176.00									
PBSF/25-26/G-38	-	Purchase of 33 KV ACR for storing at Dhaka, Chittagong & Khulna Warehouse	No.	100	e-gp OTM (NCT)	BREB	BREB	1,815.00	Planned Dates	2-Nov-25	30-Nov-25	21-Dec-25	18-Jan-26	28-Jan-26	22-Feb-26	14-Jun-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		100				1,815.00									
PBSF/25-26/G-39	-	Purchase of 11 KV ACR for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-1)	No.	150	e-gp OTM (NCT)	BREB	BREB	1,782.00	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		150				1,782.00									
PBSF/25-26/G-40	-	Purchase of 11 KV ACR for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-2)	No.	150	e-gp OTM (NCT)	BREB	BREB	1,782.00	Planned Dates	2-Nov-25	30-Nov-25	14-Dec-25	21-Dec-25	28-Dec-25	25-Jan-26	17-May-26	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates								
		Sub-Total		150				1,782.00									
PBSF/25-26/G-41	-	Purchase of 33 KV Isolator for storing at Dhaka, Chittagong & Khulna Warehouse	No.	100	e-gp OTM (NCT)	Member	BREB	199.500	Planned Dates	2-Nov-25	16-Nov-25	30-Nov-25	07-Dec-25	14-Dec-25	11-Jan-26	03-May-26	
									Planned Days	0	14	14	7	7	28	112	182
									Actual Dates								
		Sub-Total		100				199.50									
PBSF/25-26/G-42	-	Purchase of J-39 for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-1)	No.	250000	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		250000				2,500.00									
PBSF/25-26/G-43	-	Purchase of J-39 for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-2)	No.	250000	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	5-Oct-25	02-Nov-25	23-Nov-25	21-Dec-25	28-Dec-25	25-Jan-26	17-May-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		250000				2,500.00									
PBSF/25-26/G-44	-	Purchase of J-39 for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-3)	No.	250000	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	01-Dec-25	29-Dec-25	19-Jan-26	16-Feb-26	23-Feb-26	23-Mar-26	13-Jul-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		250000				2,500.00									

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 11 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF/25-26/G-45	-	Purchase of J-39 for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-4)	No.	250000	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	1-Feb-26	01-Mar-26	22-Mar-26	19-Apr-26	26-Apr-26	24-May-26	13-Sep-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
Sub-Total				250000			2,500.00										
PBSF/25-26/G-46	-	Purchase of J-39 for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-5)	No.	250000	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	01-Mar-26	29-Mar-26	19-Apr-26	17-May-26	24-May-26	21-Jun-26	11-Oct-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
Sub-Total				250000			2,500.00										
PBSF/25-26/G-47	-	Purchase of J-39 for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-6)	No.	250000	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	03-May-26	31-May-26	21-Jun-26	19-Jul-26	26-Jul-26	23-Aug-26	13-Dec-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
Sub-Total				250000			2,500.00										
PBSF/25-26/G-48	-	Purchase of J-31 for storing at Dhaka, Chittagong & Khulna Warehouse	No.	7500000	e-gp OTM (NCT)	Member	BREB	360.00	Planned Dates	03-Aug-25	24-Aug-25	14-Sep-25	12-Oct-25	19-Oct-25	16-Nov-25	08-Mar-26	
									Planned Days	0	21	21	28	7	28	112	217
									Actual Dates								
Sub-Total				7500000			360.00										
PBSF/25-26/G-49	-	Purchase of J-3 & J-5 for storing at Dhaka, Chittagong & Khulna Warehouse	No.	18500	e-gp OTM (NCT)	BREB	BREB	2,224.50	Planned Dates	05-Oct-25	02-Nov-25	23-Nov-25	21-Dec-25	28-Dec-25	25-Jan-26	17-May-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
Sub-Total				18500			2,224.50										
PBSF/25-26/G-50	-	Purchase of Super Enamel Cu Wire for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-1)	Lot	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
Sub-Total				Lot			2,500.00										
PBSF/25-26/G-51	-	Purchase of Super Enamel Cu Wire for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-2)	Lot	Lot	DPM	BREB	BREB	2,500.00	Planned Dates	01-Sep-25	29-Sep-25	20-Oct-25	17-Nov-25	24-Nov-25	22-Dec-25	13-Apr-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
Sub-Total				Lot			2,500.00										
PBSF/25-26/G-52	-	Purchase of Super Enamel Cu Wire for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-3)	Lot	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	05-Oct-25	2-Nov-25	23-Nov-25	21-Dec-25	28-Dec-25	25-Jan-26	17-May-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
Sub-Total				Lot			2,500.00										
PBSF/25-26/G-53	-	Purchase of Super Enamel Cu Wire for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-4)	Lot	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	04-Jan-26	1-Feb-26	22-Feb-26	22-Mar-26	29-Mar-26	26-Apr-26	16-Aug-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
Sub-Total				Lot			2,500.00										
PBSF/25-26/G-54	-	Purchase of Line Man tools for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-1)	Lot	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	05-Oct-25	02-Nov-25	23-Nov-25	21-Dec-25	28-Dec-25	25-Jan-26	17-May-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
Sub-Total				Lot			2,500.00										

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Page 12 of 12 Contracted/ Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (In days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF/25-26/G-55	-	Purchase of Line Man tools for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-2)	Lot	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	01-Dec-25	29-Dec-25	19-Jan-26	16-Feb-26	23-Feb-26	23-Mar-26	15-Jun-26	
									Planned Days	0	28	21	28	7	28	84	196
									Actual Dates								
		Sub-Total		Lot				2,500.00									
PBSF/25-26/G-56	-	Purchase of Line Man tools for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-3)	Lot	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	01-Feb-26	01-Mar-26	22-Mar-26	19-Apr-26	26-Apr-26	24-May-26	13-Sep-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		Lot				2,500.00									
PBSF/25-26/G-57	-	Purchase of Line Man tools for storing at Dhaka, Chittagong & Khulna Warehouse (Phase-4)	Lot	Lot	e-gp OTM (NCT)	BREB	BREB	2,500.00	Planned Dates	01-Mar-26	29-Mar-26	19-Apr-26	17-May-26	24-May-26	21-Jun-26	11-Oct-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		Lot				2,500.00									
PBSF/25-26/G-58	-	Purchase of Testing Item for storing at Dhaka, Chittagong & Khulna Warehouse	Lot	Lot	e-gp OTM (NCT)	HOPE	BREB	672.00	Planned Dates	01-Oct-25	29-Oct-25	19-Nov-25	17-Dec-25	24-Dec-25	21-Jan-26	13-May-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		Lot				672.00									
PBSF/25-26/G-59	-	Purchase of Capacitor for storing at Dhaka, Chittagong & Khulna Warehouse	No.	3000	e-gp OTM (NCT)	HOPE	BREB	664.575	Planned Dates	03-Aug-25	31-Aug-25	21-Sep-25	19-Oct-25	26-Oct-25	23-Nov-25	15-Mar-26	
									Planned Days	0	28	21	28	7	28	112	224
									Actual Dates								
		Sub-Total		3000				664.58									

Grand Total

231,330.68

17-07-2025

(মোঃ মুহাজ্জাহান আলী)

সহকারী প্রকৌশলী

এমপিএসএস পরিদপ্তর, বাপবিবো, ঢাকা।

17.07.25
(মোঃ সাগর খান)
সহকারী প্রকৌশলী
এমপিএসএস, বাপবিবো, ঢাকা।

17-07-25
(মোঃ শাকিল হাসান)
উপ-পরিচালক (কারিগরি) চসদ
এমপিএসএস পরিদপ্তর, বাপবিবো, ঢাকা।

17-07-25
(মুহাম্মদ শরিফুল ইসলাম)
উপ-পরিচালক (কারিগরি)
এমপিএসএস পরিদপ্তর, বাপবিবো, ঢাকা।

17/07/25
(মোঃ শাহজাহান আলী)
পরিচালক
এমপিএসএস, বাপবিবো, ঢাকা।