

**গণপ্রজাতন্ত্রী বাংলাদেশ সরকার**

প্রকল্প পরিচালক (অঃপ্রঃপ্রঃ, সওজ) এর কার্যালয়

উইকেয়ার ফেজ-১: ঝিনাইদহ-যশোর মহাসড়ক (এন-৭) উন্নয়ন প্রকল্প

এলেনবাড়ী, তেজগাঁও, ঢাকা।

Email: pd.wecarewb.rhd@gmail.com

স্মারক নং- ৩৫.০১.০০০০.০৭২.১৬.৪০.২২- ৪৫৭

তারিখঃ ৩০ জুলাই ২০২৪খ্রিঃ

**বিষয়ঃ উইকেয়ার ফেজ-১: ঝিনাইদহ-যশোর মহাসড়ক (এন-৭) উন্নয়ন প্রকল্প  
২০২৪-২০২৫ অর্থবছরের বার্ষিক ক্রয়-পরিকল্পনা প্রকাশ প্রসংগে।**

সূত্রঃ প্রধান প্রকৌশলীর কার্যালয়, ম্যানেজমেন্ট সার্ভিসেস উইং, সড়ক ভবন, তেজগাঁও, ঢাকা এর স্মারক নং-  
৩৫.০১.০০০০.৩৬৮.০৫.০০১.২৪-৫০৮ তারিখঃ ০৮.০৭.২০২৪ খ্রিঃ

উপর্যুক্ত বিষয় ও সূত্রস্থ স্মারকের প্রেক্ষিতে জানানো যাচ্ছে যে, উইকেয়ার ফেজ-১: ঝিনাইদহ-যশোর মহাসড়ক (এন-৭) উন্নয়ন প্রকল্পের ২০২৪-২০২৫ অর্থবছরের বার্ষিক ক্রয়-পরিকল্পনা সড়ক ও জনপথ অধিদপ্তর এর ওয়েব সাইটে প্রকাশের প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য বিশেষভাবে অনুরোধ করা হল।

সংযুক্তিঃ ১। Procurement of Works এর বার্ষিক ক্রয়-পরিকল্পনা।  
২। Procurement of Goods এর বার্ষিক ক্রয়-পরিকল্পনা।

*Moumy Akter*  
30.07.2024

(মৌসুমী আকতার)

পরিচিতি নং- ৬০২৩০২

উপ-প্রকল্প পরিচালক (নিঃপ্রঃ, চঃদাঃ, সওজ)

**সিনিয়র সিস্টেম এনালিস্ট**

ম্যানেজমেন্ট ইনফরমেশন সেল

সড়ক ভবন, তেজগাঁও, ঢাকা।

**অনুলিপিঃ**

০১। অতিরিক্ত প্রধান প্রকৌশলী, সওজ, ম্যানেজমেন্ট সার্ভিসেস উইং, সড়ক ভবন, তেজগাঁও, ঢাকা।

০২। প্রকল্প পরিচালক (অঃপ্রঃপ্রঃ, সওজ) উইকেয়ার ফেজ-১: ঝিনাইদহ-যশোর মহাসড়ক (এন-৭) উন্নয়ন প্রকল্প।

০৩। অতিরিক্ত প্রকল্প পরিচালক (তঃপ্রঃ, সওজ) উইকেয়ার ফেজ-১: ঝিনাইদহ-যশোর মহাসড়ক (এন-৭) উন্নয়ন প্রকল্প।

০৪। নির্বাহী প্রকৌশলী, সওজ, তদন্ত বিভাগ, সড়ক ভবন, তেজগাঁও, ঢাকা।

০৫। অফিস কপি।

**WeCARE Phase-1: Jhenaidah-Jashore Highway (N-7) Improvement Project**  
**Annual Procurement Plan (APP) for The Financial Year 2024-2025**  
**Procurement Category: Works**

Ministry / Division : Road Transport and Highway Division  
 Agency : Roads and Highways Department  
 Procurement Entity Name : Project Director, WeCARE Phase-1: Jhenaidah-Jashore Highway (N-7) Improvement Project  
 Project / Program Name : WeCARE Phase-1: Jhenaidah-Jashore Highway (N-7) Improvement Project

Budget: Development

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Market Approach	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequel (if Applicable)	Invite / Advertise Bid	Bid Opening	Bid Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	16	17	18	19
WP02	Construction of Chachra Trumpet Intersection (Length-4.00 km)	km	4km	RFB (Open International) (Without prequalification)	CCGP	WB & GOB	51720.89	Planned Date	N/A	1-Sep-24	15-Oct-24	30-Nov-24	15-Jan-2025	26-Jan-2025	26-Feb-2025		36 Months
								Planned Days		0	45	45	45	16	30	181	1080 days
								Actual Dates									

Prepared by

*Mousumi Akter*  
 30.07.2024  
**Mousumi Akter**  
 Deputy Project Director (EE, C.C, RHD)  
 WeCARE Phase-1:  
 Jhenaidah-Jashore Highway (N-7) Improvement Project

Recommended by

*Md. Mohibul Haque*  
 30.07.2024  
**Md. Mohibul Haque**  
 Additional Project Director (SE, C.C, RHD)  
 WeCARE Phase-1:  
 Jhenaidah-Jashore Highway (N-7) Improvement Project

Approved by

*M. Zabid Hasan*  
 30.07.2024  
**Md. Zabid Hasan**  
 Project Director (ACE, C.C, RHD)  
 WeCARE Phase-1:  
 Jhenaidah-Jashore Highway (N-7) Improvement Project

**WeCARE Phase-1: Jhenaidah-Jashore Highway (N-7) Improvement Project  
Annual Procurement Plan (APP) for The Financial Year 2024-2025  
Procurement Category: GOODS**

Budget: Development

Ministry / Division : Road Transport and Highway Division  
 Agency : Roads and Highways Department  
 Procurement Entity Name : Project Director, WeCARE Phase-1: Jhenaidah-Jashore Highway (N-7) Improvement Project  
 Project / Program Name : WeCARE Phase-1: Jhenaidah-Jashore Highway (N-7) Improvement Project

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Market Approach	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequel (if Applicable)	Invite RFQ	RFQ Submission	Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	16	17	18	19
RFQ-G1 (2024-25)	Printing and Binding of Project Documents	Lump-sum	1.00	RFQ	PD	GOB	5.00	Planned Date	N/A	1-Sep-24	10-Sep-24	20-Sep-24	27-Sep-24	4-Oct-24	N/A		3-Nov-24
								Planned Days		0	10	10	7	7	0	34	30 days
								Actual Dates									
RFQ-G2 (2024-25)	Procurement of Office Stationery, Seal, Stamps etc. for the Offices of the PD, APD, Project Managers-1, 2 & 3 (First Lot)	Lump-sum	1.00	RFQ	PD	GOB	5.00	Planned Date	N/A	20-Aug-24	30-Aug-24	10-Sep-24	17-Sep-24	24-Sep-24	N/A		23-Oct-24
								Planned Days		0	10	10	7	7	0	34	30 days
								Actual Dates									
RFQ-G3 (2024-25)	Procurement of Office Stationery, Seal, Stamps etc. for the Offices of the PD, APD, Project Managers-1, 2 & 3 (Second Lot)	Lump-sum	1.00	RFQ	PD	GOB	4.00	Planned Date	N/A	1-Jan-25	10-Jan-25	20-Jan-25	27-Jan-25	3-Feb-25	N/A		3-Mar-25
								Planned Days		0	10	10	7	7	0	34	30 days
								Actual Dates									
RFQ-G4 (2024-25)	Procurement of Computer consumables etc. for the Offices of the PD, APD, Project Managers-1, 2 & 3 (First Lot)	Lump-sum	1.00	RFQ	PD	GOB	5.00	Planned Date	N/A	1-Sep-24	10-Sep-24	20-Sep-24	27-Sep-24	4-Oct-24	N/A		3-Nov-24
								Planned Days		0	10	10	7	7	0	34	30 days
								Actual Dates									
RFQ-G5 (2024-25)	Procurement of Computer consumables etc. for the Offices of the PD, APD, Project Managers-1, 2 & 3 (Second Lot)	Lump-sum	1.00	RFQ	PD	GOB	1.50	Planned Date	N/A	1-Mar-25	10-Mar-25	20-Mar-25	27-Mar-25	3-Apr-25	N/A		2-May-25
								Planned Days		0	10	10	7	7	0	34	30 days
								Actual Dates									

Prepared by

*Mousumy Akter*  
 30.07.2024  
**Mousumy Akter**  
 Deputy Project Director (EE, C.C, RHD)  
 WeCARE Phase-1:  
 Jhenaidah-Jashore Highway (N-7) Improvement Project

Recommended by

*Md. Mohibul Haque*  
 30.07.2024  
**Md. Mohibul Haque**  
 Additional Project Director (SE, C.C, RHD)  
 WeCARE Phase-1:  
 Jhenaidah-Jashore Highway (N-7) Improvement Project

Approved by

*Md. Zabid Hasan*  
 30.07.2024  
**Md. Zabid Hasan**  
 Project Director (ACE, C.C, RHD)  
 WeCARE Phase-1:  
 Jhenaidah-Jashore Highway (N-7) Improvement Project