

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
প্রকল্প পরিচালক (অঃপ্রঃপ্রঃ, সওজ)-এর কার্যালয়
বাংলাদেশ সড়ক নিরাপত্তা প্রকল্প
সড়ক ও জনপথ অধিদপ্তর
কক্ষ নং ২০১, ব্লক-এ, লেভেল-২, সড়ক ভবন, তেজগাঁও, ঢাকা-১২০৮।
ই-মেইল: pd.brsp@gmail.com

স্মারক নং- ৩৫.০১.২৬৯০.০৭৮.২০.০০২.২৩-৫২


তারিখঃ ২২/১০/২০২৩ খ্রিঃ

বিষয়ঃ “বাংলাদেশ সড়ক নিরাপত্তা প্রকল্প” এর ২০২৩-২০২৪ অর্থবছরের বার্ষিক উন্নয়ন ক্রয়-পরিকল্পনা প্রকাশ প্রসংগে।

উপর্যুক্ত বিষয়ের প্রেক্ষিতে যথাযথ সন্মান সহকারে জানানো যাচ্ছে যে, বাংলাদেশ সরকার এবং বিশ্ব ব্যাংকের যৌথ অর্থায়নে সড়ক ও জনপথ অধিদপ্তর কর্তৃক বাস্তবায়নাধীন “বাংলাদেশ সড়ক নিরাপত্তা প্রকল্প” শীর্ষক প্রকল্পের ২০২৩-২০২৪ অর্থবছরের বার্ষিক ক্রয়-পরিকল্পনা সড়ক ও জনপথ অধিদপ্তর এর ওয়েব সাইটে প্রকাশের প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য বিশেষভাবে অনুরোধ করা হলো।

সংযুক্তিঃ ১। Procurement of consultancy Services এর বার্ষিক ক্রয়-পরিকল্পনা।

২। Procurement of Goods এর বার্ষিক ক্রয়-পরিকল্পনা।


(মোঃ আমিনুল্লাহ) ২০২৩
পরিচিতি নং-০০৫০২৮
প্রকল্প পরিচালক (অঃপ্রঃপ্রঃ) সওজ
বাংলাদেশ সড়ক নিরাপত্তা প্রকল্প
সড়ক ভবন, তেজগাঁও, ঢাকা।

সিনিয়র সিস্টেম এনালিস্ট, সওজ
ম্যানেজমেন্ট ইনফরমেশন সেল
সড়ক ভবন, তেজগাঁও, ঢাকা।

অনুলিপিঃ

- ০১। প্রধান প্রকৌশলী, সড়ক ও জনপথ অধিদপ্তর, সড়ক ভবন, তেজগাঁও, ঢাকা।
- ০২। অতিরিক্ত প্রকল্প পরিচালক, সওজ অংশ/বিআরটিএ অংশ /বাংলাদেশ পুলিশ অংশ /ডিজিএইচএস অংশ, বাংলাদেশ সড়ক নিরাপত্তা প্রকল্প।
- ০৩। উপ-প্রকল্প পরিচালক (নিঃপ্রঃ,সওজ) বাংলাদেশ সড়ক নিরাপত্তা প্রকল্প, সড়ক ভবন, তেজগাঁও, ঢাকা।
- ০৪। অফিস কপি।

Annual Procurement Plan for 2023 -2024

Ministry / Division :

Road Transport and Highways Division

Budget Development

Agency :

Roads and Highways Department

Procuring Entity Name :

Project Director (ACE, RHD)
Bangladesh Road Safety Project

Code: 224377100

(Cost in Lac Takai)

Package No.	Description of Procurement Package SERVICE	Unit	Quantity	Procuring Method & (Type)	Contract Approving Authority	Source of Funds	Estimated Cost	Time Code for Process		Advertise REOI	EOI Opening	EOI Evaluation and Short Listing of Applicants	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Completion of Contract (Date and Month)
								Planned Dates	Actual Dates								
1	Individual Procurement Specialist	LS	-	ICS	Project Director	WB & Gov	274.32	29-Oct-23	27-11-23	26-12-23	09-01-24	08-02-24	11-03-24	136	24-02-27	36 Month	
Total Value of Service Procurement:							274.32										

(Prepared by)

(Md. Maruf Hasan)

Deputy Project Manager (SDE, C.C), RHD
Bangladesh Road Safety Project

(Prepared by)

(Md. Shamsuzzaman)

Project Manager-2 (EE, C.C), RHD
Bangladesh Road Safety Project

(Prepared by)

(Md. Tofail Miah)

Project Manager-1 (EE, RHD)
Bangladesh Road Safety Project

(Approved by)

(Md. Arshadul Islam)

Project Director (ACE, CC), RHD
Bangladesh Road Safety Project

Annual Procurement Plan for 2023 -2024

Ministry / Division :

Road Transport and Highways Division

Budget Development

Agency :

Roads and Highways Department

Procuring Entity Name :

Project Director (ACE, RHD)
Bangladesh Road Safety Project

Code: 224377100

(Cost in Lac Taka)

Package No.	Description of Procurement Package as per Goods	Unit	Quantity	Procuring Method & (Type)	Contract Approving Authority	Source of Funds	Estimated Cost	Time Code for Process	Invitation for Tender	Technical Proposal/Tender Opening	Technical Proposal/Tender Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
GP(RHD)-01a	Printing and Binding of Documents	LS	-	RFQ	Project Director	GOB	1.00	Planned Dates	12-Nov-23	27-11-23	03-12-23	-	-	10-12-23	17-12-23	-	15-01-24
GP(RHD)-01b	Printing and Binding of Documents	LS	-	RFQ	Project Director	GOB	1.00	Planned Dates	01-Dec-23	14-12-23	20-12-23	-	-	27-12-23	02-01-24	-	01-02-24
GP(RHD)-01c	Printing and Binding of Documents	LS	-	RFQ	Project Director	GOB	1.00	Planned Dates	02-Jan-23	15-01-23	22-01-23	-	-	29-01-23	06-02-23	-	09-03-23
GP(RHD)-01d	Printing and Binding of Documents	LS	-	RFQ	Project Director	GOB	1.00	Planned Dates	01-Mar-23	14-03-23	20-03-23	-	-	27-03-23	03-04-23	-	03-05-23
GP(RHD)-01e	Printing and Binding of Documents	LS	-	RFQ	Project Director	GOB	1.00	Planned Dates	02-Apr-23	16-04-23	27-04-23	-	-	07-05-23	15-05-23	-	14-06-23
GP(RHD)-02a	Supply of Stationary, Seals and Stamps	LS	-	RFQ	Project Director	GOB	5.00	Planned Dates	01-Nov-23	14-11-23	23-11-23	-	-	30-11-23	07-12-23	-	04-01-24
GP(RHD)-02b	Supply of Stationary, Seals and Stamps	LS	-	RFQ	Project Director	GOB	5.00	Planned Dates	02-Jan-24	15-01-24	24-01-24	-	-	31-01-24	07-02-24	-	07-03-24
GP(RHD)-02c	Supply of Stationary, Seals and Stamps	LS	-	RFQ	Project Director	GOB	5.00	Planned Dates	03-Mar-24	20-03-24	31-03-24	-	-	07-04-24	15-04-24	-	15-05-24

P.

Handwritten signature

Handwritten signature

Handwritten signature

(Cost in Lac Taka)

Package No.	Description of Procurement Package as per Goods	Unit	Quantity	Procuring Method & (Type)	Contract Approving Authority	Source of Funds	Estimated Cost	Time Code for Process	Invitation for Tender	Technical Proposal/Tender Opening	Technical Proposal/Tender Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	Supply of Computer Consumables	LS	-	RFQ	Project Director	GOB	5.00	Planned Dates	19-Nov-23	03-12-23	12-12-23	-	-	19-12-23	26-12-23	-	22-02-24
								Planned Days	15	10				7	7	39	58
								Actual Dates	-	-	-	-	-	-	-	-	-
GP(RHD)-03a	Supply of Computer Consumables	LS	-	RFQ	Project Director	GOB	5.00	Planned Dates	01-Mar-23	14-03-23	23-03-23	-	-	30-03-23	06-04-23	-	05-06-23
								Planned Days	14	10				7	7	38	60
								Actual Dates	-	-	-	-	-	-	-	-	-
GP (RHD)-05	Supply of Computers and Other Accessories	LS	-	OTM	Project Director	GOB & WB	275.81	Planned Dates	15-Nov-23	13-12-23	27-12-23	-	-	03-01-24	10-01-24	-	07-08-24
								Planned Days	29	15				7	7	58	210
								Actual Dates	-	-	-	-	-	-	-	-	-
GP(RHD)-06a	Supply of Office Equipments and Telephone Equipment	Nos.	97	OTM	Project Director	GOB & WB	91.59	Planned Dates	16-Nov-23	13-12-23	27-12-23	-	-	03-01-24	10-01-24	-	10-04-24
								Planned Days	28	15				7	7	57	91
								Actual Dates	-	-	-	-	-	-	-	-	-
GP(RHD)-07	Supply of Furniture	Nos.	651	OTM	Project Director	GOB & WB	84.09	Planned Dates	12-Nov-23	11-12-23	27-12-23	-	-	03-01-24	10-01-24	-	04-04-25
								Planned Days	30	17				7	7	61	450
								Actual Dates	-	-	-	-	-	-	-	-	-
	Total Value of Service Procurement						481.48										

(Prepared by)

(Prepared by)

(Prepared by)

(Approved by)

[Signature]
 (Md. Maruf Hasan)
 ID No. 602393
 Deputy Project Manager (SDE, C.C), RHD
 Bangladesh Road Safety Project

[Signature]
 (Md. Sharifuzzaman)
 ID No. 602202
 Project Manager-2 (EZ, C.C), RHD
 Bangladesh Road Safety Project

[Signature]
 (Md. Tofail Miah)
 ID No. 601996
 Project Manager-1 (EE, RHD)
 Bangladesh Road Safety Project

[Signature]
 (Md. Armanullah)
 ID No. 005028
 Project Director (ACE, CC), RHD
 Bangladesh Road Safety Project

Annual Procurement Plan for 2023 -2024

Ministry / Division :

Agency :

Road Transport and Highways Division

Roads and Highways Department

Budget Development

Procuring Entity Name :

Project Director (ACE)
Bangladesh Road Safety Project

Code: 224377100

(Cost in Lac Taka)

Package No.	Description of Procurement Package SERVICE	Unit	Quantity	Procuring Method & (Type)	Contract Approving Authority	Source of Funds	Estimated Cost	Time Code for Process		Advise Tender	Tender Opening	Tender Evaluation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (Date and)
								9	10							
1	Rent of Inspection Vehicle (RHD Part)	Nos	9	OTM	MRTB	GOB	1277.66	Planned Dates	23-10-2023	21-11-23	04-12-23	24-12-23	01-01-24	01-01-24	18	08-06-28
								Planned Dates	-	30	14	21	9	74	54 Month	
								Actual Dates	-	-	-	-	-	-	-	-
SP(RHD) - 10	Rent of Inspection Vehicle (BP Part)	Nos	6	OTM	PD	GOB	163.88	Planned Dates	12-11-2023	11-12-23	24-12-23	01-01-24	08-01-24	60	15-06-28	
								Planned Dates	-	30	14	9	7	60	54 Month	
								Actual Dates	-	-	-	-	-	-	-	-
SP(BP) - 04	Rent of Inspection Vehicle (BRTA Part)	Nos	4	OTM	PD	GOB	550.3	Planned Dates	15-11-2023	14-12-23	27-12-23	07-01-24	14-01-24	64	21-06-28	
								Planned Dates	-	30	14	12	8	64	54 Month	
								Actual Dates	-	-	-	-	-	-	-	-
SP(BRTA) - 07	Rent of Inspection Vehicle (DGHS Part)	Nos	4	OTM	PD	GOB	550.3	Planned Dates	19-11-2023	20-12-23	03-01-24	11-01-24	17-01-24	63	24-06-28	
								Planned Dates	-	32	15	9	7	63	54 Month	
								Actual Dates	-	-	-	-	-	-	-	-
SP(DGH) - 06	Outsourcing of staffs	Person Month	2420	OTM	MRTB	GOB	555.79	Planned Dates	23-10-2023	21-11-23	04-12-23	17-12-23	24-12-23	-	30-06-28	
								Planned Dates	-	30	14	14	8	-	55 Month	
								Actual Dates	-	-	-	-	-	-	-	-
SP(RHD) - 11	Total Value of Service Procurement						3097.93									

(Prepared by)

(Md. Maruf Hasan)
ID No. 602393
Deputy Project Manager (SDE, C.C.), RHD
Bangladesh Road Safety Project

(Prepared by)

(Md. Shamsuzzoha)
ID No. 602202
Project Manager-2 (EE, C.C.), RHD
Bangladesh Road Safety Project

(Prepared by)

(Md. Tofail Miah)
ID No. 601996
Project Manager-1 (EE, RHD)
Bangladesh Road Safety Project

(Recommended by)

(Md. Amantillan)
ID No. 005028
Project Director (ACE, CC), RHD
Bangladesh Road Safety Project