


Rural Power Company Limited
Annual Procurement Plan' 2025-26
Implementing Office: RPCL Gazipur 105MW Power Plant


Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost (Foreign Currency) (EURO)	Estimated Cost (Local Currency) (BDT)	Invite / Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	NOA / Work Order	Signing of Contract	Total time to Contract Signature/ W.O.	Time for completion of Contract/ W.O.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
Mechanical (Goods and Works)																		
WR-1	Lot-01	Schedule & Un-Schedule maintenance of Turbo charger	Item	6	DPM	Managing Director	RPCL Own Fund (revenue)		4,000,000.00	28-Aug-25	11-Sep-25	18-Sep-25	25-Sep-25	2-Oct-25	30-Oct-25	63	90 days from the date of signing the contract	
	Lot-02	Condition based Maintenance of Major engine parts	Item	14	DPM	Managing Director	RPCL Own Fund (revenue)		2,000,000.00	13-Sep-25	27-Sep-25	4-Oct-25	11-Oct-25	18-Oct-25	15-Nov-25	63	90 days from the date of signing the contract	
WR-2	Lot-01	Outsourced Repair & Maintenance	Item	2	DPM	Managing Director	RPCL Own Fund (revenue)		2,000,000.00	7-Jul-25	21-Jul-25	28-Jul-25	4-Aug-25	11-Aug-25	8-Sep-25	63	60 days from the date of signing the contract	
Sub-Total									8,000,000.00									
Electrical (Goods and Works)																		
GR-1	Lot-1	Meter & Tools	Items	22	RFQ	Managing Director	RPCL Own Fund (revenue)		280,000.00	10-Aug-25	20-Aug-25	22-Aug-25	1-Sep-25	2-Sep-25	3-Sep-25	24	30 days from the date of signing the contract	
	Lot-2	Fire Extinguisher Refilling	Items	14	RFQ	Managing Director	RPCL Own Fund (revenue)		291,400.00	10-Dec-25	20-Dec-25	21-Dec-25	31-Dec-25	7-Jan-26	7-Jan-26	28	60 days from the date of signing the contract	
WR-3	Lot-01	Alternator L3 Schedule Maintenance	Items	1	DPM	Managing Director	RPCL Own Fund (revenue)		3,000,000.00	15-Aug-25	26-Sep-25	3-Oct-25	18-Oct-25	2-Nov-25	12-Dec-25	119	90 days from the date of signing the contract	
WR-4	Lot-01	7 Years Schedule Maintenance of 03 OLTC's with supply of Spares	Items	1	OTM	Managing Director	RPCL Own Fund (revenue)		4,500,000.00	11-Nov-25	23-Dec-25	30-Dec-25	6-Jan-26	13-Jan-26	22-Feb-26	103	60 days from the date of signing the contract	
WR-5	Lot-01	Transformer Oil Testing	Items	1	DPM	Managing Director	RPCL Own Fund (revenue)		295,000.00	7-Aug-25	18-Sep-25	25-Sep-25	2-Oct-25	9-Oct-25	6-Nov-25	91	90 days from the date of signing the contract	
WR-6	Lot-01	Unschedule Maintenance of Wartsila System	Items	1	DPM	Managing Director	RPCL Own Fund (revenue)		1,000,000.00	12-Nov-25	10-Dec-25	17-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26	77	60 days from the date of signing the contract	
WR-7	Lot-01	Unschedule Maintenance of Power & Aux. Transformer (Oil Centrifusing etc.)	Items	2	DPM	Managing Director	RPCL Own Fund (revenue)		1,000,000.00	11-Nov-25	23-Dec-25	30-Dec-25	6-Jan-26	13-Jan-26	10-Feb-26	91	60 days from the date of signing the contract	
WR-8	Lot-01	Outsourced Repair & Maintenance	Items	6	DPM	Managing Director	RPCL Own Fund (revenue)		490,000.00	10-Dec-25	24-Dec-25	31-Dec-25	7-Jan-26	14-Jan-26	11-Feb-26	63	60 days from the date of signing the contract	
Sub-Total									10,856,400.00									


Consumable Items (Admin)																		
GR-2	Lot-1	Different Log Books, From etc.	Items	30	RFQ	Managing Director	RPCL Own Fund (revenue)		70,000.00	20-Dec-25	5-Jan-26	5-Jan-26	11-Jan-26	16-Jan-26	25-Jan-26	35	60 days from the date of signing the contract	
GR-3	Lot-1	Working Dress (Dangri)	Items	140	RFQ	Managing Director	RPCL Own Fund (revenue)		350,000.00	25-Sep-25	11-Oct-25	11-Oct-25	16-Oct-25	21-Oct-25	25-Oct-25	30	70 days from the date of signing the contract	
GR-4	Lot-1	Working Dress (Uniform)	Items	30	RFQ	Managing Director	RPCL Own Fund (revenue)		140,000.00	21-Jan-26	5-Feb-26	5-Feb-26	10-Feb-26	15-Feb-26	18-Feb-26	30	70 days from the date of signing the contract	
GR-5	Lot-1	CCTV Camera	Items	5	RFQ	Managing Director	RPCL Own Fund (revenue)		100,000.00	12-Dec-24	26-Dec-24	2-Jan-25	9-Jan-25	16-Jan-25	13-Feb-25	63	60 days from the date of signing the contract	
GR-6	Lot-1	Water Pureit	Items	6	RFQ	Managing Director	RPCL Own Fund (revenue)		250,000.00	12-Dec-24	26-Dec-24	2-Jan-25	9-Jan-25	16-Jan-25	13-Feb-25	63	60 days from the date of signing the contract	
Sub-Total									910,000.00									
Grand Total									19,766,400.00									


Procurement Method	Estimated Cost (BDT)	No. of Lot
RFQ (Spare)	1,481,400.00	7
OTM	4,500,000.00	1
DPM	13,785,000.00	8
Total Estimated Value and No. of Lot	19,766,400.00	16


Md. Kamal Hossain
 Deputy Manager (HR & Admin)
 RPCL-Gazipur Power Plant
 Rural Power Company Limited



 13.07.25
Md. Ruhul Amin
 Sub-Divisional Engineer
 RPCL-Gazipur Power Plant
 Kodda, Gazipur


 13/07/25
Md. Wahidur Rahman
 Sub-Divisional Engineer
 RPCL-Gazipur Power Plant
 Rural Power Company Limited


 13.07.25
Md. Masadusjama
 Executive Engineer
 RPCL-Gazipur Power Plant
 Rural Power Company Limited


 13.7.25
Mchd. Jahangir Alam Mazumder
 Superintending Engineer
 (Plant Incharge)
 RPCL-Gazipur Power Plant
 Rural Power Company Limited


 13/07/25
Mohammad Agaduzzaman
 Executive Engineer (P & C)
 Rural Power Company Limited


 13.07.2025
(Dr. Sushanta Kumar Saha)
 Chief Engineer (O & M) Addl. Charge
 Rural Power Company Limited


 13/07/2025
(Md. Salim Bhuiyan)
 Managing Director (C.C.)
 Rural Power Company Limited