

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
কারা অধিদপ্তর
৩০/৩ উমেশদত্ত রোড
বকশীবাজার, ঢাকা-১২১১
www.prison.gov.bd



স্মারক নং ৫৮.০৪.০০০০.০৩২.০১.০৩৫.২০২১- ৫৭২

তারিখঃ ২৮ শ্রাবণ ১৪২৮ বঙ্গাব্দ
২২ আগষ্ট ২০২১ খ্রিস্টাব্দ

বিষয়ঃ ২০২১-২০২২ অর্থ বছরের প্রকল্পের অনুমোদিত বার্ষিক ক্রয় পরিকল্পনা ওয়েবসাইটে প্রকাশ

সূত্রঃ সুরক্ষা সেবা বিভাগের স্মারক নং- ৫৮.০০.০০০০.০৯৩.০৭.০০১.২১-২৮৬, তারিখঃ ০৮-৮-২০২১ খ্রিঃ

সুরক্ষা সেবা বিভাগের সূত্রস্থ পত্রের চাহিদা মোতাবেক ২০২১-২০২২ অর্থবছরের এডিপিভুক্ত কারা অধিদপ্তরের নিম্নবর্ণিত প্রকল্পসমূহের বার্ষিক ক্রয় পরিকল্পনা সদয় অবগতি ও প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য এতদসঙ্গে প্রেরণ করা হলো।

- ক। খুলনা জেলা কারাগার নির্মাণ প্রকল্প।
- খ। কারা প্রশিক্ষণ একাডেমি, রাজশাহী নির্মাণ প্রকল্প।
- গ। ময়মনসিংহ কেন্দ্রীয় কারাগার সম্প্রসারণ ও আধুনিকীকরণ প্রকল্প।
- ঘ। কারা নিরাপত্তা আধুনিকায়ন প্রকল্প।
- ঙ। পুরাতন ঢাকা কেন্দ্রীয় কারাগার এর ইতিহাস, ঐতিহাসিক ভবন সংরক্ষণ ও পারিপার্শ্বিক উন্নয়ন প্রকল্প।
- চ। কুমিল্লা কেন্দ্রীয় কারাগার পুনঃ নির্মাণ প্রকল্প।
- ছ। নরসিংদী জেলা কারাগার নির্মাণ প্রকল্প।
- জ। জামালপুর জেলা কারাগার পুনঃ নির্মাণ প্রকল্প।

মোঃ মোমিনুর রহমান মাসুম
ব্রিগেডিয়ার জেনারেল
কারা মহাপরিদর্শক।
ফোন- ৫৭৩০০৪৪৪ (দপ্তর)

সচিব
সুরক্ষা সেবা বিভাগ
স্বরাষ্ট্র মন্ত্রণালয়
বাংলাদেশ সচিবালয়, ঢাকা।

✓ দৃঃ আঃ উপসচিব, পরিকল্পনা শাখা-১

অনুলিপি (জ্যেষ্ঠতার ক্রমানুসারে নয়)

- ১। প্রকল্প পরিচালক, খুলনা জেলা কারাগার নির্মাণ প্রকল্প, কারা অধিদপ্তর, ঢাকা।
- ২। প্রকল্প পরিচালক, কারা প্রশিক্ষণ একাডেমি, রাজশাহী নির্মাণ প্রকল্প, কারা অধিদপ্তর, ঢাকা।
- ৩। প্রকল্প পরিচালক, ময়মনসিংহ কেন্দ্রীয় কারাগার সম্প্রসারণ ও আধুনিকীকরণ প্রকল্প, কারা অধিদপ্তর, ঢাকা।
- ৪। প্রকল্প পরিচালক, কারা নিরাপত্তা আধুনিকায়ন শীর্ষক প্রকল্প, স্বরাষ্ট্র মন্ত্রণালয়, ঢাকা।
- ৫। প্রকল্প পরিচালক, পুরাতন ঢাকা কেন্দ্রীয় কারাগার এর ইতিহাস, ঐতিহাসিক ভবন সংরক্ষণ ও পারিপার্শ্বিক উন্নয়ন প্রকল্প, স্বরাষ্ট্র মন্ত্রণালয়, ঢাকা।
- ৬। প্রকল্প পরিচালক, কুমিল্লা কেন্দ্রীয় কারাগার পুনঃ নির্মাণ প্রকল্প, স্বরাষ্ট্র মন্ত্রণালয়, ঢাকা।
- ৭। প্রকল্প পরিচালক, নরসিংদী জেলা কারাগার নির্মাণ প্রকল্প, কারা অধিদপ্তর, ঢাকা।
- ৮। প্রকল্প পরিচালক, জামালপুর জেলা কারাগার পুনঃ নির্মাণ প্রকল্প, স্বরাষ্ট্র মন্ত্রণালয়, ঢাকা।

ANNUAL PROCUREMENT PLAN (2021-22)

Ministry/Division : Ministry of Home
 Agency : Ministry of Home
 Procuring Entity Name & Code : Directorate of Prison (1610201)
 Project/ Programme Name & Code : Construction of District Jail at Khulna. (224105800)

Package No	Description of procurement package as per DPP/RDDP	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimate cost(in Lac)	Invitation for tender	Signing of Contract	Completion of contract
1	2	3	4	5	6	7		10	11	12
	Works									
WD-1	Construction of Administrative Building & Ward	Sqm	1250.00	OTM	HOPE/AO	GOB	590.98	05/Aug/18	05/Oct/18	29/Jun/22
	Construction of Interview Room	Sqm	418.06	OTM	HOPE/AO	GOB	00.00	05/Aug/18	05/Oct/18	29/Jun/22
WD-2-4	Male Prisoners barrack (Under trial/1-3)	Sqm	12318.00	OTM	A.C.E	GOB	3604.54	Oct'15	Nove'15	August'22
WD-5	Male Prisoners barrack (Convicted)	Sqm	4554.00	OTM	C.E	GOB	1334.40	06/Aug/18	06/Oct/18	31/December/22
WD6	Construction of Juvenile Prisoners Ward(Male)	Sqm	892.00	OTM	HOPE/AO	GOB	435.07	06/Aug/18	06/Oct/18	30/Jun/22
	Construction of Classified Prisoners Ward	Sqm	892.00	OTM	HOPE/AO	GOB	176.65	06/Aug/18	06/Oct/18	30/Jun/22
	Construction of Prisoners Saloon with Laundry	Sqm	269.40		HOPE/AO	GOB	00.00	06/Aug/18	06/Oct/18	30/Jun/22
WD7	Construction of Condemed, Security cell & OthersPrisoners	Sqm	269.40		HOPE/AO	GOB	442.05	06/Aug/18	06/Oct/18	30/Jun/22
WD8	Construction of Male Prisoners Hospital with Kitchen including mental prisoners ward drug abusers treatment ward	Sqm	2322.55	OTM	HOPE/AO	GOB	580.55	30/Sep/21	30/Nov/21	30/Jun/22
WD9	Construction of Separate Kitchen	Sqm	12318.00	OTM	A.C.E	GOB	310.79	Oct'15	Nove'15	August'22
WD10	Construction of day time latrine for male prisoners	Sqm	439.41	OTM	HOPE/AO	GOB	201.41	20/Aug/18	20/Oct/18	30/Jun/22
	Construction of day time bathroom	Sqm	296.38	OTM	HOPE/AO	GOB	00.00	20/Aug/18	20/Oct/18	30/Jun/22
WD11	Ward (MI)for mother prisoners & day care centre for babies ii) Work shed and wheat crushing shed, iii)Female work shed including recreation iv)Female Bathroom and day time latrine	Sqm	296.38	OTM	HOPE/AO	GOB	746.39	20/Aug/18	20/Oct/18	30/Jun/22
WD11	Case Table	Sqm	464.50	OTM	HOPE/AO	GOB	128.45	20/Aug/18	20/Oct/18	30/Jun/22
WD12	Motivation centre with library	Sqm	464.50	OTM	HOPE/AO	GOB	218.57	20/Aug/18	20/Oct/18	30/Jun/22
WD13	Construction of female prisoners barrack including prayer room(under trial & convicted)	Sqm	1254.20	OTM	HOPE/AO	GOB	381.42	07/Aug/18	07/Oct/18	28/August/22
WD14	Construction of classified female ward and construction of juvenile (female) prisoners ward	Sqm	600.58	OTM	HOPE/AO	GOB	374.39	20/Aug/18	20/Oct/18	30/Dec/22
	Construction of separate cell for female(for 10 no)	Sqm	310.00		HOPE/AO	GOB	00.00	07/Aug/18	07/Oct/18	29/Dec/22
	Construction of Interview room(female)	Sqm	100.00		HOPE/AO	GOB		13/Aug/18	13/Oct/18	30/Jun/22
WD15	Construction of 30 nos female wardens barrack	Sqm	743.22	OTM	HOPE/AO	GOB	361.95	13/Sep/18	13/Nov/18	30/Jun/22
	Construction of 10 nos female wardens MI unit	Sqm	350.00		HOPE/AO	GOB	00.00	13/Sep/18	13/Oct/18	29/Jun/22
WD16	Construction of 300 nos wardens barrack	Sqm	12318.00	OTM	A.C.E	GOB	976.84	Oct'15	Nove'15	June'22
WD17	Construction of 300 nos wardens barrack building.	Sqm	3483.85	OTM	HOPE/AO	GOB	976.84	20/Aug/18	20/Oct/18	29/Jun/22
WD18	Construction of 1200,1000,800 sft quarter	Sqm	966.16	OTM	HOPE/AO	GOB	748.23	sept'16	Nov'18	Dec'21
WD19-21	Construction of 600 sft quarter 1 nos	Sqm	696.75	OTM	HOPE/AO	GOB	195.76	06/Nov/18	06/Dec/18	29/Dec/21

Package No	Description of procurement package as per DPP/RDDP	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimate cost(in Lac)	Invitation for tender	Signing of Contract	Completion of contract
1	2	3	4	5	6	7		10	11	12
WD22	Construction stor	Sqm	1114.82	OTM	HOPE/AO	GOB	442.08	sept'16	Nov'18	August'21
WD23	Construction of fuel store	Sqm	278.71	OTM	HOPE/AO	GOB	160.76	06/Aug/18	06/Oct/18	29/August/21
	Construction of power sub-station	Sqm	334.44		HOPE/AO	GOB	00.00	06/Aug/18	06/Oct/18	29/August/22
WD24	Construction of pump house	Sqm	37.17	OTM	HOPE/AO	GOB	157.59	06/Sep/18	06/Nov/18	30/Dec/22
	Construction of guard house	Sqm	46.45	OTM	HOPE/AO	GOB	157.59	06/Sep/18	06/Nov/18	29/Jun/22
	Construction of visitor's rest room with canteen	Sqm	278.70	OTM	HOPE/AO	GOB	157.59	06/Sep/18	06/Nov/18	29/Dec/22
	Construction of sentry box	Sqm	18.58	OTM	HOPE/AO	GOB	157.59	06/Sep/18	06/Nov/18	29/Dec/22
	M.S. gate	Sqm	186.00	OTM	HOPE/AO	GOB	157.59	06/Sep/18	06/Nov/18	29/Dec/22
	Garage(5 vehicles with separate day time drivers seepor shade)	Sqm	100.00	OTM	HOPE/AO	GOB	157.59	06/Sep/19	06/Nov/19	29/Janu/22
WD25	Construction of 23'-0" height d wall	Rm	80.91	OTM	HOPE/AO	GOB	1105.83	06/Sep/18	06/Nov/18	29/Jun/22
WD26	Construction of 26'-0" height Segregation wall	Rm	3472.56	OTM	HOPE/AO	GOB	442.08	sept'16	Nov'18	June'22
WD27	Construction of 3'-0" wide RCC walk way	Rm	2000.00	OTM/LTM	HOPE/AO	GOB	50.38	05/Oct/18	05/Dec/18	30/Septem/22
WD28	Construction of 6'-0" height Boundary wall	Rm	1470	OTM	HOPE/AO	GOB	442.08	sept'16	Nov'18	Septem'22
WD29	Construction of RCC internal road	Sqm	6500.00	OTM/LTM/RFQ	HOPE/AO	GOB	183.99	20/Aug/19	20/Oct/19	30/ Septem /22
	Construction of saluting dias	Sqm	67.00	OTM/LTM/RFQ	HOPE/AO	GOB	00.00	20/Aug/19	20/Oct/19	29/ Septem /22
	Construction of parade ground/play ground	Sqm	3000.00	OTM/LTM/RFQ	HOPE/AO	GOB	00.00	05/Aug/18	05/Aug/18	29/ Septem /21
WD30	Construction of observation tower(4 nos)	L.S	0.00	OTM	HOPE/AO	GOB	240.00	13/Sep/18	13/Nov/18	30/ Septem/22
WD31	Site improvement						200.00			
WD32	Mosque	Sqm	1086.00	OTM	HOPE/AO	GOB	503.43	20/Sep/18	20/Nov/18	30/Jun/23
WD33	Visitors waiting	Sqm	427.38	OTM	HOPE/AO	GOB	134.96	20/Sep/18	20/Nov/18	29/Jun/23
WD34	School	Sqm	915.02	OTM	HOPE/AO	GOB	603.17	20/Oct/18	20/Dec/18	29/Jun/23
WD35	Rain water harvesting	L.S		OTM	HOPE/AO	GOB	20.00	20/Oct/18	20/Dec/18	29/Jun/23
WD36	Sewerage Treatment Plant	L.S		OTM	HOPE/AO	GOB	200.00	03/Dec/18	03/Feb/19	29/Jun/23
WD37	External water supply	L.S		OTM	HOPE/AO	GOB	375.52	04/Dec/18	04/Feb/19	29/Jun/23
	Surface drain with culvert	L.S					00.00	04/Dec/18	04/Feb/19	29/Jun/23
WD38	External Electrification	L.S		OTM	HOPE/AO	GOB	500.00	05/Dec/18	05/Feb/19	29/Jun/23
WD39	Solar system	L.S		OTM/LTM/RFQ	HOPE/AO	GOB	27.00	25/Jan/19	25/Mar/19	29/Jun/23
WD40	Arboriculture	L.s		LTM/RFQ	HOPE/AO	GOB	8.00	25/Jan/19	25/Mar/19	29/Jun/23
WD41	Soil & material test	L.s		LTM/RFQ	EXE	GOB	10.50			
GD-1	Fire fighting equipment	lot	L.s	OTM	EXN	GOB	12.00	25/Jan/20	25/Mar/20	29/ Septem/22
GD-2	Computer	Nos	2	LTM	I.G Prison	GOB	2.25	25/Jan/20	25/Mar/20	29/Jun/20
GD-5	Furniture	lot	L.s	OTM/LTM	I.G Prison	GOB	120.00	25/Jan/23	25/Mar/23	29/Jun/23
GD-6	Equipment for hospital	Lot	L.s	OTM/LTM	I.G Prison	GOB	100.00	25/Jan/23	25/Mar/23	29/Jun/23
GD-7	Equipment for Jail Authority	Lot	L.s	OTM/LTM	I.G Prison	GOB	100.00	25/Jan/23	25/Mar/23	29/Jun/23
GD-8	Vehicle/Transport	Nos	2	OTM/LTM	I.G Prison	GOB	100.00	25/Jan/23	25/Mar/23	29/Jun/23
GD-9	Digital Survey	Nos	L.s	OTM/LTM	Exn	GOB	10.00	25/Jan/20	25/Mar/20	29/Jun/23
	Total Value of Works Procurement						10288.69			

মুহাম্মদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
বরগাড়া মহাপালায়


এস এম শাহীন পলাতক (উপসচিব)
প্রকল্প পরিচালক
বুলনা জেলা কারাগার নির্মাণ প্রকল্প
কাজী জব্বারুল হক, বরগাড়া মহাপালায়, ঢাকা।


ANNUAL PROCUREMENT PLAN (2021-22)

Ministry/Division : Ministry of Home
 Agency : Ministry of Home
 Procuring Entity Name & Code : Directorate of Prison (7351)
 Project/ Programme Name & Code : Jail Training Academy, Rajshahi. (5000)

For- Goods

Package No	Description of Procurement Package Goods	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (lakh)	Invite/Advice Tender	Signing of Contract	Time for Completion Contract	Total Time to Contract Signature
1	2	3	4	5	6	7	8	9	10	11	12
GD-1	Vehicle Purchase (Jeep-1)		Ls	OTM	PD	GOB	239.51	18-10-21	18-12-21	June'22	120
GD-2	Transport & vehicle 1 pickup van, 1 bus, 1 truck, 1- ambulance, 1- microbus, 1 motor cycle)		Ls	OTM	PD	GOB	194.72				
GD-3	Equipment for hospital		Ls	OTM	PD	GOB	112				
GD 4	Equipments for Band Party			e-gp	A.C.E	GOB	44.00				
GD	Lift		400	OTM	PD	GOB	240.96				
GD 6	Chair for Auditorium		Ls	OTM	PD	GOB	80.61				
GD-7	Furniture for jail hospital and training academy		Ls		---	GOB					
	Revenue										


 মুহাম্মদ শহিদ উল্লাহ
 উপসচিব
 সুরক্ষা সেবা বিভাগ
 বরগুনি অফিস



 ২৭.০৭.২১
 ড. সনজিব চন্দ্র
 প্রকল্প পরিচালক (উপসচিব)
 দ্বারা প্রশিক্ষণ একাডেমি, রাজশাহী নির্মাণ প্রকল্প
 কারা অধিদপ্তর, বরগুনি মন্ত্রণালয়, ঢাকা

৯৭-৯৯
ANNUAL PROCUREMENT PLAN (2021-22)

Ministry/Division : Ministry of Home
 Agency : Ministry of Home
 Procuring Entity Name & Code : Directorate of Prison (7351)
 Project/ Programme Name & Code : Jail Training Academy, Rajshahi. (5000)

Fore - Works

Package No	Description of Procurement Package Works/ Goods	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Tk. (Lakh)	Invite Ad-verse Tender	Signing of Contract	Time for Completion Contract	Total Time to Contract Signature
1	2	3	4	5	6	7	8	9	10	11	12
WD-1	Administrative & Academic Block	sqm	6617.42	e-pp	C.I	Govt	1763.87	18-04-18	01-08-18	June 22	105 Days
WD-2	Auditorium building	sqm	349.85	e-pp	C.I	Govt	1384.82	12-11-17	02-04-18	June 22	141 Days
WD-3	MI Unit	sqm	2914.50	e-pp	C.I	Govt	666.42	20-09-17	09-01-18	June 22	111 Days
	Male staff barrack	sqm	1002.56								
	Female Staff & Trainee's Barrack	sqm	897.21								
WD-4	Jail Officers & Deputy Jailer's Mess (2-storied RCC structure with 3 storied foundation)	sqm	399.34	e-pp	A.C.I	Govt	1445.64	04-06-17	11-10-17	June 22	129 Days
	Residence for Commandant (2-storied RCC structure with 2-storied foundation)	sqm	1124.07								
	Residence for Deputy Commandant & officers quarter (1250 sq ft each unit) (4-storied RCC structure with 6-storied foundation) 7 Unit	sqm	844.60								
WD-5	1000 sq ft Residence	sqm	2653.00	e-pp	C.I	Govt	1625.76	Jan 19	March 19	June 22	2 Months
	800 sq ft Residence	sqm	763.00								
	Quarter Guard	sqm	852.40								
	Mosque	sqm	95.00								
WD-6(a)	Power House	sqm	1357.70	e-pp	C.I	Govt	1625.76	Jan 19	March 19	June 22	2 Months
	Training shed & cafe	sqm	22.80								
	Sentry box	sqm	40.26								
	Pump house	sqm	33.38								
	Store	sqm	1090.141								
	Internal road	sqm	1965.00								
	Boundary wall with gate	sqm	8514.00								
	Parade ground	sqm	768.97								
	Compound Drain	sqm	77.14								
	Pushan	sqm	44.95								
	Space for guard of honour	sqm	8026.75								
	Football Ground	sqm	1171.49								
	Lawn Tennis Ground	sqm	5945.75								



 মুহাম্মদ শহিদ উল্লাহ
 উপসচিব
 সুরক্ষা সেবা বিভাগ
 বরই জেপালয়









	Pond	Sqm	19952.00								
WD-6	Mural	Sqm	62.22	e-gp	As Per DoFP	GOB	50.00	Sep 21	Dec 21	June 22	3 Months
WD-7	External water supply and Rain water disposal	Job	1.00	e-gp	S.E.	GOB	119.88	Aug 19	Oct 19	June 22	2 Months
WD-8	Arboriculture	Job	1.00	e-gp	As Per DoFP	GOB	10.00	Feb 22	Apr 22	June 22	2 Months
WD-9	Site development	Cum	38893.43	e-gp	As Per DoFP	GOB	136.90	Sep 21	Dec 21	June 22	3 Months
WD-10	External electrification	Job	1.00	e-gp	As Per DoFP	GOB	432.94	Oct 21	Dec 21	June 22	2 Months


 ২৭/০৭/১৯
 (মোঃ মাসুদ রানা)
 নির্বাহী প্রকৌশলী
 গণপূর্ত বিভাগ-১, রাজশাহী


 ২৭.০৭.১৯


 মুহাম্মদ শহিদ উল্লাহ
 উপসচিব
 সুরক্ষা সেবা বিভাগ
 স্বরাষ্ট্র মন্ত্রণালয়

ড. সনজয় চক্রবর্তী
 প্রকল্প পরিচালক (উপসচিব)
 কারা প্রশিক্ষণ একাডেমি, রাজশাহী নির্মাণ প্রকল্প
 কারা অধিদপ্তর, স্বরাষ্ট্র মন্ত্রণালয়, ঢাকা

Total Procurement plan for Development Project/Programme

Ministry Division

Agency

Procuring Entity Name and code


Project Programme Name and Code

Ministry of Home Affairs
Directorate of Prisons
Public Works Department
Reconstruction of Mymensingh Central Jail

Project Cost in lakh taka

2535.00	Total
2535.00	GoB
	PA

package No	Description of procurement package as per RDPP	Unit	Quantity	Procurement method and Type	Contract Approving Authority	Source of funds	Est. cost in lakh taka	Indicative Dates (D/M/Y)			
								Invitation for prequal	Invitation for Tender	Signing of contract	Completion of contract
1	2	3	4	5	6	7	8	9	10	11	12
WD-1	Office building and other structure	Sqm	1263.75	OTM	Competent Authority	GOB	188.56	Not req'd	01.03.2021	10.04.2021	30.06.2022
	Administrative Building with Magazine, KOTH and Virtual Court building (3-storied building with 4-storied foundation)-1 (one) no. building										
WD-1(1)	Jail School Library (2-storied building with 4-storied foundation)-1 (one) no. building	Sqm	621.77	OTM		GOB	45.89	Not req'd	01.03.2021	10.04.2021	30.06.2022
	Flour mill (1-storied building with 1-storied foundation)-1 (one) no. building		98.56								
	Female Workshed (4-storied building with 4-storied foundation)-1 (one) no. building		1048.42								
WD-1(2)	Interview Block (Male with classified) (2-storied building with 2-storied foundation)-1 (one) no. building	Sqm	713.94	OTM		GOB	7.61	Not req'd	08.11.2017	26.12.2017	30.06.2022
	Interview Block (Female) (2-storied building with 2-storied foundation)-1 (one) no. building		509.32								
WD-2	Residential Building	Sqm	9450.80	OTM		GOB	583.00	Not req'd	29.08.2017	16.01.2018	30.12.2021
	I. Inside jail (Male Enclosure)										
	Male Under trial Prisoner's Ward with Dining (6-storied building with 6-storied foundation)- 2 (two) nos building										
WD-2(1)	Male Convicted Prisoner's Ward with Dining (6-storied building with 6-storied foundation)- 1 (one) nos building	sqm	4715.40	OTM	GOB	0.00	Not req'd	01.03.2021	10.04.2021	30.06.2022	


 মুহাম্মদ শহিদ উল্লাহ
 উপসচিব
 সুরক্ষা সেবা বিভাগ
 স্বরাষ্ট্র মন্ত্রণালয়


 11. 5/2


package No	Description of procurement package as per RDPP	Unit	Quantity	Procurement method and Type	Contract Approving Authority	Source of funds	Est. cost in lakh taka	Indicative Dates (D/M/Y)			
								Invitation for prequal	Invitation for tender	Signing of contract	Completion of contract
1	2	3	4	5	6	7	8	9	10	11	12
WD-3	Adolescent Prisoner's Ward (2-storied building with 4-storied foundation)-1 (one) no. building	Sqm	861.70	OTM	Competent Authority	GOB	358.56	Not req'd	21.11.2018	14.01.2019	30.06.2022
	Male Classified Prisoner's Ward (2-storied building with 4-storied foundation)-1 (one) no. building		650.00								
	Condemn Cell and Security & Other cell (2-storied building with 3-storied foundation)-1 (one) no. building		1098.78								
WD-3(1)	Male Prisoner's Hospital with kitchen (4-storied building with 4-storied foundation)-1 (one) no. building	Sqm	2416.09	OTM		GOB	173.81	Not req'd	26.12.2018	20.01.2019	30.12.2021
WD-3(2)	Mentally Disabled Prisoner's Ward (2-storied building with 4-storied foundation)-1 (one) no. building	Sqm	446.00	OTM		GOB	13.20	Not req'd	05.12.2018	27.01.2019	30.12.2021
	Kitchen (1-storied building with 1-storied foundation)-1 (one) no. building		157.25								
	Pump House (1-storied building with 1-storied foundation)-3 (three) no. building		112.08								
WD-4	II. Inside jail (Female Enclosure)	Sqm	1241.00	OTM		GOB	0.00	Not req'd	18.10.2018	23.12.2018	30.12.2021
	Female Under trial Prisoner's Ward and Female Convicted Prisoner's Ward with Dining (5-storied building with 5-storied foundation)-1 (one) no. building										
WD-4(1)	Female Classified Prisoner's Ward and Girls Prisoner's Barrack (4-storied building with 4-storied foundation)-1 (one) no. building	Sqm	525.60	OTM		GOB	67.61	Not req'd	22.11.2018	05.02.2019	30.12.2021
	Female Hospital with mentally disabled prisoners ward (2-storied building with 2-storied foundation)-1 (one) no. building		316.00								
	Female Bathroom (1-storied building with 1-storied foundation)-1 (one) nos building		23.61								
	Daytime Latrine (Female) (1-storied building with 1-storied foundation)-1 (one) nos building		25.17								
WD-5	III. Quarter and Barrack										


Handwritten signature

মুহাম্মদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
বরগঞ্জ মন্ত্রণালয়


11. 11/2/20

package No	Description of procurement package as per RDPP	Unit	Quantity	Procurement method and Type	Contract Approving Authority	Source of funds	Est. cost in lakh taka	Indicative Dates (D/M/Y)			
								Invitation for prequal	Invitation for Tender	Signing of contract	Completion of contract
1	2	3	4	5	6	7	8	9	10	11	12
WD-5(1)	600 Sft Residential Building (6-storied building with 6-storied foundation) - 5 (five) nos. building - (60 Units)	Sqm	4074.60	OTM	Competent Authority	GOB	0.00	Not req'd	28.12.2016	16.04.2017	30.06.2021
	600 Sft Residential Building (6-storied building with 6-storied foundation) - 1 (one) nos. building - (12 Units)	sqm	814.92	OTM		GOB	0.00	Not req'd	18.05.2017	12.09.2017	30.06.2021
WD-6	800 Sft Residential Building (4-storied building with 6-storied foundation) - 1 (one) no. building (8 Units)	Sqm	720.28	OTM		GOB	6.72	Not req'd	31.08.2017	12.03.2018	30.06.2021
	1000 Sft Residential Building (4-storied building with 5-storied foundation) - 1 (one) no. building (7 Units)		844.32								
	Wardens Barrack (4-storied building with 6-storied foundation) - 1 (one) no. building		2893.29								
WD-6(1)	Other Building and Infrastructure	Sqm	575.82	OTM		GOB	40.20	Not req'd	01.05.2021	10.04.2021	30.06.2022
	I. Outside jail										
	1250 sft residential building (Sr. Jail Super) (2-storied building with 2-storied foundation) 4 Unit- 1 (one) no. building										
	Male Interview block (2-storied building with 4-storied foundation)-1 (one) no. building		700.43								
WD-7	II. Inside jail (Male Enclosure)	Sqm	571.04	OTM	GOB	0.00	Not req'd	05.11.2018	27.11.2018	30.06.2021	
	Workshed for Male Prisoners (1-storied building with 2-storied foundation)-1 (one) nos building										
WD-7(1)	Workshed for Male Prisoners (2-storied building with 2-storied foundation)-1 (one) nos building (vertical extension)		573.96								


 মুহাম্মদ শহিদ উল্লাহ
 উপসচিব
 সরকার সেবা বিভাগ


 11. 4/2/21

package No	Description of procurement package as per RDPP	Unit	Quantity	Procurement method and Type	Contract Approving Authority	Source of funds	Est. cost in lakh taka	Indicative Dates (D/M/Y)			
								Invitation for prequal	Invitation for Tender	Signing of contract	Completion of contract
1	2	3	4	5	6	7	8	9	10	11	12
WD-8(1)	Inside Godown (2-storied building with 2-storied foundation)-1 (one) nos building	Sqm	294.48	OTM	Competent Authority	GOB	104.11	Not req'd	22.11.2018	20.01.2018	30.06.2022
	Gallows (1-storied building with 1-storied foundation)-1 (one) no. building		30.19								
	Open Bath Platform (Male) (1-storied building with 1-storied foundation)-2 (two) nos. building		176.70								
	Daytime Latrine (Male) (1-storied building with 1-storied foundation)-5(five) nos building		388.60								
	Saloons for Prisoners & Laundry with washing plant (1-storied building with 1-storied foundation)-1 (one) no. building		227.95								
III. Outside jail (Various structure)											
WD-8	Food Godown with danesh storage(1-storied building with 1-storied foundation)-1 (one) no. building	Sqm	159.00	OTM		GOB	3.40	Not req'd	19.02.2018	29.05.2018	30.06.2021
WD-8(1)	Fuel Godown (1-storied building with 1-storied foundation)-1 (one) no. building	Sqm	159.00	OTM		GOB	14.01	Not req'd	19.02.2018	07.06.2018	30.06.2021
WD-8(2)	Site Office for PWD (semi paca)-1 (one) no. building	Sqm	25.00	OTM		GOB	0.00	Not req'd	19.06.2017	19.09.2017	20.01.2018
WD-8(3)	Observation Tower -06 Nos	Sqm	85.80	OTM		GOB	75.00	Not req'd	01.03.2021	19.04.2021	30.06.2022
WD-8(4)	Sub station & Generator Room(2-storied building with 2-storied foundation)-2 (two) no.	Sqm	623.20	OTM		GOB	72.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
	Parking for 5 nos cars		95.67								
	Canteen (1-storied building with 1-storied foundation)-1 (one) no. building		274.58								
WD-8(5)	Jail Staff club (3-storied building with 3-storied foundation)-1 (one) no. building	Sqm	1002.35	OTM		GOB	52.02	Not req'd	01.03.2021	10.01.2021	30.06.2022
	Visitor's Waiting Room, Capacity-500 male and female(1-storied building with 1-storied		423.14								


 মুহাম্মদ শহিদ উল্লাহ
 উপসচিব
 সুরক্ষা সেবা বিভাগ
 ঢাকা


 11. 4/2/21

package	Description of procurement package as per RDPP	Unit	Quantity	Procurement method and Type	Contract Approving Authority	Source of funds	Est. cost in lakh taka	Indicative Dates (D/M/Y)			
								Invitation for prequal	Invitation for Tender	Signing of contract	Completion of contract
	2	3	4	5	6	7	8	9	10	11	12
WD-8(1-6)	Sentry Post in Front of Main Gate (1-storied building with 1-storied foundation)-3 (three) nos.	Sqm	15.69	OTM	Competent Authority	GOB	150.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
	Parade ground		519.45								
	Valuting Dias		19.50								
	Reserve Guard House (1-storied building with 1-storied foundation)-1 (one) no. building		23.23								
	Main Gate with Sentry Post (2-storied building with 2-storied foundation)-1 (one) no.		85.40								
	Open spaces for recreation (male and female)		3585.46								
	Case Table (1-storied building with 1-storied foundation)-1 (one) no. building	443.10									
WD-9(1-4)	Internal Road with 2 Nos Culvert	sqm	16298.19	OTM		GOB	65.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-10(1-5)	Compound drain 600mm and 1800mm with palasiding	rm	2717.70	OTM		GOB	7.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-11(1-16)	Boundary wall (5'-0" solid+ 2.5'-0" solid and 2.5'-0" grill)	rm	3047.37	OTM		GOB	17.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-12(1-5)	Temporary Boundary wall during construction period as required	-	I.S.	OTM		GOB	0.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-13(1-30)	Cost for Preserving historically important structures (such as renovation, face lifting etc.) and modification, alteration of existing structure for the purpose of executing the project	-	I.S.	OTM		GOB	0.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-14	M.S. Gate including ornamental work.	-	I.S.	OTM		GOB	0.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-15(1-2)	Perimeter wall(18'-0" high)	rm	787.83	OTM		GOB	5.00	Not req'd	01.03.2021	10.04.2021	30.06.2022

মুহাম্মদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
বনানী মন্ত্রণালয়

11. 5/2/21

package No	Description of procurement package as per RDPP	Unit	Quantity	Procurement method and Type	Contract Approving Authority	Source of funds	Est. cost in lakh taka	Indicative Dates (D/M/Y)			
								Invitation for prequal	Invitation for Tender	Signing of contract	Completion of contract
1	2	3	4	5	6	7	8	9	10	11	12
WD-16(1-3)	Segregation wall (12'-0" solid- 8'-0" solid+ 4'-0" solid and 4'-0" grill+ 5'-0" solid wall)	mm	2195.12	OTM	Competent Authority	GOB	0.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-17	Rain Water Harvesting Pond-2 (two) nos with Existing Pond modified) - 2 (two) nos	-	L.S.	OTM		GOB	0.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-18	IV. Sewerage Treatment Plant.	-	L.S.	OTM		GOB	50.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-19	V. External Water Supply	-	L.S.	OTM		GOB	10.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
	External water supply (G.I. distribution pipe line, under ground water reservoir 15000 gallon 3 (three) nos, deep tubewell 8"x4" 3 (three) nos etc.)								01.03.2021	10.04.2021	30.06.2022
WD-20(1-5)	VI. External Electrification	-	L.S.	OTM		GOB	100.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
	External Electrification (500-1250 KVA sub station equipment, Underground cable lying, 1 nos 300 KVA generator, 3 nos submersible & centrifugal pump motor set, 30 ton air cooler, conference system, PABX, On-grid solar system, lightning arrester, service connection and metering system, security and compound light, etc.)								01.03.2021	10.04.2021	30.06.2022
WD-21(1-2)	External gas connection		L.S.	OTM		GOB	6.50	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-22	Fire Extinguisher		L.S.	OTM		GOB	5.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
	Security & Other Equipments for jail		L.S.	OTM		GOB	150.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
	Furniture for jail & hospital		L.S.	OTM		GOB	137.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-23	1 Nos 1000 kg bed lift for male hospital building		L.S.	OTM		GOB	0.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-24	VII. Arboriculture			OTM		GOB	5.00	Not req'd	01.03.2021	10.04.2021	30.06.2022
WD-25(1-2)	VIII. Site improvement	Cum	56805.63	OTM	GOB	21.8	Not req'd	01.03.2021	10.04.2021	30.06.2022	
Total Value of Works procurement=							2535.00				

মুহাম্মদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
সরকারি মন্ত্রণালয়

(মোঃ মোহাম্মদ হোসেন মজুমদার)
প্রকল্প পরিচালক (উপসচিব)

সরকারি কেন্দ্রীয় কারাগার সম্প্রসারণ ও আধুনিকীকরণ
সরকারি মন্ত্রণালয়, ঢাকা।

Annual Procurement Plan.

(2021-22)

Ministry/Division : Ministry of Home Affairs / Security Service Division.

Name of Project: Modernization of Prisons Security (Dhaka, Mymensingh & chattogram Division).

Name of Procuring Entity: Prisons Directorate.

Duration of Project : January'2016 - June'2022.

(In Lakh Taka)

Package No	Description of work as per DPP/RDPP	Unit	Quantity	Estimated Cost	Procurement method	Contract approving authority	Invitation of tender	Signing of contract	Completion of contract	Remarks
1	2	3	4	5	6	7	8	9	10	11
GD-1	Comprehensive Mobile Phone Jammer (with accessories, implementation, testing & Commissioning)	set	130	2041.00 Propossed on 2097.00	OTM	SSD, MOHA	30-10-2021	30-12-2021	30-04-2022	On process.


মুহাম্মদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
সরঞ্জাম শাখা

05.5.22
(মোঃ কামাল আতাউর হোসেন)
প্রকল্প পরিচালক (উপসচিব)
(অতিরিক্ত দায়িত্ব)
কারা নিরাপত্তা আঞ্চলিকায়ন প্রকল্প
কারা অধিদপ্তর, সুরক্ষা সেবা বিভাগ
সরঞ্জাম শাখা, ঢাকা।

বার্ষিক কর্ম পরিকল্পনা (২০২১-২২)

মন্ত্রণালয়/বিভাগ :

সংস্থা :

ক্রমকারী এটিটির নাম ও কোড :

প্রকল্প কার্যক্রমের নাম ও কোড :


বরাহ মন্ত্রণালয়, সুরক্ষা সেবা বিভাগ


কারা অধিদপ্তর ও ই ইম সিঙ্গল ব্রাঞ্চ, ওয়ার্কস ডাইরেক্টরেট, ঢাকা সেনানিবাস।

ইঞ্জিনিয়ার ইন চিফ ()

পুরাতন ঢাকা কেন্দ্রীয় কারাগার এর ইতিহাস, ঐতিহাসিক ভবন সংরক্ষণ ও পারিপার্শ্বিক উন্নয়ন (কোড ২২৪২৬২১০০)।

প্যাকেজ নং	ডিমিশি/টিপিশি অনুযায়ী ক্রমের জন্য প্যাকেজের বর্ণনা পণ্য/কার্য	একক	পরিমাণ	ক্রম পদ্ধতি এবং ধরণ	ক্রম অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাকল্পিত ব্যয়	দরপত্র আহ্বান	চুক্তির স্বাক্ষর	চুক্তি অনুযায়ী কার্য সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭		১০	১১	১২
ডব্লিউডি-১	লট-১ মাষ্টিপারপাস কমপ্লেক্স	বয়মিঃ	৩৩৬০	ওটিএম (এনসিটি)	ইএনসি	জিওবি	১৪০০৭.১৬		১২/১০/২০	৩১/১২/২১
	লট-২ মাষ্টিপারপাস কমপ্লেক্স	বয়মিঃ		ওটিএম (এনসিটি)	ইএনসি	জিওবি		১২/১০/২০	৩১/১২/২১	
	লট-৩ মাষ্টিপারপাস কমপ্লেক্স	বয়মিঃ		ওটিএম (এনসিটি)	ইএনসি	জিওবি		১২/১০/২০	৩১/১২/২১	
ডব্লিউডি-২	চক কমপ্লেক্স	বয়মিঃ	২৮৬০	ওটিএম (এনসিটি)	ইএনসি	জিওবি	৫৪৮৯.১৬	১২/১০/২০	৩১/১২/২১	
ডব্লিউডি-৩	লট-১ ফুল	বয়মিঃ	৭০২৩	ওটিএম (এনসিটি)	ইএনসি	জিওবি	৬৭৮৬.৭৫	১২/১০/২০	৩১/১২/২১	
	লট-২ ফুল	বয়মিঃ		ওটিএম (এনসিটি)	ইএনসি	জিওবি	৬৭৮৬.৭৫	১২/১০/২০	৩১/১২/২১	
ডব্লিউডি-৪	জলাধার, ফাউন্টেন বডি, লেক	বয়মিঃ	-	ওটিএম (এনসিটি)	ইএনসি	জিওবি	৬৪৬.৫২	৩০/১২/২০	৩০/১২/২১	
ডব্লিউডি-৫	অভ্যুত্থান রাস্তা, ফুটপাথ ওরাকওয়ে	বয়মিঃ	২৭২৯৮	ওটিএম (এনসিটি)	ইএনসি	জিওবি	১১০০.৩০	৩০/১২/২০	৩০/১২/২১	
ডব্লিউডি-৬	প্রধান জেল সেইট ক্যানোপি নির্মাণ	বয়মিঃ	১৮৮	ওটিএম (এনসিটি)	ইএনসি	জিওবি	৩০.০০	৩০/১২/২০	৩০/০৬/২১	
ডব্লিউডি-৭	বাউন্সারি ওয়াল মেইনটেন, সংরক্ষণ পুনর্নির্মাণ	বয়মিঃ	৬৭৫০	ওটিএম (এনসিটি)	ইএনসি	জিওবি	৫২৭.৫৫	৩০/০৯/২০	৩০/১২/২১	
ডব্লিউডি-৮	ল্যান্ডস্কেপিং, বনায়ন	থোক	-	ওটিএম (এনসিটি)	ইএনসি	জিওবি	৮১৭.৩৫	৩০/১২/২০	৩০/১২/২১	
ডব্লিউডি-৯	যাদুঘর সাইট	থোক	-	ওটিএম (এনসিটি)	ইএনসি	জিওবি	৩৫০০.০০	৩০/১২/২০	৩০/১২/২১	
ডব্লিউডি-১০	ভূগর্ভস্থ সম্পদ	থোক	-	ওটিএম (এনসিটি)	ইএনসি	জিওবি	২২.৪০	৩০/১২/২০	৩০/১২/২১	
ডব্লিউডি-১১	ফ্রেন্ড ও এগ্রেগেট	রাগমিঃ	৩৯০০	ওটিএম (এনসিটি)	ইএনসি	জিওবি	১১০০.৩০	৩০/১২/২০	৩০/১২/২১	
ডব্লিউডি-১২	লট-১-বিদ্যমান ভবন, স্থাপনা সংরক্ষণ, রেট্রোফিটেশন	বয়মিঃ	৬৬৮৮	ওটিএম (এনসিটি)	ইএনসি	জিওবি	২০০০.০০	৩০/০৯/১৯	৩০/১২/২১	
ডব্লিউডি-১৩	লট-২-বিদ্যমান ভবন, স্থাপনা অপসারণ	বয়মিঃ	৬৬৮৮	ওটিএম (এনসিটি)	ইএনসি	জিওবি	২০০০.০০	৩০/০৯/১৯	৩০/১২/২১	
জিডি-৩	যন্ত্রপাতি ও অন্যান্য সরঞ্জাম	থোক	-	ওটিএম (এনসিটি)	ইএনসি	জিওবি	২০০০.০০	৩০/০৫/২০	৩০/১২/২১	
জিডি-৪	যানবাহন	থোক	-	ওটিএম (এনসিটি)	ইএনসি	জিওবি	৩০০.০০	৩০/০৫/২১	৩০/১২/২১	
জিডি-৫	কম্পিউটার ও এক্সেসরিজ	৬	-	ওটিএম (এনসিটি)	ইএনসি	জিওবি	৭.০০	১২/১০/২০	৩১/১২/২১	
জিডি-৬	আসবাবপত্র	সেট	১	ওটিএম (এনসিটি)	ইএনসি	জিওবি	২০০০.০০	৩০/০৬/২০	৩১/১২/২০	
জিডি-৭	অগ্নি নির্বাপন সরঞ্জাম	সেট	থোক	ওটিএম (এনসিটি)	ইএনসি	জিওবি	২৫০.০০	৩০/০৬/২০	৩১/১২/২০	
এসডি-১	ডিজাইন, সুপারভিশন পরামর্শক সেবা	জনসাম	৩০	একক উৎস পদ্ধতি	সুরক্ষা সেবা বিভাগ/ বরাহ মন্ত্রণালয়	জিওবি	৪২৫০.০০		১২/০৯/২০	৩১/১২/২১
এসডি-২	স্ট্যাডি ট্রায়/স্ট্যাডি ডিজিট	জন	২৯	আরএফকিউ	কারা অধিদপ্তর	জিওবি	২৫০.০০		০১/০৭/২০	৩১/১২/২১


মুবাশ্বদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
বরাহ মন্ত্রণালয়


মোঃ আনিস রেজা সিদ্দিকী
সুরক্ষা সেবা বিভাগ
সুরক্ষা সেবা বিভাগ
পাক্ত পরিচালক (অতিরিক্ত দায়িত্ব)
পুরাতন ঢাকা কেন্দ্রীয় কারাগার এর ইতিহাস,
ঐতিহাসিক ভবন সংরক্ষণ ও পারিপার্শ্বিক
উন্নয়ন শীর্ষক প্রকল্প।

কুমিল্লা কেন্দ্রীয় কারাগার পুনঃ নির্মাণ প্রকল্পের বার্ষিক ক্রয় পরিকল্পনা

মন্ত্রণালয়/বিভাগ : সুরক্ষা সেবা বিভাগ, স্বরাষ্ট্র মন্ত্রণালয়
 বাস্তবায়নকারী সংস্থা: কারা অধিদপ্তর এবং গণপূর্ত অধিদপ্তর
 ক্রয়কারী এনটিটির নাম ও কোড : গণপূর্ত অধিদপ্তর
 প্রকল্পের নাম : কুমিল্লা কেন্দ্রীয় কারাগার পুনঃ নির্মাণ প্রকল্প

প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজে বর্ণনা	একক	পরিমাণ	ক্রয় পদ্ধতি এবং ধরণ	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লব টাকা)	সম্ভাব্য তারিখ			সং
								প্রাক যোগ্যতা আহবান (প্রযোজ্য বেত্রে)	দরপত্র আহবান	চুক্তি স্বাক্ষর	
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২
পূর্ত ১	ভূমি উন্নয়ন	ঘন:মি:	৩৬৫১৪.৪৩	উন্মুক্ত দরপত্র পদ্ধতি	আর্থিক ক্ষমতা অর্পণ আদেশ অনুযায়ী	জিওবি	৮৩৫৪.৮১	প্রযোজ্য নয়	জানুয়ারী, ২০২১	আগস্ট, ২০২১	৫
	পুরুষ বিচারার্থী বন্দি ব্যারাক (৩টি ভবন)	ব:মি:	১৪৭২১.১৯				১,০৩৯.০৪				
	পুরুষ সাজাপ্রাপ্ত বন্দি ব্যারাক সাথে ডাইনিং	ব:মি:	৪৯০২.০০				৫৪৯৬.৭৪				
পূর্ত ২	ব্যারাক ও অন্যান্য ভবনের জন্য অস্থায়ী ব্যবস্থা	কাজ	০১ টি	উন্মুক্ত দরপত্র পদ্ধতি	আর্থিক ক্ষমতা অর্পণ আদেশ অনুযায়ী	জিওবি	৬০০.০০	প্রযোজ্য নয়	সেপ্টেম্বর, ২০২০	ডিসেম্বর, ২০২০	৬
							৬০০.০০				
	মানসিক প্রতিবন্ধী কয়েদিদের জন্য ওয়ার্ড	ব:মি:	৮৪৬.৩০	উন্মুক্ত দরপত্র পদ্ধতি	আর্থিক ক্ষমতা অর্পণ আদেশ অনুযায়ী	জিওবি	৯৫৪৮.৮৫	প্রযোজ্য নয়	অক্টোবর, ২০২১	মার্চ, ২০২২	
	পুরুষ শ্রেণীপ্রাপ্ত বন্দি ও কিশোর বন্দী ব্যারাক	ব:মি:	৪২০.০০				৩৮৭.৬৭				
	কনডেম সেল	ব:মি:	১৩১৪.৪৮				২২৪.৯৩				
	সিকিউরিটি ও অন্যান্য সেল	ব:মি:	১৩১৪.৪৮				৫৪৭.০৪				
	হাই সিকিউরিটি বন্দি সেল	ব:মি:	৯২৬.৮০				৫৩৮.২৬				
	পুরুষ বন্দিদের জন্য প্রাথমিক হাসপাতাল	ব:মি:	৬৪০০.৫৬				৪৭০.৯৪				
	পুরুষ বন্দিদের জন্য কাঠাখর	ব:মি:	৫১০.০০				৪৭৪৭.৯৮				
	পুরুষ বন্দিদের জন্য ডেটাইম লাট্রিন	ব:মি:	৩৯৫.৩৭				২৯৮.৭০				
	পুরুষ বন্দিদের জন্য ডেটাইম লাথরুম	ব:মি:	৩৩৪.৯৬				১৪২.৯২				
	কেন্সটোলিগ	ব:মি:	৪৫৩.১২				২০৬.৮৫				
	প্রতীক্ষণ কর্ম সাপে ডিপি একটি ক্রয়	ব:মি:	৭০.৮৩				১১৮.৫৫				
							৪৭.৩১				

মুহাম্মদ শাহিদ উল্লাহ
 উপসচিব
 সুরক্ষা সেবা বিভাগ
 স্বরাষ্ট্র মন্ত্রণালয়

প্যাকেজ নং	ডিপিপি/ডিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজে বর্ণনা	একক	পরিমাণ	ক্রয় পদ্ধতি এবং ধরণ	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লব টাকা)	সম্ভাব্য তারিখ		
								প্রাক যোগ্যতা আহবান (প্রযোজ্য বেত্রে)	দরপত্র আহবান	চুক্তি স্বাক্ষর
	ফটোস্টুডিও	ব:মি:	৭০.৮২				৪৮.৫৫			
	আটা কল	ব:মি:	২৩৪.৪৫				১৪০.৬২			
	মোটাবেশন সেন্টার ও জেল লাইব্রেরি	ব:মি:	৫৬০.৮৬				২৬৪.৫৯			
	পুরুষ বন্দিদের জন্য ওয়ার্ক শেড, স্টোর, সেলুন, লব্ধি	ব:মি:	২৫১৪.৩৫				৯১৪.৬০			
	ফাঁসির মঞ্চ	ব:মি:	৩০.০০				৫.০০			
	অভ্যন্তরীণ গোডাউন	ব:মি:	৫৬০.০০				২৪৫.০০			
পূর্ত ৪	মহিলা বিচারার্থী ও সাজাপ্রাপ্ত বন্দি ব্যারাক,	ব:মি:	১,৭২৯.০৭	উন্মুক্ত দরপত্র পদ্ধতি	আর্থিক ক্ষমতা অর্পণ আদেশ অনুযায়ী	জিওবি	২১৬৩.৫৪	প্রযোজ্য নয়	আগস্ট, ২০২১	জানুয়ারী, ২০২২
	মহিলা বন্দিদের জন্য হাসপাতাল	ব:মি:	১,৪২৯.৩৬				৬৮৪.১৯			
	মা বন্দিদের জন্য ওয়ার্ড ও শিশুদের ডেকেয়ার	ব:মি:	১,০৫৯.৬৮				৬১১.৫৫			
	মহিলা বন্দিদের জন্য সেল	ব:মি:	৮৬০.৭৬				২১৭.৩৯			
	মহিলা শ্রেণীপ্রাপ্ত বন্দি ওয়ার্ড ও কিশোরী বন্দি ওয়ার্ড	ব:মি:	৪৬৩.৪০				২১৪.৪১			
	মহিলা বন্দিদের জন্য বাথরুম	ব:মি:	৪৫.৫২				৩৭৫.২২			
	মহিলা বন্দিদের জন্য ডেটাইম ল্যাট্রিন	ব:মি:	৩৭.২৬				৩৬.৪৫			
							২৪.৩৩			
পূর্ত ৫	১২৫০ বর্গফুট বিশিষ্ট বহুতল আবাসিক ভবন নির্মাণ (১টি ভবন)	ব:মি:	১,১২৫.৭৬	উন্মুক্ত দরপত্র পদ্ধতি	আর্থিক ক্ষমতা অর্পণ আদেশ অনুযায়ী	জিওবি	৮,৯৯৬.৯২	প্রযোজ্য নয়	জুলাই, ২০১৯	অক্টোবর, ২০১৯
	১০০০ বর্গফুট বিশিষ্ট বহুতল আবাসিক ভবন নির্মাণ (১টি ভবন)	ব:মি:	৬৯৮.৪৪				৪৪৬.২৯			
	৮০০ বর্গফুট বিশিষ্ট বহুতল আবাসিক ভবন নির্মাণ (২টি ভবন)	ব:মি:	১০,৭২০.৬৪				২৮৮.০২			
	ব্যাচেলর অফিসারদের কোয়ার্টার (বিওকিউ)	ব:মি:	১,০৩৬.৪১				৪,২২০.৯৩			
	মহিলা কারারক্ষীদের ব্যারাক সাথে এম আই ইউনিট (১টি ভবন)	ব:মি:	১,৬৪৪.৮৮				৪০০.৫৩			
	পুরুষ কারারক্ষীদের ব্যারাক (৩০০ জন) সাথে এম আই ইউনিট এবং আইসিটি (২টি ভবন)	ব:মি:	৮,২২১.৭০				৭০০.৪৯			
							২,৩৪০.৬৭			


মুহাম্মদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
ধরমপুর মন্ত্রণালয়


প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজে বর্ণনা	একক	পরিমাণ	ক্রয় পদ্ধতি এবং ধরণ	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লব টাকা)	সম্ভাব্য তারিখ			
								প্রাক যোগ্যতা আহবান (প্রযোজ্য বেধে)	দরপত্র আহবান	চুক্তি স্বাক্ষর	সংক্ষেপ
পূর্ত ৬	৬৫০ বর্গফুট বিশিষ্ট বহুতল আবাসিক ভবন নির্মাণ (৪টি ভবন)	ব:মি:	২০,৬১৬.৪০	উন্মুক্ত দরপত্র পদ্ধতি	আর্থিক ক্ষমতা অর্পণ	জিওবি	৮,২১৪.৯৩	প্রযোজ্য নয়	জানুয়ারী, ২০১৯	আগস্ট, ২০২০	ত
পূর্ত ৭	প্রশাসনিক ভবন (প্রশাসনিক ওয়ার্ড, কোঠ, ও ম্যাগারি)	ব:মি:	২,২০৬.০৮	উন্মুক্ত দরপত্র পদ্ধতি	আর্থিক ক্ষমতা অর্পণ আদেশ অনুযায়ী	জিওবি	৪,৪৭৪.৪৫	প্রযোজ্য নয়	সেপ্টেম্বর, ২০২০	ডিসেম্বর, ২০২০	
	পরিবারের সাক্ষাৎকার কক্ষ (পুরুষ)	ব:মি:	১,২৮২.১১				৮৭০.২২				
	পরিবারের সাক্ষাৎকার কক্ষ (মহিলা)	ব:মি:	৪২৭.৩৭				৫৬৩.৯০				
	স্টোর	ব:মি:	১,১২৩.০০				২৩০.৫৫				
	সাবস্টেশন বিল্ডিং	ব:মি:	৪৫৮.৯০				৪৫৪.৯৬				
	দর্শনাগারীদের জন্য অপেক্ষা কক্ষ	ব:মি:	২৭৮.৮৪				১৬১.৬০				
	ক্যান্টিন	ব:মি:	৪২৭.৩৭				১৪০.৪৬				
	পুকুর						২৩২.০১				
সিসিটিভি মনিটরিং সেল			১,৮১০.৭৪								
পূর্ত ৮	মসজিদ	ব:মি:	১,১২২.৫২	উন্মুক্ত দরপত্র পদ্ধতি	আর্থিক ক্ষমতা অর্পণ আদেশ অনুযায়ী	জিওবি	৬,৯২৬.১৬	প্রযোজ্য নয়	জুলাই, ২০২১	সেপ্টেম্বর, ২০২১	ত
	স্কুল	ব:মি:	৫,১৫৩.১২				৪৩৪.৪১				
	কলেজ	ব:মি:	৫,১৫৩.১২				২,০৫৬.৫৭				
	ফায়ার স্টোর	ব:মি:	২৮০.০০				১,৭৫১.১৮				
	পানপ হাউস	ব:মি:	৪২৭.৩৭				১৪৩.৫৯				
	স্যালটিং ডায়াস	ব:মি:	৬৭.০০				২৯.২৯				
	প্যারেড গ্রাউন্ড/ খেলার মাঠ	ব:মি:	৮৬৬.৮০				১.৮৭				
	পর্যবেক্ষণ টাওয়ার	ব:মি:	১১.৩৩				৩১.১৫				
	গ্যারেজ	ব:মি:	৪৫৮.৯০				১০০.০০				
	গার্ড কক্ষ ও হাটের কক্ষ	ব:মি:	৯৭.০৬				৬৯.৪৭				
	মাল্টিপারপাস শেড	ব:মি:	৯৬৮.৩২				৪২.০৯				
	পিডলিউডি অফিস	ব:মি:	২০০.০০				২,০৫৬.৫৭				
	আভাসনীয় ক্যান্টিন	ব:মি:	৫৬.০০				১২০.৮০				
	ডিসপেন্সার	ব:মি:	১১১.৫২				৩৫.৮৭				
							৫২.৪১				

মুহাম্মদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
ঘরানি মন্ত্রণালয়

প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজে বর্ণনা	একক	পরিমাণ	ক্রয় পদ্ধতি এবং ধরণ	ক্রয় অনুমোদনকা রী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লব টাকা)	সম্ভাব্য তারিখ			
								প্রাক যোগ্যতা আহবান (প্রযোজ্য বেত্রে)	দরপত্র আহবান	চুক্তি স্বাক্ষর	সে
পূর্ত ১৩	বনায়ন	কাজ	০১ টি	উন্মুক্ত দরপত্র	আর্থিক ক্ষমতা	জিওবি	৩০.০০	প্রযোজ্য নয়	জুন, ২০২৪	আগস্ট, ২০২৪	৫
							৩০				


মুহাম্মদ শহিদ উল্লাহ
 উপসচিব
 সুরক্ষা সেবা বিভাগ
 স্বরাষ্ট্র মন্ত্রণালয়


 মোঃ ইউনুস সাহিবুর
 সহকারী প্রকৌশলী
 কুমিল্লা গণপূর্ত বিভাগ
 কুমিল্লা


 মোঃ আব্দুস সাত্তার
 নির্বাহী প্রকৌশলী
 কুমিল্লা গণপূর্ত বিভাগ
 কুমিল্লা

Annual Work & Procurement Plan for FY : 2021-2022

Ministry/Division :	Ministry of Home Affairs/Security Services Division
Implementy Agency :	Directorate of Prisons and Public Works Department
Procuring Entity Name and Code :	Public Works Department, Narsingdi (1320504)
Project/Program Name and Code :	Narsingdi District Jail Construction Project, Narsingdi (1610201-22430280000000)
Contractor Name :	
Duration of work :	18 Months/As per Contract agreement between PE & Contractor/Supplier

Sl.No	Description of Procurement/ Activities	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23
		Package No : Purta-1 (A)																					
1	Running Work Package																						

Package No : Purta-1 (B)

1	Tender evaluation																							
2	Tender approval by CCGP																							
3	NoA issue & Contract sign																							
4	Commencement of work																							

Package No : Purta-1 (C)

1	Tender evaluation																							
2	Tender approval by CCGP																							
3	NoA issue & Contract sign																							
4	Commencement of work																							

Package No : Purta-1 (D)

1	Estimate preparation by EE E/M, PWD																							
2	Estimate approval by Approving Authority, PWD																							
3	Tender preparation & Invitation by PE																							
4	Tender Evaluation																							
5	Tender approval by CCGP																							
6	NoA issue & Contract sign																							
7	Commencement of work																							

মুহিব উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
বরগাড়া মহাপরিদপ্তর




Work Plan as per Contract Agreement (Ongoing Work)

Ministry/Division:		Ministry of Home Affairs/Security Services Division																		
Implementy Agency:		Directorate of Prisons and Public Works Department																		
Procuring Entity Name and Code:		Public Works Department, Narsingdi																		
Project/Program Name and Code:		Narsingdi District Jail Construction Project, Narsingdi																		
Package no:		Purta-1 (A)																		
Contractor Name:		Noorani Construction Ltd.																		
Duration of work (Contract period):		18 Months																		
Sl. No.	DPP Sl. No.	Description of procurement package as per RDPP	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22
1	1	বিচারাধীন বন্দী ব্যারাক ভবন ৬ তলা ভিত বিশিষ্ট ৬ তলা ভবন-০১																		
		বিচারাধীন বন্দী ব্যারাক ভবন ৬ তলা ভিত বিশিষ্ট ৬ তলা ভবন-০২																		
2	2	সাজাপ্রাপ্ত বন্দী ভবন ৬ তলা ভিত বিশিষ্ট ৬ তলা ভবন																		
3	3	মানাষক সমস্যায় আক্রান্ত বন্দী ব্যারাক ৪ তলা ভবন																		
4	4	পুরুষ শ্রেণাপ্রাপ্ত বন্দী ভবন ৪ তলা ভিত বিশিষ্ট ৪ তলা ভবন																		
5	5	কন্ডেম এবং অনরাপত্তা সেলসহ অন্যান্য ৫ তলা ভিত বিশিষ্ট ৫																		
6	8	পুরুষ ল্যাড্রন ১ তলা ভিত বাশপ্ত ১ তলা ভবন-০১																		
		পুরুষ ল্যাড্রন ১ তলা ভিত বাশপ্ত ১ তলা ভবন-০২																		
		পুরুষ ল্যাড্রন ১ তলা ভিত বাশপ্ত ১ তলা ভবন-০৩																		
7	9	গোসলস্থানা ১ তলা ভিত বাশপ্ত ভবন-০১																		
		গোসলস্থানা ১ তলা ভিত বাশপ্ত ভবন-০২																		
		গোসলস্থানা ১ তলা ভিত বাশপ্ত ভবন-০৩																		
8	13	ফ্লাওয়ার মিল																		
9	14	গ্রন্থাগার এবং মোটভেশন সেন্টার ৪ তলা ভিত বিশিষ্ট ২ তলা ভবন																		
10	16	ফাঁসির মঞ্চ																		
11	49	পোরামচার ওয়াল ১৫-০১ উচ্চতা বিশিষ্ট																		
12	50	সেগরিগেশন ওয়াল (পুরুষ)																		
13	51	সেগরিগেশন ওয়াল (পুরুষ অভ্যন্তর)																		
14	60	গৃহস্থালী বর্জ্য ব্যবস্থাপনা																		
15	63	বৃষ্টির পানি সংরক্ষন																		

মুহাম্মদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
খরাই মন্ত্রণালয়

	Planned/Target		Achieved		Achieved
	Achieved		Achieved		Achieved
	Achieved		Achieved		


 মোকিমুল আলম টৌখুরী
 প্রকল্প পরিচালক (উপসচিব)
 নরসিংদী জেলা কারাগার: নিম্নোক্ত রাস্তার
 কাছাকাছি অফিসঘর, সুরক্ষা সেবা বিভাগ
 খরাই মন্ত্রণালয়, ঢাকা।

Project Name: Re-construction of Jamalpur District Jail
Procurement Plan for the Fiscal Year 2021-2022

SL No	Name of the Components	Package No	Contact Price (In Lakh Taka)	Expected Expenditure (In Lakh Taka)	Expected Physical Progress (In Percentage)	Expected Financial Progress (In Percentage)
1	Administrative Building	Work- 2	572.38	200.00	45.00	34.94
2	Interview Block	Work- 2	410.64	50.00	40.00	12.18
3	Visitor's Waiting	Work- 2	67.67	35.00	60.00	51.72
4	Bachelor's Quarter	Work- 2	381.13	100.00	98.00	26.24
5	800 Sft (01 Nos)	Work- 2	642.42	150.00	98.00	23.35
6	650 Sft (02 Nos)	Work- 2	1297.90	300.00	75.00	23.11
7	Male Wardence Barrack	Work- 2	654.44	150.00	80.00	22.92
8	Food Godown	Work- 2	209.35	75.00	98.00	35.83
9	Fuel Store	Work- 2	62.46	30.00	99.00	48.03
10	Sub-Station Building	Work- 2	100.28	25.00	99.00	24.93
11	Pump House	Work- 2	23.00	20.00	99.00	86.96
12	Guard Room	Work- 2	34.40	25.00	100.00	72.67
13	Canteen	Work- 2	144.70	25.00	60.00	17.28
14	Watch Tower(04 Nos)	Work- 2	48.47	30.00	65.00	61.89
15	Multi-Purpose Building	Work- 2	272.01	50.00	75.00	18.38
16	B/W (5' Solid)	Work- 2	282.42	100.00	75.00	35.41
17	B/W (2'-6' Solid & 2'-6" Grill)	Work- 2	279.77	50.00	75.00	17.87
18	Computer-4 Nos,	Work- 3	6.00	6.00		100.00
19	Vehicle Purchase(1 Jeep for PD,2Motorcycl	Work-1	79.00	79.00		100.00
				1500.00		

[Handwritten Signature]


[Handwritten Signature]
আব্দুল শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
খরস্রী মন্ত্রণালয়

[Handwritten Signature]
(আব্দুল আহম্মদ)
এক্স পুরিচালক (উপসচিব)
জামালপুর জেলা কারাগার পুনঃ নির্মাণ প্রকল্প
করা অধিদপ্তর, সুরক্ষা সেবা বিভাগ
খরস্রী মন্ত্রণালয়, ঢাকা।

Project Name: Re-construction of Jamalpur District Jail
Procurement Plan for the Fiscal Year 2021-2022

SL No	Name of the Components	Package No	Contact Price (In Lakh Taka)	Expected Expenditure (In Lakh Taka)	Expected Physical Progress (In Percentage)	Expected Financial Progress (In Percentage)
1	Administrative Building	Work- 2	572.38	200.00	45.00	34.94
2	Interview Block	Work- 2	410.64	50.00	40.00	12.18
3	Visitor's Waiting	Work- 2	67.67	35.00	60.00	51.72
4	Bachelor's Quarter	Work- 2	381.13	100.00	98.00	26.24
5	800 Sft (01 Nos)	Work- 2	642.42	150.00	98.00	23.35
6	650 Sft (02 Nos)	Work- 2	1297.90	300.00	75.00	23.11
7	Male Wardence Barrack	Work- 2	654.44	150.00	80.00	22.92
8	Food Godown	Work- 2	209.35	75.00	98.00	35.83
9	Fuel Store	Work- 2	62.46	30.00	99.00	48.03
10	Sub-Station Building	Work- 2	100.28	25.00	99.00	24.93
11	Pump House	Work- 2	23.00	20.00	99.00	86.96
12	Guard Room	Work- 2	34.40	25.00	100.00	72.67
13	Canteen	Work- 2	144.70	25.00	60.00	17.28
14	Watch Tower(04 Nos)	Work- 2	48.47	30.00	65.00	61.89
15	Multi-Purpose Building	Work- 2	272.01	50.00	75.00	18.38
16	B/W (5' Solid)	Work- 2	282.42	100.00	75.00	35.41
17	B/W (2'-6' Solid & 2'-6" Grill)	Work- 2	279.77	50.00	75.00	17.87
18	Computer-4 Nos,	Work- 3	6.00	6.00		100.00
19	Vehicle Purchase(1 Jeep for PD,2Motorcycl	Work-1	79.00	79.00		100.00
				1500.00		


মুহাম্মদ শহিদ উল্লাহ
 উপসচিব
 সুরক্ষা সেবা বিভাগ
 স্বরাষ্ট্র মন্ত্রণালয়


(আব্দুল হামিদ)
 প্রকল্প পরিচালক (উপসচিব)
 জামালপুর জেলা কারাগার পুনঃ নির্মাণ প্রকল্প
 বঙ্গা অধিদপ্তর, সুরক্ষা সেবা বিভাগ
 স্বরাষ্ট্র মন্ত্রণালয়, ঢাকা।

Project Name: Re-construction of Jamalpur District Jail
Procurement Plan for the Fiscal Year 2021-2022

SL No	Name of the Components	Package No	Contact Price (In Lakh Taka)	Expected Expenditure (In Lakh Taka)	Expected Physical Progress (In Percentage)	Expected Financial Progress (In Percentage)
1	Administrative Building	Work-2	572.38	200.00	45.00	34.94
2	Interview Block	Work-2	410.64	50.00	40.00	12.18
3	Visitor's Waiting	Work-2	67.67	35.00	60.00	51.72
4	Bachelor's Quarter	Work-2	381.13	100.00	98.00	26.24
5	800 Sft (01 Nos)	Work-2	642.42	150.00	98.00	23.35
6	650 Sft (02 Nos)	Work-2	1297.90	300.00	75.00	23.11
7	Male Wardence Barrack	Work-2	654.44	150.00	80.00	22.92
8	Food Godown	Work-2	209.35	75.00	98.00	35.83
9	Fuel Store	Work-2	62.46	30.00	99.00	48.03
10	Sub-Station Building	Work-2	100.28	25.00	99.00	24.93
11	Pump House	Work-2	23.00	20.00	99.00	86.96
12	Guard Room	Work-2	34.40	25.00	100.00	72.67
13	Canteen	Work-2	144.70	25.00	60.00	17.28
14	Watch Tower(04 Nos)	Work-2	48.47	30.00	65.00	61.89
15	Multi-Purpose Building	Work-2	272.01	50.00	75.00	18.38
16	B/W (5' Solid)	Work-2	282.42	100.00	75.00	35.41
17	B/W (2'-6' Solid & 2'-6" Grill)	Work-2	279.77	50.00	75.00	17.87
18	Computer-4 Nos.	Work-3	6.00	6.00		100.00
19	Vehicle Purchase(1 Jeep for PD,2Motorcycl	Work-1	79.00	79.00		100.00
				1500.00		

M
মুহাম্মদ শহিদ উল্লাহ
উপসচিব
সুরক্ষা সেবা বিভাগ
বরগাড়া মহাপালয়

S
(আবুল কালাম আহম্মদ)
এক্স পরিচালক (উপসচিব)
জামালপুর জেল কারাগার সুনঃ নির্মাণ প্রকল্প
সুনঃ অধিদপ্তর, সুরক্ষা সেবা বিভাগ
বরগাড়া মহাপালয়, ঢাকা।