

ANNUAL PROCUREMENT PLAN
(GOODS RELATED TO GAS TRANSMISSION & DISTRIBUTION SYSTEM)
BUDGET: OPERATIONAL (TGTDPLC)
FY: 2026-2027

MATERIALS ENGINEERING & PLANNING DEPARTMENT
PLANNING DIVISION

TITAS GAS TRANSMISSION AND DISTRIBUTION PLC.
105, KAZI NAZRUL ISLAM AVENUE,
KARWAN BAZAR C/A,
DHAKA-1215

Easud
22/09/26

[Signature]
22/09/26

[Signature]
22/09/25

[Signature]
22/09/26

ANNUAL PROCUREMENT PLAN FOR FY: 2026-2027
(GOODS RELATED TO GAS TRANSMISSION & DISTRIBUTION SYSTEM)

Ministry/Division: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

Agency/Procuring Entity: Petrobangla/Titas Gas Transmission and Distribution PLC. (TGTDPLC)

Budget: Operational (TGTDPLC)

Package No.	Description of Procurement Package, GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR 01	Battery for EVC	Lot	2	OTM (NCT)	MD TGTDPLC	TGTDPLC	110.00	Planned Dates Planned Days	--- ---	29-Sep-26 0	27-Oct-26 28	26-Nov-26 30	26-Dec-26 30	2-Jan-27 7	30-Jan-27 28	— 123	31-Mar-27 60
GR 02	Cathodic Protection Material	Lot	1	OTM (NCT)	MD TGTDPLC	TGTDPLC	276.17	Planned Dates Planned Days	--- ---	3-Aug-26 0	31-Aug-26 28	5-Oct-26 35	4-Nov-26 30	11-Nov-26 7	9-Dec-26 28	— 128	7-Feb-27 60
GR 03	Leak Repair Clamp	Lot	1	LTM (National)	MD TGTDPLC	TGTDPLC	187.77	Planned Dates Planned Days	--- ---	30-Jul-26 0	27-Aug-26 28	26-Sep-26 30	26-Oct-26 30	2-Nov-26 7	30-Nov-26 28	— 123	29-Jan-27 60
GR 04	Line Pipe (DN 3/4" to DN 3")	Lot	1	DPM (National)	MD TGTDPLC	TGTDPLC	261.35	Planned Dates Planned Days	--- ---	29-Jul-26 0	26-Aug-26 28	25-Sep-26 30	30-Oct-26 35	6-Nov-26 7	4-Dec-26 28	— 128	2-Feb-27 60
GR 05	Line Pipe (DN 4" to DN 8")	Lot	1	DPM (National)	MD TGTDPLC	TGTDPLC	700.68	Planned Dates Planned Days	--- ---	17-Sep-26 0	15-Oct-26 28	19-Nov-26 35	19-Dec-26 30	26-Dec-26 7	23-Jan-27 28	— 128	24-Mar-27 60
GR 06	Material for Domestic Customer Service	Lot	1	OTM (NCT)	MD TGTDPLC	TGTDPLC	8.80	Planned Dates Planned Days	--- ---	19-Aug-26 0	16-Sep-26 28	21-Oct-26 35	20-Nov-26 30	27-Nov-26 7	25-Dec-26 28	— 128	23-Feb-27 60
GR 07	Meter Protector	Lot	1	OTM (NCT)	MD TGTDPLC	TGTDPLC	14.07	Planned Dates Planned Days	--- ---	28-Jul-26 0	25-Aug-26 28	4-Oct-26 40	8-Nov-26 35	15-Nov-26 7	13-Dec-26 28	— 138	27-Jan-27 45
GR 08	RMS Cabinet	Lot	2	OTM (NCT)	MD TGTDPLC	TGTDPLC	342.93	Planned Dates Planned Days	--- ---	12-Aug-26 0	9-Sep-26 28	19-Oct-26 40	23-Nov-26 35	30-Nov-26 7	28-Dec-26 28	— 138	26-Feb-27 60
GR 09	Sealing Material	Lot	2	OTM (NCT)	MD TGTDPLC	TGTDPLC	103.16	Planned Dates Planned Days	--- ---	17-Aug-26 0	14-Sep-26 28	24-Oct-26 40	28-Nov-26 35	5-Dec-26 7	2-Jan-27 28	— 138	3-Mar-27 60
GR 10	Security Paper Seal	Lot	2	DPM (National)	MD TGTDPLC	TGTDPLC	50.00	Planned Dates Planned Days	--- ---	19-Aug-26 0	16-Sep-26 28	26-Oct-26 40	30-Nov-26 35	7-Dec-26 7	4-Jan-27 28	— 138	5-Mar-27 60
GR 11	Valve Pit Cover	Lot	1	OTM (NCT)	MD TGTDPLC	TGTDPLC	288.87	Planned Dates Planned Days	--- ---	9-Sep-26 0	7-Oct-26 28	6-Nov-26 30	6-Dec-26 30	13-Dec-26 7	10-Jan-27 28	— 123	24-Feb-27 45
Total Value of Goods Procurement (National)=							2,343.80										

Ensd

(Signature)

(Signature)

(Signature)
201.9125

ANNUAL PROCUREMENT PLAN FOR FY: 2026-2027
(GOODS RELATED TO GAS TRANSMISSION & DISTRIBUTION SYSTEM)

Ministry/Division: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

Agency/Procuring Entity: Petrobangla/Titas Gas Transmission and Distribution PLC. (TGTDPLC)

Budget: Operational (TGTDPLC)

Package No.	Description of Procurement Package, GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR 12	Butt Welding Fitting & Accessories	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	350.95	Planned Dates Planned Days	--- ---	29-Oct-26 0	28-Nov-26 30	28-Dec-26 30	11-Feb-27 45	18-Feb-27 7	18-Mar-27 28	--- 140	16-Jun-27 90
GR 13	Calibration Tool & Equipment	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	101.75	Planned Dates Planned Days	--- ---	17-Sep-26 0	29-Oct-26 42	28-Nov-26 30	12-Jan-27 45	19-Jan-27 7	16-Feb-27 28	--- 152	16-Jun-27 120
GR 14	Diaphragm Meter	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	18.52	Planned Dates Planned Days	--- ---	22-Sep-26 0	3-Nov-26 42	8-Dec-26 35	22-Jan-27 45	29-Jan-27 7	26-Feb-27 28	--- 157	26-Jun-27 120
GR 15	Rotary Meter	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	780.34	Planned Dates Planned Days	--- ---	11-Aug-26 0	22-Sep-26 42	3-Nov-26 42	13-Dec-26 40	20-Dec-26 7	17-Jan-27 28	--- 159	17-May-27 120
GR 16	Turbine Meter with EVC & LF Sensor	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	656.61	Planned Dates Planned Days	--- ---	4-Oct-26 0	3-Nov-26 30	3-Dec-26 30	12-Jan-27 40	19-Jan-27 7	16-Feb-27 28	--- 135	17-May-27 90
GR 17	Turbine Meter with EVC and LF & HF Sensor	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	313.34	Planned Dates Planned Days	--- ---	6-Oct-26 0	5-Nov-26 30	5-Dec-26 30	14-Jan-27 40	21-Jan-27 7	18-Feb-27 28	--- 135	19-May-27 90
GR 18	Orifice Meter and Flow Computer	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	533.50	Planned Dates Planned Days	--- ---	16-Sep-26 0	28-Oct-26 42	27-Nov-26 30	11-Jan-27 45	18-Jan-27 7	15-Feb-27 28	--- 152	15-Jun-27 120
GR 19	Master Meter	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	177.70	Planned Dates Planned Days	--- ---	3-Nov-26 0	15-Dec-26 42	14-Jan-27 30	28-Feb-27 45	7-Mar-27 7	4-Apr-27 28	--- 152	2-Aug-27 120
GR 20	Different Types of Valves	Lot	2	OTM (ICT)	MD TGTDPLC	TGTDPLC	576.34	Planned Dates Planned Days	--- ---	7-Oct-26 0	18-Nov-26 42	23-Dec-26 35	27-Jan-27 35	3-Feb-27 7	3-Mar-27 28	--- 147	1-Jul-27 120
GR 21	Different Types of EVC	Lot	1	DPM (International)	MD TGTDPLC	TGTDPLC	110.00	Planned Dates Planned Days	--- ---	22-Oct-26 0	3-Dec-26 42	2-Jan-27 30	3-Mar-27 60	10-Mar-27 7	7-Apr-27 28	--- 167	5-Aug-27 120
GR 22	Gas Bag	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	24.43	Planned Dates Planned Days	--- ---	2-Nov-26 0	14-Dec-26 42	18-Jan-27 35	4-Mar-27 45	11-Mar-27 7	8-Apr-27 28	--- 157	6-Aug-27 120

Easud

[Signature]

[Signature]

[Signature]

ANNUAL PROCUREMENT PLAN FOR FY: 2026-2027
(GOODS RELATED TO GAS TRANSMISSION & DISTRIBUTION SYSTEM)

Ministry/Division: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

Agency/Procuring Entity: Petrobangla/Titas Gas Transmission and Distribution PLC. (TGTDPLC)

Budget: Operational (TGTDPLC)

Package No.	Description of Procurement Package, GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR 23	Instrumentation Material	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	46.90	Planned Dates	---	18-Aug-26	29-Sep-26	3-Nov-26	2-Jan-27	9-Jan-27	6-Feb-27	---	6-Jun-27
								Planned Days	---	0	42	35	60	7	28	172	120
GR 24	Insulating Material	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	91.10	Planned Dates	---	14-Sep-26	26-Oct-26	25-Nov-26	9-Jan-27	16-Jan-27	13-Feb-27	---	13-Jun-27
								Planned Days	---	0	42	30	45	7	28	152	120
GR 25	Seamless Pipe	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	269.25	Planned Dates	---	27-Oct-26	8-Dec-26	7-Jan-27	21-Feb-27	28-Feb-27	28-Mar-27	---	26-Jul-27
								Planned Days	---	0	42	30	45	7	28	152	120
GR 26	Odorant	Lot	2	OTM (ICT)	MD TGTDPLC	TGTDPLC	454.50	Planned Dates	---	11-Nov-26	23-Dec-26	22-Jan-27	8-Mar-27	15-Mar-27	12-Apr-27	---	10-Aug-27
								Planned Days	---	0	42	30	45	7	28	152	120
GR 27	Odorizer Unit & Accessories	Lot	2	OTM (ICT)	MD TGTDPLC	TGTDPLC	150.74	Planned Dates	---	12-Nov-26	24-Dec-26	23-Jan-27	24-Mar-27	31-Mar-27	28-Apr-27	---	26-Aug-27
								Planned Days	---	0	42	30	60	7	28	167	120
GR 28	Operational Machinery & Equipment	Lot	3	OTM (ICT)	MD TGTDPLC	TGTDPLC	277.20	Planned Dates	---	7-Oct-26	18-Nov-26	18-Dec-26	16-Feb-27	23-Feb-27	23-Mar-27	---	21-Jun-27
								Planned Days	---	0	42	30	60	7	28	167	90
GR 29	Different Types of Tool & Equipment	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	110.00	Planned Dates	---	1-Nov-26	13-Dec-26	12-Jan-27	13-Mar-27	20-Mar-27	17-Apr-27	---	16-Jul-27
								Planned Days	---	0	42	30	60	7	28	167	90
GR 30	Dry Gas Filter Separator	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	497.75	Planned Dates	---	14-Oct-26	25-Nov-26	25-Dec-26	23-Feb-27	2-Mar-27	30-Mar-27	---	28-Jun-27
								Planned Days	---	0	42	30	60	7	28	167	90
GR 31	Horizontal Two Stage Filter Separator	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	627.00	Planned Dates	---	18-Oct-26	29-Nov-26	29-Dec-26	27-Feb-27	6-Mar-27	3-Apr-27	---	2-Jul-27
								Planned Days	---	0	42	30	60	7	28	167	90
GR 32	Pressure, Temperature & Master Gauge	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	18.26	Planned Dates	---	18-Nov-26	30-Dec-26	29-Jan-27	30-Mar-27	6-Apr-27	4-May-27	---	2-Aug-27
								Planned Days	---	0	42	30	60	7	28	167	90

Easud

(Signature)

(Signature)

(Signature)

ANNUAL PROCUREMENT PLAN FOR FY: 2026-2027
(GOODS RELATED TO GAS TRANSMISSION & DISTRIBUTION SYSTEM)

Ministry/Division: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

Agency/Procuring Entity: Petrobangla/Titas Gas Transmission and Distribution PLC. (TGTDPLC)

Budget: Operational (TGTDPLC)

Package No.	Description of Procurement Package, GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR 33	Recorder, Pen & Chart	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	151.02	Planned Dates Planned Days	---	16-Sep-26 0	28-Oct-26 42	27-Nov-26 30	26-Jan-27 60	2-Feb-27 7	2-Mar-27 28	— 167	31-May-27 90
GR 34	Regulator (up to DN 2")	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	277.20	Planned Dates Planned Days	---	17-Sep-26 0	29-Oct-26 42	28-Nov-26 30	27-Jan-27 60	3-Feb-27 7	3-Mar-27 28	— 167	1-Jun-27 90
GR 35	Regulator (DN 3" and above)	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	312.58	Planned Dates Planned Days	---	14-Sep-26 0	26-Oct-26 42	25-Nov-26 30	24-Jan-27 60	31-Jan-27 7	28-Feb-27 28	— 167	29-May-27 90
GR 36	Slum Shut Valve	Lot	1	OTM (ICT)	MD TGTDPLC	TGTDPLC	64.08	Planned Dates Planned Days	---	16-Aug-26 0	27-Sep-26 42	27-Oct-26 30	26-Dec-26 60	2-Jan-27 7	30-Jan-27 28	— 167	30-Apr-27 90
GR 37	Spare Parts of Filter Separator	Lot	2	DPM (International)	MD TGTDPLC	TGTDPLC	311.65	Planned Dates Planned Days	---	20-Aug-26 0	1-Oct-26 42	31-Oct-26 30	30-Dec-26 60	6-Jan-27 7	3-Feb-27 28	— 167	4-May-27 90
GR 38	Spare Parts of Regulator	Lot	7	DPM (International)	MD TGTDPLC	TGTDPLC	562.98	Planned Dates Planned Days	---	6-Oct-26 0	17-Nov-26 42	17-Dec-26 30	15-Feb-27 60	22-Feb-27 7	22-Mar-27 28	— 167	20-Jun-27 90
GR 39	Tape	Lot	2	OTM (ICT)	MD TGTDPLC	TGTDPLC	616.30	Planned Dates Planned Days	---	15-Sep-26 0	27-Oct-26 42	26-Nov-26 30	25-Jan-27 60	1-Feb-27 7	1-Mar-27 28	— 167	30-May-27 90
GR 40	Spare Parts for Meter & EVC	Lot	1	DPM (International)	MD TGTDPLC	TGTDPLC	30.03	Planned Dates Planned Days	---	21-Sep-26 0	2-Nov-26 42	2-Dec-26 30	16-Jan-27 45	23-Jan-27 7	20-Feb-27 28	— 152	20-Jun-27 120
GR 41	Battery for Prepaid Gas Meter	Lot	3	DPM (International)	MD TGTDPLC	TGTDPLC	330.00	Planned Dates Planned Days	---	24-Sep-26 0	5-Nov-26 42	5-Dec-26 30	19-Jan-27 45	26-Jan-27 7	23-Feb-27 28	— 152	23-Jun-27 120
Total Value of Goods Procurement (International)=							8,842.01										
Total Value of Goods Procurement (National+International)=							11,185.80										

এসএন্ড
২৩/০৭/২৬
প্রকৌ. মো. মাসুদ মিয়া
সহকারী ব্যবস্থাপক (কারিগরি)
কোড: ০২৬৮৩ (এমসিপিএস)
ম্যাটেরিয়াল ইঞ্জিনিয়ারিং এন্ড প্রাইম ডিস্ট্রিবিউশন
ডিভিশন গ্যাস টি এন্ড ডি পিএলসি

২৩/০৭/২৬
প্রকৌ. মো. নূরুন্নাহার মোস্তফা কামাল
ব্যবস্থাপক (এমসিপিএস)
ম্যাটেরিয়াল ইঞ্জিনিয়ারিং এন্ড প্রাইম ডিস্ট্রিবিউশন
ডিভিশন গ্যাস টি এন্ড ডি পিএলসি

২৩/০৭/২৬
ড. প্রকৌ. মো. আনিছুর রহমান
উপমহাব্যবস্থাপক
ম্যাটেরিয়াল ইঞ্জিনিয়ারিং এন্ড প্রাইম ডিস্ট্রিবিউশন
ডিভিশন গ্যাস টি এন্ড ডি পিএলসি

২৩/০৭/২৬
প্রকৌ. সত্যজিৎ ঘোষ
মহাব্যবস্থাপক
পারিকল্পনা ডিভিশন
ডিভিশন গ্যাস টি এন্ড ডি পিএলসি