মাসিকভিত্তিক কর্মপরিকল্পনা ২০২৪-২০২৫

JICA ঋণ সহায়তায় চলমান প্রকল্পের নাম : Disaster Risk Management Enhancement Project (Component 2 & 3)
২০২৪-২০২৫ অর্থবছরে মোট বরাদ্দ : ১১১৫৩.০০ লক্ষ টাকা
জিওবি : ১৯১৪.০০ লক্ষ টাকা
প্রকল্প সাহায্য : ৯২৩৯.০০ লক্ষ টাকা

ক্র: নং	২০২৪-২০২৫ সনে বাস্তবায়িতব্য কর্মকান্ড	২০২৪-২০২৫ এর মাসভিত্তিক কর্মপরিকল্পনা											
		জুলাই ২০২৪	আগষ্ট ২০২৪	সেপ্টে: ২০২৪	অক্টো: ২০২৪	নভে: ২০২৪	ডিসে: ২০২৪	জানু: ২০২৫	ফেবু: ২০২৫	মার্চ ২০২৫	এপ্রিল ২০২৫	মে ২০২৫	জুন ২০২৫
০১	GD1(a) Stamp & Seals		→										
০২	GD1(b) Computer Consumables						→						
০৩	GD1(c) Advertising & Publicity			→									
০৪	GD1(d) Publication							→					
০৫	GD3 Water Transport											→	
০৬	GD3 Water Transport (Shallow water Rescue Boat)											→	
০৭	WD1 Other buildings and Infra-structures Rural Roads & Culverts, Irrigation & Drainage Structures Rehabilitation, Other Repair & Maintenance												
০৮	Service												

15-07-24
(আবদুল মান্নান)
সহকারী প্রকল্প পরিচালক

২৫/৭/২৪
(মোঃ মোস্তাফিজার রহমান)
উপ প্রকল্প পরিচালক

২৫/০৭/২৪
(মোঃ মুজিবুর রহমান)
প্রকল্প পরিচালক

২৫-৭-২৪
(রেজওয়ানুর রহমান)
মহাপরিচালক

ANNUAL PROCUREMENT PLAN

FY- 2024-25

Ministry/Division: Ministry of Disaster Management & Relief.
Agency: Department of Disaster Management (DDM)
Procuring Entity Name & Code: DG/PD/DDM
Project/Programme Name & Code: Disaster Risk Management Enhancement Project (Component 2&3) (224230800)

Taka in Lakh

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd.Cost in Lac Tk.	Time Code for Process	Not Used in GOODs	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for Completion of Contract	Comments
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD1	a) Stamp & Seals	Nos	2	RFQ/DPM	DG/PD	GoB	5.00	Planned Dates	N/A	05 Aug, 24	11 Aug, 24	11 Aug, 24	13 Aug, 24	13 Aug, 24	14 Aug, 24	10 Days	Aug, 24	
								Planned Days	N/A	0	7	0	2	0	1		10 Days	
	b) Computer Consumables	Nos	1	RFQ/DPM	DG/PD	GoB	2.00	Planned Dates	N/A	02 Dec, 24	08 Dec, 24	08 Dec, 24	10 Dec, 24	10 Dec, 24	11 Dec, 24	10 Days	Dec, 24	
								Planned Days	N/A	0	7	0	2	0	1		10 Days	
	c) Advertising & Publicity	LS	1	DPM	DG/PD	GoB	5.00	Planned Dates	N/A	02 Sep, 24	08 Sep, 24	08 Sep, 24	10 Sep, 24	10 Sep, 24	11 Sep, 24	10 Days	Sep, 24	
								Planned Days	N/A	0	7	0	2	0	1		10 Days	
	d) Publication	LS	1	RFQ/DPM	DG/PD	GoB	5.00	Planned Dates	N/A	06 Jan, 25	12 Jan, 25	12 Jan, 25	14 Jan, 25	14 Jan, 25	15 Jan, 25	10 Days	Jan, 25	
								Planned Days	N/A	0	7	0	2	0	1		10 Days	
GD3	Water Transport	Nos	12	OSTETM	DG	JICA (GoB)	2436.00	Planned Dates	N/A	27 June, 24	24 July, 24	13 Aug, 24	13 Aug, 24	26 Aug, 24	22 Sep, 24	91 Days	May, 25	
								Planned Days	N/A	0	28	21	0	14	28		240 Days	
GD3	Water Transport (Shallow water Rescue Boat)	Nos	43	OSTETM	DG	JICA (GoB)	3450.00	Planned Dates	N/A	01 Jan, 25	28 Jan, 25	17 Feb, 25	17 Feb, 25	2 Mar, 25	29 Mar, 25	91 Days	Nov, 25	Subject to DPP Revision
								Planned Days	N/A	0	28	21	0	14	28		240 Days	
Total Value of Goods Procurement							5903.00											

রেজওয়ানুল রহমান
মহাপরিচালক
দুর্যোগ ব্যবস্থাপনা অধিদপ্তর
দুর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয়

Package No	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd.Cost in Lac Tk.	Time Code for Process	Not Used in GOODs	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for Completion of Contract	Comments
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WD1	Rural Roads	Nos	02 Packages	OTM	DG	JICA & GoB	668.00	Planned Dates	N/A	16 May, 24	06 Jun, 24	26 Jun, 24	-	09 Jul, 24	5 Aug, 24		APR, 25	DPP is subject to Revision
								Planned Days	N/A	0	21	21	-	14	28	84 Days	240 Days	
		Nos	03 Packages	OTM	DG	JICA & GoB	900.00	Planned Dates	N/A	01 JAN, 25	21 JAN, 25	10 FEB, 25	-	23 FEB, 25	28 MAR, 25		NOV, 25	
								Planned Days	N/A	0	21	21	-	14	28	84 Days	240 Days	
Total Value of Works Procurement							1568.00											
Total Value of Goods + Work Procurement							7471.00											

(মোঃ মুজিবুর রহমান)
যুগ্মসচিব
প্রকল্প পরিচালক

(রেজওয়ানুর রহমান)
মহাপরিচালক