ANNUAL PROCUREMENT PLAN

Ministry : Ministry of Posts, Telecommunications and Information Technology
Division Posts and Telecommunications Department (PTD)
Agency : Teletalk Bangladesh Limited
Procuring Entity Name and Code Managing Director, Mr. Nurul Mabud Chowdhury

Budget : Teletalk Own Fund
Financial Year : 2026-2027

Package No	Description of Procurement Items GOODS	Unit	Qty	Procurement Method	Approving Authority	Source of Funds	Estimated Cost in lakh Tk.	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-1	Supply, Delivery and Commissioning of Lithium ion Battery for Core Site of Cumilla (SO, CTG)	pcs	15	OTM(NCT)	MD	Own	14.50	Planned Date		15-Jul-26	25-Jul-26	29-Aug-26	12-Sep-26	15-Sep-26	29-Sep-26		29-Oct-26
								Days			10	35	14	3	14	76	30
								Actual Dates									
GD-2	Supply, Delivery and Installation of Lithium-ion Battery for core site and Lithium-ion Battery and Rectifier for different site under Chittagong Zone (SO, CTG)	pcs	21	OTM(NCT)	MD	Own	37.99	Planned Date		20-Jul-26	30-Jul-26	3-Sep-26	17-Sep-26	20-Sep-26	11-Oct-26		10-Nov-26
								Days		0	10	35	14	3	21	83	30
								Actual Dates									
GD-3	Supply and Delivery of Portable Generator for Cox`s Bazar (SO, CTG)	pcs	4	RFQ (NCT)	MD	Own	4.96	Planned Date		4-Aug-26	11-Aug-26	12-Aug-26	19-Aug-26	20-Aug-26	21-Aug-26		5-Sep-26
								Days		0	7	1	7	1	1	17	15
								Actual Dates									
GD-4	Procurement of Server for Digital Services Department for Recruitment Services (Re-Tender) (Digital Services)	nos	2	OTM(NCT)	MD	Own	63.00	Planned Date		15-Aug-26	25-Aug-26	29-Sep-26	13-Oct-26	16-Oct-26	30-Oct-26		29-Dec-26
								Days		0	10	35	14	3	14	76	60
								Actual Dates									
GD-5	Procurement of End-to-End POS Solution (Software and Terminal Hardware) for Teletalk Bangladesh Limited (Sales and Marketing)	pcs	5	OTM(NCT)	MD	Own	19.26	Planned Date		13-Aug-26	23-Aug-26	27-Sep-26	11-Oct-26	14-Oct-26	28-Oct-26		27-Nov-26
								Days		0	10	35	14	3	14	76	30
								Actual Dates									

07-07-26

Nurul Oaselin
Deputy Manager
(Procurement)
Teletalk Bangladesh Limited

7/7/26

Ferdaus Ahammad
Manager
Procurement
Teletalk Bangladesh Limited

07/07/26

Md. Ashrafuzzaman
Additional General Manager
Procurement
Teletalk Bangladesh Ltd.

7/7/26

নুরুল মাবুদ চৌধুরী
ব্যবস্থাপনা পরিচালক

Package No	Description of Procurement Items GOODS	Unit	Qty	Procurement Method	Approving Authority	Source of Funds	Estimated Cost in lakh Tk.	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-6	Supply, Delivery and Integration of Build-to-suite, Street Solution and IBS (P&I)	pcs	260	OTM(NCT)	BoD	Own	1,980.00	Planned Date		15-Oct-26	25-Oct-26	29-Nov-26	13-Dec-26	16-Dec-26	30-Dec-26		28-Jun-27
								Days		0	10	35	14	3	14	76	180
								Actual Dates									
GD-7	Expansion of Teletalk's 4G Mobile Broadband Network up to Union (P&I)	lot	1	LTM(ICT)	CCGP	Own	198,550.17	Planned Date		1-Nov-26	13-Dec-26	7-Feb-27	28-Feb-27	3-Mar-27	31-Mar-27		30-Mar-29
								Days		0	42	56	21	3	28	150	730
								Actual Dates									
GD-8	Procurement, installation, and commissioning of 4G equipment at 105 existing BTS sites to expand Teletalk's network coverage and improve service quality in the 700 MHz band (P&I)	nos	105	DPM (ICT)	MD	Own	774.90	Planned Date		1-Oct-26	12-Nov-26	24-Dec-26	14-Jan-27	17-Jan-27	14-Feb-27		13-Aug-27
								Days		0	42	42	21	3	28	136	180
								Actual Dates									
GD-09	Procurement, installation, and commissioning of 4G equipment at 25 existing BTS sites to expand Teletalk's network coverage and improve service quality in the 700 MHz band (P&I)	nos	25	DPM (ICT)	MD	Own	184.50	Planned Date		1-Oct-26	12-Nov-26	24-Dec-26	14-Jan-27	17-Jan-27	14-Feb-27		13-Aug-27
								Days		0	42	42	21	3	28	136	180
								Actual Dates									
				Total Amount			201,629.28										

০৯-০৭-২৫
Nurul Oaselin
Deputy Manager
(Procurement)
Teletalk Bangladesh Limited

৯/৭/২৫
Ferdaus Ahammad
Manager
Procurement
Teletalk Bangladesh Limited

০৯/০৭/২৫
Md. Ashrafuzzaman
Additional General Manager
Procurement
Teletalk Bangladesh Ltd.

১০/০৭/২৫
নূরুল আবদ চৌধুরী
ব্যবস্থাপনা পরিচালক

ANNUAL PROCUREMENT PLAN

Ministry : Ministry of Posts, Telecommunications and Information Technology

Budget : Teletalk Own Fund

Division : Posts and Telecommunications Department (PTD)

Agency : Teletalk Bangladesh Limited

Financial Year : 2026-2027

Procuring Entity Name and Code : Managing Director, Mr. Nurul Mabud Chowdhury

Package No	Description of Procurement Package Physical Services	Unit	Qty	Procurement Method	Approving Authority	Source of Funds	Estimated Cost in lakh Tk.	Time Code for Process	Advertise EOI	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PS-1	Procurement of International Roaming Service	Lot	1	OTM(ICT)	MD	Own	45.00	Planned Date		15-Jan-27	4-Feb-27	14-Feb-27	16-Mar-27	23-Mar-27	6-Apr-27		
								Planned Days		0	14	35	14	3	14		60
								Actual Days									
PS-2	Procurement of Office Shifting Services	Lot	1	OTM(ICT)	BoD	Own	2000.00	Planned Date		15-Feb-27	7-Mar-27	17-Mar-27	16-Apr-27	23-Apr-27	7-May-27		
								Planned Days		0	21	35	14	3	14		60
								Actual Days									
			Total Amount				2045.00										

02-07-26
Nurul Oaselin
Deputy Manager
(Procurement)
Teletalk Bangladesh Limited

2/7/26
Ferdaus Ahammad
Manager
Procurement
Teletalk Bangladesh Limited

02/07/26
Md. Ashrafuzzaman
Additional General Manager
Procurement
Teletalk Bangladesh Ltd.

নুরুল মাবুদ চৌধুরী
ব্যবস্থাপনা পরিচালক

Advance Annual Procurement Plan (Goods Procurement)

Ministry/Division : Ministry of Post and Telecommunication
Agency : Teletalk Bangladesh Limited
Procuring Entity, Name & Code : A. M. Akhtarul Islam, Project Director
Project/Programme Name & Code : Expansion of Teletalk's network up to rural areas and Network readiness for 5G Services

Budget : Development
Financial Year : 2026-2027

Package No	Description of Procurement Package **GOODS**	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD-15	Supply, installation and integration of ATN Router (1000 Pcs)	Lot	1	OTM (ICT)	PD	GoB	908.35	Planned Date	16-Aug-26	27-Sep-26	25-Oct-26	1-Nov-26	-	-	-	-
								Days	0	42	28	7	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-19	Supply, installation and integration of Equipment for 700MHz (Zone-1)	Lot	1	DPM (ICT)	Hope	GoB	1,967.65	Planned Date	17-Aug-26	28-Sep-26	2-Nov-26	16-Nov-26	-	-	-	-
								Days	0	42	35	14	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-22	Supply, installation and integration of Equipment for 700MHz (Zone-2)	Lot	1	DPM (ICT)	Ministry	GoB	5,902.95	Planned Date	18-Aug-26	29-Sep-26	10-Nov-26	15-Dec-26	-	-	-	-
								Days	0	42	42	35	-	-	-	-
								Actual Days		-	-	-	-	-	-	-
GD-23	Supply, installation and integration of telecom, electrical and other accessories (Gazipur)	Lot	1	RFQ (NCT)	PD	GoB	7.90	Planned Date	9-Sep-26	16-Sep-26	16-Sep-26	19-Sep-26	-	-	-	-
								Days	0	7	-	3.00	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-24	Supply, installation and integration of Telecom, electrical and other accessories	Lot	1	DPM (NCT)	PD	GoB	297.00	Planned Date	2-Sep-26	16-Sep-26	14-Oct-26	21-Oct-26	-	-	-	-
								Days	0	14	28	7	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-25	Procurement of office Equipments	Lot	1	RFQ (NCT)	PD	GoB	4.92	Planned Date	10-Sep-26	17-Sep-26	17-Sep-26	20-Sep-26	-	-	-	-
								Days	0	7	-	3.00	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-26	টেলিকম যন্ত্রপাতি কনফিগারেন্স সম্পর্কিত কম্পিউটার সরবরাহ	Lot	1	OTM (NCT)	PD	GoB	10.80	Planned Date	6-Sep-26	20-Sep-26	18-Oct-26	25-Oct-26	-	-	-	-
								Days	0	14	28	7	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-31	Supply, installation and integration of telecom, electrical and other accessories (Karail)	Lot	1	RFQ (NCT)	PD	GoB	7.90	Planned Date	14-Sep-26	21-Sep-26	21-Sep-26	24-Sep-26	-	-	-	-
								Days	0	7	-	3.00	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-33	Supply, installation and integration of Battery & Rectifier for Share and IBS sites (Northern Zone) (Rectifer-960 set; Battery- 2918 Pcs)	Lot	3	OTM (ICT)	Ministry	GoB	6,528.00	Planned Date	20-Aug-26	1-Oct-26	12-Nov-26	17-Dec-26	-	-	-	-
								Days	0	42	42	35	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-34	Supply, installation and integration of Battery & Rectifier for Share and IBS sites (Southern Zone) (Rectifer-1040 set; Battery- 3162 Pcs)	Lot	3	OTM (ICT)	Ministry	GoB	7,072.00	Planned Date	23-Aug-26	4-Oct-26	15-Nov-26	20-Dec-26	-	-	-	-
								Days	0	42	42	35	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-35	Supply, installation and integration of Geolocation System (Zone-A)	Lot	2	DPM (ICT)	PD	GoB	216.97	Planned Date	25-Aug-26	6-Oct-26	3-Nov-26	10-Nov-26	-	-	-	-
								Days	0	42	28	7	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-46	Supply, installation and integration of Geolocation System (Zone-B)	Lot	2	DPM (ICT)	PD	GoB	491.00	Planned Date	27-Aug-26	8-Oct-26	5-Nov-26	12-Nov-26	-	-	-	-
								Days	0	42	28	7	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-

29.06.26
Sujash Chakma
Deputy Manager
Rural Network Expansion Project

29/6/2026
Md. Mustofa Ali
Assistant Project Director
Rural Network Expansion Project

29/06/2026
Mohammad Razaul Karim Rizvi
Deputy Project Director - 1
Rural Network Expansion Project

29.6.26
A. M. Akhtarul Islam
Project Director
Rural Network Expansion Project

29/07/26
Nurul Mabud Chowdhury
Managing Director
Teletalk Bangladesh Limited

Ministry/Division : Ministry of Post and Telecommunication
Agency : Teletalk Bangladesh Limited
Procuring Entity, Name & Code : A. M. Akhtarul Islam, Project Director
Project/Programme Name & Code : Expansion of Teletalk's network up to rural areas and Network readiness for 5G Services

Budget : Development
Financial Year : 2026-2027

Package No	Description of Procurement Package **GOODS**	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD-50	Supply of Office Stationary and Entertainment Content (Part-1)	Lot	1	RFQ (NCT)	PD	GoB	7.92	Planned Date	7-Oct-26	14-Oct-26	14-Oct-26	17-Oct-26	-	-	-	-
								Days	0	7	-	3.00	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-51	Supply of Office Stationary and Entertainment Content (Part-2)	Lot	1	RFQ (NCT)	PD	GoB	7.95	Planned Date	26-Oct-26	2-Nov-26	2-Nov-26	5-Nov-26	-	-	-	-
								Days	0	7	-	3.00	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-52	Supply, installation and integration of telecom, electrical and other accessories (Agrabad)	Lot	1	RFQ (NCT)	PD	GoB	7.90	Planned Date	5-Nov-26	12-Nov-26	12-Nov-26	15-Nov-26	-	-	-	-
								Days	0	7	-	3.00	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-53	Supply, installation and integration of telecom, electrical and other accessories (Ramna)	Lot	1	RFQ (NCT)	PD	GoB	7.90	Planned Date	9-Nov-26	16-Nov-26	16-Nov-26	19-Nov-26	-	-	-	-
								Days	0	7	-	3.00	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
GD-54	Supply, installation and integration of telecom, electrical and other accessories (Bogra)	Lot	1	RFQ (NCT)	PD	GoB	7.92	Planned Date	18-Oct-26	25-Oct-26	25-Oct-26	28-Oct-26	-	-	-	-
								Days	0	7	-	3.00	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
	Total Value of Goods Procurement						**23,455.03**									

29.06.26
Sujash Chakma
Deputy Manager
Rural Network Expansion Project

29/06/2026
Md. Mustofa Ali
Assistant Project Director
Rural Network Expansion Project

29/06/2026
Mohammad Razaul Karim Rizvi
Deputy Project Director - 1
Rural Network Expansion Project

29.6.26
A. M. Akhtarul Islam
Project Director
Rural Network Expansion Project

29/6/26
Nurul Mabud Chowdhury
Managing Director
Teletalk Bangladesh Limited

Advance Annual Procurement Plan (Services Procurement)

Ministry/Division : Ministry of Post and Telecommunication
Agency : Teletalk Bangladesh Limited
Procuring Entity, Name & Code : A. M. Akhtarul Islam, Project Director
Project/Programme Name & Code : Expansion of Teletalk's network up to rural areas and Network readiness for 5G Services

Budget : Development
Financial Year : 2026-2027

Package No	Description of Procurement Package SERVICES	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
SP-2	Store/warehouse এর ভাড়া	Lot	5	OTM (NCT)	Ministry	GoB	600.00	Planned Date	16-Aug-26	6-Sep-26	18-Oct-26	22-Nov-26	-	-	-	-
								Days	0	21	42	35	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
SPN-7	Backbone Network Connectivity	Lot	2	LTM (NCT)	PD	GoB	282.00	Planned Date	20-Aug-26	3-Sep-26	1-Oct-26	8-Oct-26	-	-	-	-
								Days	0	14	28	7	-	-	-	-
								Actual Days		-	-	-	-	-	-	-
SPN-8	এন টি টি এন অপারেটর হতে ট্রান্সমিশন ব্যন্ডউইডথ সেবা (IBS and নতুন সাইট সংযোগ প্রদান)	Lot	1	LTM (NCT)	Ministry	GoB	696.00	Planned Date	23-Aug-26	13-Sep-26	25-Oct-26	29-Nov-26	-	-	-	-
								Days	0	21	42	35	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
SPN-9	স্ট্রিট সল্যুউশন এর জন্য সাইট অবকাঠামো শেয়ারিং ভাড়া (১০০ সাইট)	Lot	1	LTM (NCT)	PD	GoB	300.00	Planned Date	27-Aug-26	10-Sep-26	8-Oct-26	15-Oct-26	-	-	-	-
								Days	0	14	28	7	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
SPN-12	IBS এর জন্য সাইট অবকাঠামো শেয়ারিং ভাড়া (২০০ সাইট)	Lot	3	LTM (NCT)	Ministry	GoB	1,680.00	Planned Date	30-Aug-26	20-Sep-26	1-Nov-26	6-Dec-26	-	-	-	-
								Days	0	21	42	35	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
SPN-13	Renting of Server/Storage infrastructure from the National Data Center	Lot	1	LTM (NCT)	Ministry	GoB	700.00	Planned Date	31-Aug-26	21-Sep-26	2-Nov-26	7-Dec-26	-	-	-	-
								Days	0	21	42	35	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
	Total Value of Services Procurement						**4,258.00**									

29.06.26
Sujash Chakma
Deputy Manager
Rural Network Expansion Project

29/06/2026
Md. Mustofa Ali
Assistant Project Director
Rural Network Expansion Project

29/06/2026
Mohammad Razaul Karim Rizvi
Deputy Project Director - 1
Rural Network Expansion Project

29.6.26
A. M. Akhtarul Islam
Project Director
Rural Network Expansion Project

29/6/26
Nurul Mabud Chowdhury
Managing Director
Teletalk Bangladesh Limited

Advance Annual Procurement Plan (Works Procurement)

Ministry/Division : Ministry of Post and Telecommunication
Agency : Teletalk Bangladesh Limited
Procuring Entity, Name & Code : A. M. Akhtarul Islam, Project Director
Project/Programme Name & Code : Expansion of Teletalk's network up to rural areas and Network readiness for 5G Services

Budget : Development
Financial Year : 2026-2027

Package No	Description of Procurement Package **WORKS**	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WP-11	ibs সাইটসমূহে Commercial Power connection গ্রাইন্ডিং, এমডিবি ও ফ্যায়ার ফাইটিং সিস্টেম স্থাপন (100 সাইট)	Lot	1	OTM (NCT)	PD	GoB	300.00	Planned Date	19-Aug-26	2-Sep-26	30-Sep-26	7-Oct-26	-	-	-	-
								Days	0	14	28	7	-	-	-	-
								Actual Days	-	-	-	-	-	-	-	-
	Total Value of Works Procurement						**300.00**									

29.06.26
Sujash Chakma
Deputy Manager
Rural Network Expansion Project

29/06/2026
Md. Mustofa Ali
Assistant Project Director
Rural Network Expansion Project

29/06/2026
Mohammad Razaul Karim
Deputy Project Director - 1
Rural Network Expansion Project

29.6.26
A. M. Akhtarul Islam
Project Director
Rural Network Expansion Project

29/6/26
Nurul Mabud Chowdhury
Managing Director
Teletalk Bangladesh Limited

Annual Procurement Plan (Goods Procurement)

Ministry/Division : Ministry of Post and Telecommunication
Agency : Teletalk Bangladesh Limited
Procuring Entity, Name & Code : A. M. Akhtarul Islam, Project Director
Project/Programme Name & Code : Expansion of Teletalk's network up to rural areas and Network readiness for 5G Services

Budget : Development
Financial Year : 2026-2027

Package No	Description of Procurement Package **GOODS**	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD-48	Developlment of Planning Tools	Lot	1	OTM (NCT)	PD	GoB	50.00	Planned Date	1-Jul-26	21-Jul-26	18-Aug-26	25-Aug-26	28-Aug-26	11-Sep-26	-	-
								Days	0	20	28	7	3	14	72	-
								Actual Days	-	-	-	-	-	-	-	-
	Total Value of Goods Procurement						**50.00**									

29.06.26
Sujash Chakma
Deputy Manager
Rural Network Expansion Project

29/06/2026
Md. Mustofa Ali
Assistant Project Director
Rural Network Expansion Project

29/06/2026
Mohammad Razaul Karim Rizvi
Deputy Project Director - 1
Rural Network Expansion Project

29.6.26
A. M. Akhtarul Islam
Project Director
Rural Network Expansion Project

Nurul Mabud Chowdhury
Managing Director
Teletalk Bangladesh Limited

Annual Procurement Plan (Works Procurement)

Ministry/Division : Ministry of Post and Telecommunication
Agency : Teletalk Bangladesh Limited
Procuring Entity, Name & Code : A. M. Akhtarul Islam, Project Director
Project/Programme Name & Code : Expansion of Teletalk's network up to rural areas and Network readiness for 5G Services

Budget : Development
Financial Year : 2026-2027

Package No	Description of Procurement Package **WORKS**	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WP-2	Relocation of MW, BTS Sites, and Others	Lot	3	OTM (NCT)	PD	GoB	505.17	Planned Date	30-Jul-26	20-Aug-26	17-Sep-26	24-Sep-26	27-Sep-26	18-Oct-26	-	-
								Days	0	21	28	7	3	21	80	-
								Actual Days	-	-	-	-	-	-	-	-
WP-12	বিটিএস/ট্রান্সমিশন হাব সাইট কক্ষ, বিটিএস পুল/টাওয়ার ডিজাইন, সার্ভে, সরবরাহ ও স্থাপন (২য় পর্যায় ২০০ সাইট)	Lot	2	OTM (NCT)	Ministry	GoB	5,370.41	Planned Date	13-Aug-26	10-Sep-26	22-Oct-26	26-Nov-26	29-Nov-26	27-Dec-26	-	-
								Days	0	28	42	35	3	28	136	-
								Actual Days	-	-	-	-	-	-	-	-
WP-13	বিটিএস সাইটসমূহে বাণিজ্যিক বিদ্যুৎ সংযোগ স্থাপন (২য় পর্যায় ২০০ সাইট)	Lot	2	OTM (NCT)	PD	GoB	400.00	Planned Date	20-Jul-26	3-Aug-26	31-Aug-26	7-Sep-26	10-Sep-26	24-Sep-26	-	-
								Days	0	14	28	7	3	14	66	-
								Actual Days	-	-	-	-	-	-	-	-
	Total Value of Works Procurement						**6,275.58**									

29.06.26
Sujash Chakma
Deputy Manager
Rural Network Expansion Project

29/06/2026
Md. Mustofa Ali
Assistant Project Director
Rural Network Expansion Project

29/06/2026
Mohammad Razaul Karim Rizvi
Deputy Project Director - 1
Rural Network Expansion Project

29.06.26
A. M. Akhtarul Islam
Project Director
Rural Network Expansion Project

29/06/26
Nurul Mabud Chowdhury
Managing Director
Teletalk Bangladesh Limited

বার্ষিক ক্রয় পরিকল্পনা (পণ্য)

মন্ত্রণালয়/বিভাগ : ডাক, টেলিযোগাযোগ ও তথ্যপ্রযুক্তি মন্ত্রণালয়/ডাক ও
সংস্থা : টেলিটক বাংলাদেশ লিমিটেড
ক্রয়কারী এনটিটির নাম ও কোড : প্রকল্প পরিচালক, সালেহ মো: ফজলে রাব্বী
প্রকল্প/কার্যক্রমের নাম ও কোড : Installation of Fixed Generators for Mobile Network Operators to Ensure Emergency Power Supply for Disaster Management (FGDM)
: দুর্যোগকালীন জরুরি বিদ্যুৎ সরবরাহ নিশ্চিতকরণে মোবাইল নেটওয়ার্ক অপারেটরদের জন্য স্থায়ী জেনারেটর স্থাপন (FGDM)

বাজেটঃ : উন্নয়ন
অর্থ-বছরঃ : ২০২৬-২৭

প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা পণ্য	একক	পরিমাণ	ক্রয় পদ্ধতি এবং ধরণ	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লক্ষ টাকা)	প্রক্রিয়াকরন সময় কোড	পণ্য ক্রয়ের ক্ষেত্রে প্রযোয্য নয়	দরপত্র আহবান/ বিজ্ঞাপন	দরপত্র উন্মুক্তকরন	দরপত্র মূল্যায়ন	ক্রয়প্রস্তাব অনুমোদন	NOA জারিকরন	চুক্তি স্বাক্ষর	চুক্তি স্বাক্ষর করতে মোট সময়	চুক্তি সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২	১৩	১৪	১৫	১৬	১৭	১৮
জিডি-১	জেনারেটর সরবরাহ ও অন্যান্য সরঞ্জামাদি সরবরাহ ও স্থাপন (রিমোট মনিটরিং সুবিধা সম্বলিত)	লট	৪	উন্মুক্ত (আভ্যন্তরীণ)	সিসিজিপি/ মন্ত্রীপরিষদ ক্রয় কমিটি	সামাজিক দায়বদ্ধতা তহবিল	৪১,০০০.০০	পরিকল্পিত তারিখ		২৬/০৯/২০২৬	২৪/১০/২০২৬	০৫/১২/২০২৬	০৪/০২/২০২৭	০৭/০২/২০২৭	০৭/০৩/২০২৭		৩১/১২/২০২৭
								পরিকল্পিত দিন		০	২৮	৪২	৬১	৩	২৮	১৬২	২৯৯
								বাস্তব তারিখ									
জিডি-২	অফিস ইক্যুইপমেন্ট (ফটোকপি, প্রিন্টার, স্ক্যানার এবং ইত্যাদি) সংগ্রহ	লট	১	কোটেশন	প্রকল্প পরিচালক	সামাজিক দায়বদ্ধতা তহবিল	৪.৯০	পরিকল্পিত তারিখ		২০/০৮/২০২৬	২৭/০৮/২০২৬	২৮/০৮/২০২৬	৩১/০৮/২০২৬	০২/০৯/২০২৬	০৫/০৯/২০২৬		১২/০৯/২০২৬
								পরিকল্পিত দিন		০	৭	১	৩	২	৩	১৬	১০
								বাস্তব তারিখ									
জিডি-৩	প্রকল্প কার্যালয়ের আসবাবপত্র সরবরাহ	লট	১	কোটেশন	প্রকল্প পরিচালক	সামাজিক দায়বদ্ধতা তহবিল	৪.৯৬	পরিকল্পিত তারিখ		২০/০৮/২০২৬	২৭/০৮/২০২৬	২৮/০৮/২০২৬	৩১/০৮/২০২৬	০২/০৯/২০২৬	০৫/০৯/২০২৬		১২/০৯/২০২৬
								পরিকল্পিত দিন		০	৭	১	৩	২	৩	১৬	১০
								বাস্তব তারিখ									
	ক্রয়কৃত পণ্যের মোট মূল্য						৪১,০০৯.৮৬										

S.M. Mahmudul Haque
Manager,
FGDM Project
Teletalk Bangladesh Limited

Md. Suhrawardy
Assistant Project Director,
FGDM Project
Teletalk Bangladesh Limited

Md. Rafiqul Islam
Deputy Project Director-2,
FGDM Project
Teletalk Bangladesh Limited

S.M. Luthfullahil Mozid
Deputy Project Director-1,
FGDM Project
Teletalk Bangladesh Limited

Saleh Md. Fazle Rabbi
Project Director,
FGDM Project
Teletalk Bangladesh Limited

নুরুল মাবুদ চৌধুরী
ব্যবস্থাপনা পরিচালক

বার্ষিক ক্রয় পরিকল্পনা (সেবা)

মন্ত্রণালয়/বিভাগ : ডাক, টেলিযোগাযোগ ও তথ্যপ্রযুক্তি মন্ত্রণালয়/ডাক ও

সংস্থা : টেলিটক বাংলাদেশ লিমিটেড

ক্রয়কারী এনটিটির নাম ও কোড : প্রকল্প পরিচালক, সালেহ মো: ফজলে রাব্বী

বাজেটঃ : উন্নয়ন

প্রকল্প/কার্যক্রমের নাম ও কোড : Installation of Fixed Generators for Mobile Network Operators to Ensure Emergency Power Supply for Disaster Management (FGDM)

: দুর্যোগকালীন জরুরি বিদ্যুৎ সরবরাহ নিশ্চিতকরণে মোবাইল নেটওয়ার্ক অপারেটরদের জন্য স্থায়ী জেনারেটর স্থাপন (FGDM)

অর্থ-বছরঃ : ২০২৬-২৭

প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা ভৌত সেবা	একক	পরিমাণ	ক্রয় পদ্ধতি এবং ধরণ	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লক্ষ টাকা)	প্রক্রিয়াকরন সময় কোড	পণ্য ক্রয়ের ক্ষেত্রে প্রযোয্য নয়	দরপত্র আহবান/ বিজ্ঞাপন	দরপত্র উন্মুক্তকরন	দরপত্র মূল্যায়ন	ক্রয়প্রস্তাব অনুমোদন	NOA জারিকরন	চুক্তি স্বাক্ষর	চুক্তি স্বাক্ষর করতে মোট সময়	চুক্তি সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২	১৩	১৪	১৫	১৬	১৭	১৮
পিএস-১	প্রকল্প কার্যালয় ও প্রকল্প সম্পর্কিত অফিস ভাড়া	লট	১	উন্মুক্ত (আভ্যন্তরীণ)	প্রকল্প পরিচালক	সামাজিক দায়বদ্ধ তহবিল	১৫৬.০০	পরিকল্পিত তারিখ	প্রযোজ্য নয়	২০/০৮/২০২৬	০৩/০৯/২০২৬	১৭/০৯/২০২৬	২৪/০৯/২০২৬	২৭/০৯/২০২৬	১১/১০/২০২৬		৩১/১২/২০২৭
								পরিকল্পিত দিন		০	১৪	১৪	৭	৩	১৪	৫২	৪৪৬
								বাস্তব তারিখ									
পিএস-২	প্রকল্প ব্যবস্থাপনায় নিয়োজিত গাড়ি ভাড়া	সংখ্যা	২	উন্মুক্ত (আভ্যন্তরীণ)	প্রকল্প পরিচালক	সামাজিক দায়বদ্ধ তহবিল	৪০.০৮	পরিকল্পিত তারিখ	প্রযোজ্য নয়	২০/০৮/২০২৬	০৩/০৯/২০২৬	০১/১০/২০২৬	০৮/১০/২০২৬	১১/১০/২০২৬	২৫/১০/২০২৬		৩১/১২/২০২৭
								পরিকল্পিত দিন		০	১৪	২৮	৭	৩	১৪	৬৬	৪৩২
								বাস্তব তারিখ									
	সেবার মোট ক্রয়মূল্য						১৯৬.০৮										

S.M. Mahmudul Haque
Manager,
FGDM Project
Teletalk Bangladesh Limited

Md. Suhrawardy
Assistant Project Director,
FGDM Project
Teletalk Bangladesh Limited

Md. Rafiqul Islam
Deputy Project Director-2,
FGDM Project
Teletalk Bangladesh Limited

S.M. Luthfullahil Mozid
Deputy Project Director-1,
FGDM Project
Teletalk Bangladesh Limited

Saleh Md. Fazle Rabbi
Project Director,
FGDM Project
Teletalk Bangladesh Limited

নুরুল মাবুদ চৌধুরী
ব্যবস্থাপনা পরিচালক

Annual Procurement Plan (Goods Procurement)

(Advanced)

Ministry/Division : Ministry of Post and Telecommunication
Agency : Teletalk Bangladesh Limited
Procuring Entity, Name & Code : Md. Anwar Hossain, Project Director
Project/Programme Name & Code : Establishment of Mobile Network at Hazrat Shahjalal International Airport, Terminal-3

Budget : Development
Financial Year : 2026-2027

Package No	Description of Procurement Package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD-2	Supply and Installation of Equipment Cabinet for Telecom Equipment at Hazrat Shahjalal International Airport, Terminal-3	Cabinet	68	OTM (NCT)	PD	GoB	160.00	Planned Date	30-Sep-26	14-Oct-26	17-Oct-26	18-Oct-26	18-Oct-26	23-Oct-26		12-Nov-26
								Days	0	14	3	1	0	5	23	20
								Actual Days								
GD-3	Supply and Installation of Battery and Rectifier at Hazrat Shahjalal International Airport, Terminal-3	Battery and Rectifier	75	OTM (NCT)	PD	GoB	300.00	Planned Date	30-Sep-26	14-Oct-26	17-Oct-26	18-Oct-26	18-Oct-26	23-Oct-26		12-Nov-26
								Days	0	14	3	1	0	5	23	20
								Actual Days								
	Total Value of Goods Procurement						460.00									

22/09/2026

এস.এম. মাহমুদুল হক
ব্যবস্থাপক
এয়ারপোর্ট ৩য় টার্মিনালে মোবাইল নেটওয়ার্ক প্রকল্প
টেলিটক বাংলাদেশ লিমিটেড

22/9/26

Hossain 22/9/26

মোঃ আনোয়ার হোসেন
প্রকল্প পরিচালক
এয়ারপোর্ট ৩য় টার্মিনালে মোবাইল নেটওয়ার্ক প্রকল্প
টেলিটক বাংলাদেশ লিমিটেড

22/09/2026

নুরুল মাবুদ চৌধুরী
ব্যবস্থাপনা পরিচালক
টেলিটক বাংলাদেশ লিমিটেড

Annual Procurement Plan (Works Procurement)

(Advanced)

Ministry/Division : Ministry of Post and Telecommunication
Agency : Teletalk Bangladesh Limited
Procuring Entity, Name & Code : Md. Anwar Hossain, Project Director
Project/Programme Name & Code : Establishment of Mobile Network at Hazrat Shahjalal International Airport, Terminal-3

Budget : Development
Financial Year : 2026-2027

Package No	Description of Procurement Package WORKS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost In Lac Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WP-1	Supply and Works of Pole Installation at Hazrat Shahjalal International Airport, Terminal-3	Pole	32	OTM (NCT)	PD	GoB	99.00	Planned Date	27-Sep-26	7-Oct-26	10-Oct-26	11-Oct-26	11-Oct-26	16-Oct-26		5-Nov-26
								Days	0	10	3	1	0	5	19	20
								Actual Days								
	Total Value of Works Procurement						99.00									

২২/০৭/২৬

২২/৭/২৬
ফেরদৌস আহাম্মদ
জ্যেষ্ঠ ব্যবস্থাপক
এয়ারপোর্ট ৩য় টার্মিনালে মোবাইল নেটওয়ার্ক প্রকল্প
টেলিটক বাংলাদেশ লিমিটেড

২২/৭/২৬
মোঃ আনোয়ার হোসেন
প্রকল্প পরিচালক
এয়ারপোর্ট ৩য় টার্মিনালে মোবাইল নেটওয়ার্ক প্রকল্প
টেলিটক বাংলাদেশ লিমিটেড

২২/০৭/২৬

নুরুল মাবুদ চৌধুরী
ব্যবস্থাপনা পরিচালক

Annual Procurement Plan (Services Procurement)

Ministry/Division : Ministry of Post and Telecommunication
Agency : Teletalk Bangladesh Limited
Procuring Entity, Name & Code : Md. Anwar Hossain, Project Director
Project/Programme Name & Code : Establishment of Mobile Network at Hazrat Shahjalal International Airport, Terminal-3

Budget : Development
Financial Year : 2026-2027

Package No	Description of Procurement Package SERVICES	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Cotract	Total time to Contract of Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
SPN-1	এন টি টি এন অপারেটর হতে অপটিক্যাল ফাইবার ক্যাবল/ ট্রান্সমিশন ব্যান্ডউইডথ ভাড়া গ্রহণ	LS	1	LTM (NCT)	PD	GoB	26.40	Planned Date	1-Oct-26	11-Oct-26	25-Oct-26	28-Oct-26	31-Oct-26	14-Nov-26		29-Nov-26
								Days	0	10	14	3	3	14	44	15
								Actual Days								
	Total Value of Services Procurement						26.40									

২২/০৭/২৬

২২/৭/২৬
ফেরদৌস আহাম্মদ
জ্যেষ্ঠ ব্যবস্থাপক
এয়ারপোর্ট ৩য় টার্মিনালে মোবাইল নেটওয়ার্ক প্রকল্প
টেলিটক বাংলাদেশ লিমিটেড

২৫/৭/২৬
মোঃ আনোয়ার হোসেন
প্রকল্প পরিচালক
এয়ারপোর্ট ৩য় টার্মিনালে মোবাইল নেটওয়ার্ক প্রকল্প
টেলিটক বাংলাদেশ লিমিটেড

২৫০৭/২৬